

1T region redesign: bellows assembly progress and August opening timeline

05.2024




















Electric elements already at CERN

























Status:

- Bellows at CERN
- Feedthroughs, rotary flanges... at CERN
- Materials in the CERN workshop
- Machining of the central ring components is ongoing
- Price: ~20K CHF (with leak testing and UHV cleaning)
- Lead time: mid-June

To-do

- Plastic support for the bellows
- Aluminum frame for installation

Issues: Getter pumping for the bellow


Original plan: Getter (NEG covered) stainless steel foil inside of the


bellow


Heating element, temp sensor, junction module attached/welded to


the foil


Heating element compatible with UHV and cryo conditions very difficult to find































Challenges:


 Move FACT modules aside to make enough space for the GV, anti-sun and anti-sun ports (including CF63 turbo pump)


Respect the FACT fiber lengths (~30 cm from the cryostat face)


Properly support the weight of the modules
































Price estimate:

- (3x) custom LF160 to 2 x KF40 reducer 400 E
- (6x) short hydraulically formed bellow KF40 100 E
- (6x) LF160 to KF40 reducing flange 250 E
- (1x) custom LF160 tee 300 E

Total: 3600 E

Cryo schedule and August opening



Cryo schedule and August opening

 Opening for the 1T bellows installation – beginning of August/end of July

 Intervention of min 4 weeks: new 1T MCP mechanism, bellows, FACT module rearrangement, GV1 cleaning, HgHg MCP installation

We should try not to open any more before the LHC run of 2026

 We need to have the gravity module (plus the anti-sun) in place by the end of the year



Thank you for your attention

Issues: Getter pumping for the bellow

Possible solution: Getter Waffer

Off the shelf (4-6 weeks lead time)

Price: 3-6K + 3K for the controller

