

BGI Integration in P4: some updates

- Provide detailed list of EYETS 24-25 works, including tests and installations, aiming for integration validation by June 2024. → Requested to EN/EL to install all cables & optical fibres during EYETS 24/25. Optical fibres on tunnel side will be installed next to the existing BSRT patch panel.
- Clarify which racks will be utilized updating the DIR. → For the BGI's on B1 : Racks BY01 & BY02 in UA43 and for the BGI's on B2 : Racks BY16 & BY17 in UA47.
- Finalize the selection of Power Converters considering space constraints. → **Magnet Design completed (triplet)**, Work in progress with SY-EPC.
- Identify the components to be removed and dismantled. This will ensure that all relevant groups are informed and can anticipate requirements for EYETS 24-25. → None in EYETS 24/25 (old instruments already removed, only old magnets remain.)
- During the EYETS 24-25, there will be an effort to maximize installations. Therefore, provide with an ECR as suggested by JO. → ECR will be prepared by June for cable & fibre installation.
- Organise a meeting with VSC. → Meeting organised: vacuum layout modification discussed. In order to give more flexibility to everyone, it is agreed to modify the layout with drifts replacing the BGIs instruments. The vacuum reconfiguration can take place at VSC convenience, the BGI will be installed when ready (most likely Q4 2027). Collaboration ongoing.
- Alignment team will be contacted very soon



SY-BI HL activities in P4: BSRT, BGI, BGC, BGV dismantling

Chiara Pasquino, Gerhard Schneider, William Andreatza, Federico Roncarolo, Stephane Burger, Daniele Butti, Georges Trad, Stefano Mazzoni, James Storey, Gun Khatri




Science and
Technology
Facilities Council



UNIVERSITY OF
LIVERPOOL

BSRTM – current layout



- Currently installed in the machine in P4:
 - BSRTM in C5L4, B2 – operational
 - BSRTM in C5R4, B1 – operational
 - BSRTMB in F5L4, B1-tank only with no light extraction



BSRTM in C5L4, B2:
ID 200, with optical
table underneath

BSRTM – current layout

- Currently installed in the machine in P4:
 - BSRTM in C5L4, B2– operational
 - BSRTM in C5R4, B1 – operational
 - BSRTMB in F5L4, B1-tank only with no light extraction
 - ECR [2610870](#)




BSRTMB LSS4L – proposed implementation

- Move the existing BSRTMB to its final location;
- Enlarge the aperture from ID80 to ID100 for the entire section between D4L4 and the BSRTMB;
- Install a new optical line to the technical gallery → Civil engineer contacted for starting the study.

BSRTM LSS4R – proposed implementation

- Swap the Schottkys' monitors from B2 to B1, to avoid aperture restrictions to the light;
- Enlarge the aperture from ID80 to ID100 for the entire section between D4R4 and the BSRTMB;
- Install a new optical line to the technical gallery

PRE-DIC and PRE-DIF done!



BSRTM – LS3 strategy

- Beamlines modifications with a replacement chamber for the 2X BSRTMBs tanks.
- Production of a second BSRTMB tank.
- Design & fabrication of the optical line.
- Implementation in the tunnel during LS3 (Q4 2027).

BGC#2 Integration in P4

- BGC installation on Beam 2:
 - Possible candidates: LSS4 and LSS6;
 - LSS4 : new design of both injection and dump; Less radiation background, easier maintenance, common gas line;
 - LSS6: new design of the dump only; Higher radiation background, more difficult maintenance, new gas line;
 - After few reiterations with physicists@ Cockroft Institute, it seems possible to have an instrument on B2 in LSS4 from a gas density perspective;
- Milestones:
 - Q1 2027 – beam line modifications in preparation to the BGC to be installed;
 - Q4 2027 – BGC v4 for Beam 2 installation in point 4;


BGV Dismantling

- Replacement of the vacuum chambers and removal of all components from the tunnel.
- Tracking detector electronics could be removed in YETS24/25.
- Cables might be reused for the BGC#2.



(Not HL-LHC) but still in LSS4

- New linear Wire Scanners, 4 prototypes (2H and 2V) to be installed nearby the existing WS.





SPARE SLIDES





Warm-up and pre-tests

Interventions


HW Com & IST

Powering test & training


Beam Commissioning

LHC	Q4-2025	Q1-2026	Q2-2026	Q3-2026	Q4-2026	Q1-2027	Q2-2027	Q3-2027	Q4-2027	Q1-2028	Q2-2028	Q3-2028	Q4-2028	Q1-2029	Q2-2029	Q3-2029	Q4-2029
S81																	
S12																	
S23																	
S34																	
S45																	
S56																	
S67																	
S78																	






Here is how it looks like..in LSS6





dump to be redesigned : on the LSS6 right,
no integration issue with the dump line.
Beam aperture to be checked!!



Product10 Preview of ST1549067_01 a.01 RA63 / C4L6 C5L6-160-INTEGRATION-YETS 22/23

Product9 Preview of ST1549069_01 a.01 RA67 / C4R6 C5R6-1601-INTEGRATION-YETS22/23

Space Constraints in LSS6



Detailed mechanical and vacuum engineering to be carefully studied!