





# ALICE LS3 and LS4 plans

A.Tauro, C. Gargiulo, E. Laudi, W. Riegler



# ALICE upgrade plans



# LS3 plans


# LS3 upgrade: ITS3 and FoCal detectors

**ITS3**: a novel vertex detector consisting of **curved** wafer-scale ultra-thin **silicon sensors** arranged in perfectly cylindrical layers, featuring an unprecedented **low material budget** of 0.05 % X0 per layer, with the innermost layer positioned at only **18 mm radial distance** from the interaction point.

*EP-DT in ITS3 sensors, mechanics cooling and integration*



ITS2



ITS3 mechanical prototype


Both TDRs endorsed by Research Board in March 2024

A **new central beampipe** is needed, with smaller radius (outer radius 19 mm  $\rightarrow$  16.5 mm), reduced thickness (0.8 mm  $\rightarrow$  0.5 mm) and a conical section on the A-side. See [LMC #458](#) (Mar 2023).

*EP-DT in beam pipe design*


**FoCal**: a new Forward Calorimeter, located at 7m left from IP2 and requiring low material budget (i.e. a conical beampipe) in  $3.2 < \eta < 5.8$ .

*EP-DT in Focal integration and support design*




FoCal 3D sketch

**LS2 central beampipe**




**LS3 central beampipe**






# FoCal detector

- FoCal is a highly granular Si-W sandwich **electromagnet calorimeter (FoCal-E)**, combined with a Cu+scintillating-fiber **hadronic calorimeter (FoCal-H)** optimized to identify decay photons at forward angles ( $3.2 < \eta < 5.8$ ).
- R&D successfully completed.
- TDR: CERN-LHCC-2024 004  
<https://inspirehep.net/literature/2797164>
- Mass production started for long lead time components, i.e. sensors and ALPIDEs; while details on Cu absorber, and readout still being finalized.
- **EP-DT in integration, support platform, installation procedures.**



ALI-REF-569144




ALI-REF-566451





# ITS3 recent highlights

✓ MOSAIX (final sensor prototype) design advancing (silicon expected early 2025)





- Sensors
  - preparation of final sensor (ER2, "MOSAIX") prototype
  - design well advanced, test system being prepared
- Mechanics → EP-DT responsibility
  - preparation for final sensor modules
  - all jigs ready, assembly hall and cooling system under preparation

✓ three-layer assembly (final mechanics/jigs; dummy Si)




✓ quasi continuous test beams at PS (Jul, Aug, Sep, Oct'23, Mar, May '24)



26/6/2024

ALICE upgrade plans (LS3, LS4) - A.Tauro  
Daiki Sekihata (CNS, U.Tokyo)

# TPC & beampipe




## TPC plans:

- The TPC was **extracted during LS2** for a major upgrade using GEM (Gas Electron Multiplier) technology.
- Out of 72 GEM chambers, **only one** has developed a **short** and can be operated in degraded mode.
- If this condition remains stable until the end of Run 3, there will be **no need to extract the TPC during LS3**.
- Keeping the TPC in place during LS3 will significantly **simplify the ALICE shutdown operations**, saving several months of work!

## Central beampipe replacement:

- The standard procedure involves moving the TPC to its parking position for the beampipe replacement (access C-side flange)
- An alternative solution is being studied to **replace the central beampipe while the TPC remains in situ**.

*EP-DT in procedures and hardware development for beampipe swap*





# Testing the central beampipe sliding table





# HMPID removal



The HMPID (High Momentum Particle Identification Detector) was the first detector installed in ALICE, on 23 September 2006.

Its **gas** and **cooling** systems will have to be removed as well.




*EP-DT in procedures and hardware preparation and in de-installation work in the Experimental Cavern*



# PHOS upgrade


- PHOS is preparing an **upgrade of the electronics** (photodetectors, FEE) **and mechanics** in LS3, which will require extracting all the 4 modules, including the 3 DCal A-side modules.
- This plan depends on the position of Russa at CERN after 2024.

*EP-DT in deinstallation work in the Experimental Cavern for PHOS*






# LHC dipole exchanges via PX24



Exchanging LHC dipoles through the low-beta platform (photo LS1)

# Other LS3 projects (selection)


- **DSS** consolidation (DSS2) (EP-DT)
- Maintenance L3 and Dipole cooling systems (EP-DT)
- Installation **services for ITS3 and FoCal** (BE-EA, EN-EL and EN-CV)
- **Gas** consolidation (dewars) (BE-EA)
- Consolidation **L3 power converter** (TE-VSC)
- **PSS cons**: gas and ODH, evacuation, Sniffer, LASS, Fire Detection (EN-AA)
- Electrical and cooling maintenance & consolidation (EN-EL + EN-CV)
- Replacement of the Hazemeyer TDM switchboards (LEP times) (EN-EL)






# Conclusions about ALICE LS3 upgrade

- Two new detectors, **ITS3** and **FoCal**, will be installed in ALICE.
- A **new central beampipe**, featuring a reduced inner diameter and a conical section, is required to accommodate the upgrades.
- The **TPC** is expected to **remain in its current position** during LS3.
- Compared to LS2, the shutdown work will be probably **less complex**, assuming the beampipe replacement can proceed without extracting the TPC.
- The **planning** for LS3 includes a substantial **global commissioning** phase lasting 4 months, along with an 8-month **contingency** period to address any unforeseen issues.
- **EP-DT plays a key role in several LS3 activities.**



# LS4 plans

# ALICE 3 detector for Runs 5-6



[CERN-LHCC-2022-009](#)  
[arXiv:2211.02491](#)




## ➡ Novel detector concept

- Compact and lightweight all-silicon tracker
- Retractable vertex detector with  $R_{\min} = 5$  mm
- Extensive particle identification
- Large acceptance  $|\eta| < 4$
- Superconducting solenoid,  $B = 2$ T
- Continuous read-out and online processing

## ➡ Scoping Document in preparation

- Definition of reference configuration
- Scoping options: without ECal, reduced magnetic field (1T)
- Detailed assessment of resources and schedule
- This project is described in a **letter of intent** and was presented last year to the LHCC.
- TDRs in 2026-27.

# IRIS layout





IRIS is constituted by 4 layers and disks;  
They are divided in 4 sectors to allow for detector opening and closing  
Each sector is contained in a case (petal) with secondary vacuum that prevent contamination of the primary vacuum from detector outgassing

EP-DT: mechanics, cooling and vacuum


Minimum aperture at injection i.e. ~15mm radius

Closes to 5mm radius during operation





# The L3 yoke





The plan is to remove the entire ALICE detector and just **keep the yoke of the L3 magnet in place** (no time in LS4 to take it out).

A reinforcement of the L3 bottom part will be needed to hold in place the ALICE 3 setup.

Cradle to hold in place the detector.



EP-DT in mechanics and integration.

# ALICE 2.1 dismantling: central barrel detectors






# ALICE 2.1 dismantling: Dipole magnet




# ALICE 2.1 dismantling schedule





# Superconducting magnet options



Magnet option	V1-2T	V1-1.5T	V1-1T	V2-2T	V2-1.5T	V2-1T
Type	Solenoid, no end-windings					
Central magnetic field (T)	2	1.5	1	2	1.5	1
Free bore radius (m)	1.6			1.25		
Cold mass length (m)	7.5					


# Conductor options

- **Aluminum-stabilized Nb-Ti/Cu:**

- Historically used in experimental magnets → preferred solution!
- Availability issues with aluminum co-extrusion.
- R&D at CERN (**EP-R&D WP8**) to re-establish conductor availability.




CMS conductor




- **Copper-stabilized Nb-Ti/Cu:**

- Used in the EPIC magnet (MARCO) at the EIC.
- Produced by Luvata (USA).
- Extensive knowledge at CEA Saclay.



ISEULT Rutherford cable-in-Channel (RIC)




- **Copper-stabilized MgB<sub>2</sub>:**

- Higher critical temperature (39K).
- Produced as round multi-filamentary wire by ASG (Italy).
- Ongoing R&D at INFN Genova.




3kA cable for HL-LHC SC link



# Challenges in Al-stabilized superconductor production

- **Co-extrusion** requires high investment and **is not commercially viable** due to low demand (1 every 5-10 years). The production line has been discontinued.
- Last batches: ATLAS & CMS (1999-2004), Comet, MPD, Mu2e (2007-2022).
- CERN's Sep 2022 workshop addressed the commercial availability of Al-stabilized superconductor technology.
- CERN EP is leading **R&D effort** (EP R&D WP8) to **resume production** with some industrial partners.
- We recently contacted **Wuxy Toly** via Chinese institutes associated with ALICE, as a possible supplier.



Al rods




Pre-processing equipment



Extrusion machine



Co-extrusion process





Al stabilized Nb-Ti/Cu superconductor

# Magnet design


- **Preliminary design for all 6 configurations with Nb-Ti/Cu cable done by M. Mentink, B. Cure and A. Dudarev (EDMS 2915347).**
- **Collaboration with INFN-Genova**
  - Established in April 2023.
  - INFN-Genova will design and compare MgB<sub>2</sub> and Nb-Ti/Cu conductors. Relying on long-standing collaboration between INFN-Genova and ASG Superconductors.
  - Goal: determine MgB<sub>2</sub> feasibility by mid-2025.
- Quite several scoping options (geometry x field x cable type) → studies focused on **V2-2T** geometry for engineering, adaptable to future decisions.
- **Target: CDR by mid-2025**
- Detailed system-level design:
  - Cold mass, conductor, cryogenics, cryostat, current leads
  - Structural, thermal, mechanical, electrical, material analysis
  - Quench protection, instrumentation, ramping losses

Magnet parameters	V1-2T		V1-1T		V2-2T		V2-1T		MARCO @ EIC
	Nb-Ti	MgB2	Nb-Ti	MgB2	Nb-Ti	MgB2	Nb-Ti	MgB2	
Conductor type (Cu-cladded)	Nb-Ti	MgB2	Nb-Ti	MgB2	Nb-Ti	MgB2	Nb-Ti	MgB2	Nb-Ti
Central magnetic field [T]	2		1		2		1		2
Free bore radius [m]	1.6			1.25			1.4		1.4
Cold mass length [m]					7.5				3.5
Nb. of layers	3	4	1		3	4	1		6
Nb. of turns per layer	620	940	620		600	940	600		278
Conductor length [km]	21.7		7.2		16.5		5.5		19
Stored energy [MJ]	122	116.1	30		74	74.4	19		45
Operating current [kA]	6.61	3.27	9.90		6.77	3.22	10.15		3.9
Inductance [H]	5.0	21.8	0.9		3.1	14.4	0.6		4.5
Operating temperature [K]	4.5	18-20	4.5		4.5	16-18	4.5		4.5






# Magnet timeline




- ✓ Magnet **cost estimate** for scoping document.
- ✓ **CDR (Q2 2025)** → detailed system level design of Nb-Ti/Cu and MgB<sub>2</sub> options based on R&D conducted at CERN/ASG. Decision on magnet technology.
- ✓ **TDR (Q4 2026)** → comprehensive description of the design, specifications, and implementation plan. Detailed engineering drawings, specifications, calculations, analysis results, test plans, quality assurance measures, and a finalized cost estimate.

# Magnet cryogenics




- **Cold mass** is cooled in indirect mode by liquid helium thermal syphon and **thermal shield** cooled by gas He.
- **Far cryogenics: consolidated expertise at CERN (TE-CRG):**
  - **Compressor station:** compress He stored in **surface storage** tanks → located in bld. SUH2.
  - **Gas He transfer lines:** connecting cryoplant and cold box.
  - **Cold box:** produces liquid & gas He → will be located in CR5.
- **Proximity cryogenics (part of the magnet deliverables):**
  - **Phase separator dewar:** connected with the cold box via dedicated **He transfer line**. Meant to 1) generate sub-cooled He; 2) control the flow and pressure of He into the solenoid and 3) cool the current leads.
  - **Intermediate storage vessel:** He buffer (typically 5-10 m<sup>3</sup>) needed for slow discharge of the solenoid.
  - **Vacuum pumps:** for the vacuum insulation of the cryostat.
- **Cost:** a 500 W @ 4.5 Keq cryoplant will cost approximately **4.8 MCHF** (TE-CRG, Dec 2023).
- **Schedule:** 4 years to build the entire system. Cryoplant must be installed in the Run4 YETS to not interfere with LHC operation in bld. SUH2 (unless it is installed in a dedicated building).
- **Resources:** "best effort" support by TE-CRG until LS3. Hopefully, resources will be liberated during LS3.




# Magnet powering system


- **Power Converter (SY-EPC):** low voltage power converter (n+1 redundant construction) made of [2 kA; 8 V] power bricks. Reuse one of the converters which will be removed from the LHC in LS3 (power rack & power modules).
- **Energy Extraction System (TE-MPE):** upon quench detection the coil is discharged over a **dump resistor** which is switched in series with the magnet. The resistor is sized as to establish a peak resistive voltage of 500 V over the coil terminals. For an operating current of 7 kA, this gives a dump resistor value of 71 m $\Omega$ .
- **Integration:** current L3 power converter location should be large enough to accommodate both the PC and EES.
- **Warm busbar** → reuse L3 busbar: R=120u $\Omega$ , measured in Nov. 2022. V drop on the busbar = 0.84 V @ 7 kA. It will withstand the 500 V upon magnet quenching. Will need an **extension in the UX25 cavern**, to connect to the current leads. Normal 240 mm<sup>2</sup> cables can be used as well, but interface with current leads to be checked (T instabilities might induce quenches).
- **Current leads:** HTS-based current lead technology, currently under development in the context of EP R&D WP8 at CERN.



L3 warm busbar



Busbar extension




Possible integration of PC, EES and CP in SX2



Power converter (photo HL-LHC)



Energy Extraction System (photo HL-LHC)




L3 Power Converter




L3 Power Converter Cooling Plant

# Magnet control and quench detection

- Magnet Control Project (MCP):** rack-based systems developed by EP-DT since the late 1990s for **controlling, protecting, and monitoring** both superconducting and non-superconducting LHC Experimental magnets:
  - Magnet Safety System (MSS):** main system for quench protection. The MSS includes a Ni-Cd battery bank to enable the safe and independent powering of the quench heaters.
  - Magnet Control System (MCS):** controls and monitors all subsystems associated with the magnet (including EN-EL, EN-CV, SY-EPC, TE-CRG) and is connected to MSS.
  - Magnet Diagnostic System (MDS):** reads out additional instrumentation: strain gauges, linear potentiometers, B-field sensors, temperature probes, voltage taps etc.
  - Magnet Vacuum Control System (VCS):** controls the cryostat vacuum pumps.
- The **estimated cost** for the **MCP implementation for the ALICE 3 magnet, established in Oct.2023 by X. Pons (EP-DT)** (EDMS 2802769), is **0.9 MCHF**. This includes 7 racks and the manpower to assemble and test them. This estimate does not include the magnet instrumentation.



CMS MCS racks



LHCb strain gauges during ramp-up 19-10-2023

Item	Cost [kCHF]
Redundant MSS	272
MCS	105
MDS	t.b.d.
VCS	432
Manpower	104
<b>TOT.</b>	<b>913 kCHF</b>

MCP price estimate (Oct. 2023)






# Possible backup magnet option: CDF solenoid

CDF magnet at Fermilab (Hitachi, 1984)

$B=1.5\text{ T}$ ,  $r_{in}=1.4\text{ m}$ ,  $l=5\text{ m}$

Operated at Fermilab until 2011, when Tevatron was shut down – still in place in experimental hall.



CDF magnet transportation from Japan to US (photo 1984)

# Other backup magnet options

## BaBar (ASG, 1998)

$B=1.5\text{ T}$ ,  $r_{in}=1.5\text{ m}$ ,  $l=3.7\text{ m}$



Built for SLAC, relocated to sPHENIX in 2015



## H1 magnet (RAL, 1992)

$B=1.15\text{ T}$ ,  $r_{in}=2.6\text{ m}$ ,  $l=5.75\text{ m}$

Located at Desy




## Delphi magnet (RAL, 1985)


$B=1.23\text{ T}$ ,  $r_{in}=2.6\text{ m}$ ,  $l=7.4\text{ m}$

Located at LHCb

Close to impossible to take it out from LHCb.



# ALICE 3 installation schedule



# Conclusions about ALICE 3

- ALICE 3 is a **very ambitious plan**, which entails building a **totally new experiment**.
- A **scoping document** will be submitted later this year.
- A **superconducting magnet** will be needed.
- We will definitely need the involvement of EP-DT
  - ALICE 2.1 deinstallation
  - Superconducting Magnet (cable, control, mechanics...)
  - ALICE 3 design Layout and Detectors interface control
  - ALICE 3 installation hardware design
  - ALICE 3 global mechanics
  - ALICE 3 services
  - IRIS new vertex
  - ...



**Thank you!**

