



HL-LHC IT String :Status and Perspectives

M. Bajko TE-MPE-SF/HL-LHC WP16 On behalf of the WP16 team and the collaborators of 13 over the 20 WPS of HL-LHC and associated groups of CERN



14th HL-LHC Collaboration Meeting meeting, Genoa, October 2024

The IT STRING Scope

IT string and hardware commissioning

M Bajko1* and M Pojer1

¹CERN, Accelerator & Technology Sector, Switzerland *Corresponding authors

16 IT string and hardware commissioning

16.1 The HL-LHC IT string layout

16.1.1 Introduction and goal of the HL-LHC IT string

The HL-LHC IT string (IT string) is a test staaf for the HL-LHC, whose goal is to validate the collective behaviour of the IT magnets and circuits in conditions as near as possible to the operational correct which could to 15 K in highed heim. The test stand will be matalied in the building 2173 (SMI8) and will use magnets, superconducting (SC) link, current leaks, power converters and protection equipment designed for the HL-LHC with their final design, and usable for the HL-LHC. The test bench will allow a real size training for the installation and alignment, the validation of the electrical curcuit, the protection scheme of the magnets, and the SC link A this occasion, all uboylers movers will be able to fineture the string procedures will be written and validated during the test. These tests will also improve our knowledge of every single component and will give us the opportunity to optimize the installation and hardware commissioning procedures.

16.1.2 Description of the HL-LHC IT string

The HL-LHC IT string will be composed of the cryo-magnet assemblies called Q1, Q2a, Q2b, Q3, CP and D1 (Figure 16-1). In total, 21 superconducting magnets using Nb-Ti or Nb₃Sn technology will be required to setup the HL-LHC IT String.

In the T string, as for the TL-LHC, the magnets will be powered via a SC link (DSH) by standard TL-LHC power converters. The circuit will also include the current leads and the water-, air-cables or bus burs between the power converter and the leads passing through the so called discontector boxes (DCG), TLep CCBs are placed in the vicinity of the power converters allowing the safe separation of the electrical circuits while necessary. The SC link will be connected to the bus has of the magnets via a deficited equipment called DFX.

Cold diodes will provide decoupling between cold and warm parts of the circuit and limit the overcurrents in the superconducting bus bars and link conductors. The diode assembly will be located in between D1 and the DFX, in order to be accessible for maintenance and replacement. For this reason, a dedicated box, as a part of the so-called D1-DFX Connection Module, operating at 1.9 K, will be installed into the IT string. The **scope** of the IT STRING is to represent, as best as reasonably achievable in a surface building, the various operation modes to **STUDY and VALIDATE the COLLECTIVE BEHAVIOUR** of the different systems of the HL-LHC's IT zone (magnets, magnet protection, cryogenics of the magnets andof the superconducting link, magnet powering, vacuum, alignment, interconnections between magnets, and the superconducting link itself). Another key motivation is to test and optimize the <u>QC</u> **plans, IST, SCT and Powering Test procedures** to prepare to a smooth LS3

Ref. HL-LHC IT STRING Scope https://edms.cern.ch/document/1693312/1

Integration by. A. Kosmicki

The IT **STRING** will deliver **the first complete experience** of installing and operating the IT zone

OUTLINE

STATUS

- STRING Safety
- STRING Installation
- STRING Validation Program
- Software and Control
- Lessons Learned
- SCHEDULE AND RESOURCES VS LS3
- NEXT STEPS
- SUMMARY



HL-LHC IT STRING SAFETY

See Presentation of D. Bozzini, Room 4L Wednesday 9h40 WP16 session: "Safe intervention during operation on the electrical circuits of the IT String"







IT STRING – Increasing ACTIVITIES

8 Departments,23 Groups involved in-situ





High degree of adherence to IMPACT tool which contributes to a smooth coordination of multi-disciplinary activities.

YOU ARE WELCOME TO VISIT US!

Instructions for visits are in EDMS 3072722

HL-LHC IT STRING INSTALLATION





Magnet Line, Jacks & Alignment System



See Presentation of V. Gahier, Tuesday 12h30 Plenary session: "Cryogenics: status and perspectives towards installation"



CRYOGENIC EQUIPMENT COMMISIONING

Phase 1a: Mechanical integrity validation during controlled cooldown (2023)

Phase 1b

Thermal performance validation: 6 g/s (cold powering) + 300 W at 1.8 K (magnet cooling) \rightarrow allows to operate the magnets; Heat loads on TL01 was 10-20 W higher than expected ; Cold compressor (CCU): Repairs performed and validated while the planned logic demonstrated lack of maturity (2024)



Phase 1c

CCU control logic validation; Thermal characterisation of the system (TL01 repair validation); Further heat load and system cooling capacity assessment (2024)



The cryogenic system has a sufficient cooling capacity to keep the magnets at 1.9 K \rightarrow system has been validated for the IT String operation





Magnet Line, Jacks & Alignment System



See Presentation of M. Martino. Tuesday 14h40 Plenary session: "WP6B outlook in IT String operation "





Since January 2024

- 18 lock-out requests
- 21 work permits
- 5 electrical separation of networks

According to NF C 18 510



HILUMI



SHORT CIRCUIT TEST (SCT)

The steps executed during short-circuit tests included the validation of interlocks, the tuning of control loops, the discharge of the energy extraction system and power converter, and the 8-hour heat run test for thermal validation.



STATUS of COLD POWERING



Magnet Line, Jacks & Alignment System

[...] unique set of challenges, primarily centered around the handling of the SC link connected to the DFHX and its positioning on the platform.



See Presentation of Y. Leclerc, Room 4L Wednesday10h WP16 session: "Sc link Installation into the IT String"

Sc Link INSTALLATION IN THE IT STRING



COLLABORATIVE EFFORTS of WP16, WP6a with the key actors of EN-HH

With modest, but key participation of WP16



An extraordinary milestone of the WP6a team

See Presentation of A. Ballarino, Tuesday 14h Plenary session: "Qualification of the first Cold Powering System for the HL-LHC triplets "

STATUS of ALIGNMENT EQUIPMENT



Magnet Line, Jacks & Alignment System

Installation started with the A. Jack's positioning B. WPS cable (WP19) C. FRAS (OF deployment)





See presentation of WP2/3/19 Thursday at 11h in DAD.

STATUS of CRYO COLD MAGNETs



Magnet Line, Jacks & Alignment System

See Presentation of E. Todesco, Monday 10h Plenary session: "Status of WP3"



CRYO COLD MASS Installation





See Presentation of S. Le Naour, Room 4L Wednesday 11h WP16 session: "Cryo magnet installation into the IT String "

HL-LHC IT STRING MAGNETS READINESS



All cryo-magnets are available before the end of year 2024, but Q1.

CERN

By S. Le Naour

Q2a cold mass installation by EN-HE teams





A REMARKABLE EN-HE CONTRIBUTION



More than 35 years @ CERN having installed String I, String II and now the IT STRING





READINESS OF THE HL-LHC IT STRING



Magnet Line, Jacks & Alignment System



HL-LHC IT STRING VALIDATION PROGRAM



See Presentation of S. Yammine, Room 4L Wednesday 9h10 WP16 session: "From HWC of the IT String to the HWC of the HL-LHC: status and preparation"

STRING VALIDATION PROGRAM

The scope of the IT STRING is to represent, the various operation modes, to <u>STUDY and</u> <u>VALIDATE the COLLECTIVE BEHAVIOUR</u> of the different systems of the HL-LHC's IT zone. Another key motivation is to test and optimize the <u>QC plans, IST, SCT and Powering Test</u> <u>procedures</u> to prepare to a smooth LS3



WP16

HL-LHC IT STRING and HL-LHC HWC

The <u>HL-LHC IT STRING</u> will serve as a bed [....]. The HL-LHC IT STRING sh therefore validate operational m [...] in view of the hard commissioning and operation period the HL-LHC era. [...]

Extr

The present reporting is esser done in this part



COMMISSIONING phase should all equipment that will be installed in the . The hardware commissioning (HWC) the preparation and execution of detailed ding their *individual system tests* and a *paign*, [...] consolidated operational tools *idation of the superconducting circuits*.

VC Procedures, Software and Control specific, but destinated to HL-LHC

Preparation done by MCF, MP3 to be applied to the WP16 String to optimise and validate for the HWC of the HL-LHC



See Presentation of S. Yammine, Room 4L Wednesday9h10 WP16 session: "From HWC of the IT String to the HWC of the HL-LHC: status and preparation" Marta Bajko, HL-LHC Annual Collaboration Meeting, Genoa October 2024

CONTROL AND SOFTWARE FOR IT STRING



CERI



CONTROL AND SOFTWARE MILESTONES

6 20m

HL-LHC IT STRING CONTROL ROOM IS OPERATIONAL



24

LESSONS LEARNED



Lessons Learned 1

- Design
 - Water Cooled Cables: optimisation by standardisation
 - Water Colling: Study the option of series or parallel feeding of cables and choose based on measurements and simulations
 - Air cooled cables and DFHX interface optimisation with ultra flexible cables
- Integration
 - Very tight space: absolute necessity to integrate the "as built" as we are even sensitive to fabrication and assembly tolerances; Investment in a tool with EN ACE that will allow QC in situ;
- Safety
 - Operational safety now relays on clear procedures and single drawing allowing all lock outs and changes of phases. It result to be an example for the ESP.



Lessons Learned 2

Installation

- Simple, low tech can turn to be much expensive and longer due to problems in specification and quality of the implementation
- Dummy tests: step by step of critical installation process leads to success of the most complex system. Tools to perform test (as the short circuit mock up) is an added value when optimising the schedule

Schedule

- Flexibility allowed to gain a lot of time: changing the sequence of installations from the baseline (ideal one) to the feasible one counting on availability of equipment
- Planned schedule and duration of activities was not achieved for several reasons: low priority, early stage of production, working in the shadow of delayed equipment ect. In conclusion the schedule lof the IT String is not representatives for the HL-LHC.

Operation

 As built instrumentation drawing for the IT String circuits will allow to integrate in a clear way all NC related to the electrical circuits.



HL-LHC IT STRING SCHEDULE RESOURCES WRT LS3



HL-LHC IT STRING SCHEDULE



This planning does not integrate the annual SM18 shut down period for 2025/2026, and is conditioned by the delivery of the Q1

IL-LHC PROJECT

RESOURCES during LS3

The overlap with **LS3 does not imply major conflicts**. A study is done (and is updated at every baseline change), showing the needs of STRING.





(*) Already anticipated LS3 shift to end of June 26 – HL-LHC CSR24 will refer to LS3 planning starting on Nov. 25 Marta Bajko, HL-LHC Annual Collaboration Meeting, Genoa October 2024

NEXT STEPS



ASSEMBLY and CONNECTIONS

DF)

Marta Bajko, HL-LHC Annual Collaboration Meeting, Genoa October 2024

GMS

INSTALLATION and INTERCONNECT





PERFORM of QC TESTS

Leak detection

ELQA







	SLC	MIC-W	IT-PAQ	ΙΤΙν	ITIC
HVQ	~	~	>	~	>
TFM	~	>	>	<	
IRC	~	~	>	>	
ICC	~	>	>	>	
TDR	~	~	>		>
COC	~			<	>
QHR		~			
DVC			>		
TSQ	~		>		

HVQ – High Voltage Qualification

- TFM Transfer Function Measurement
- IRC Instrumentation Resistance Check
- ICC Instrumentation Configuration Check
- TDR Time Domain Reflectometry
- COC Continuity of Conductor check
- QHR Quench Heater Resistance measurement
- DVC Diode opening Voltage Check

SLC – Superconducting Link Check MIC-W – Magnet Instrumentation Check IT-PAQ – Inner Triplet Partial Assembly Qualification ITIV – Inner Triplet Interconnection Verification ITIC – Inner Triplet Instrumentation Check

TSQarTemperature Sensor Qualification Inual Collaboration Meeting, Genoa October 2024

BE READY FOR THE COLD COMMISIONING



IT String Mock up by A. Kosmicki EN-ACE

HL-LHC PROJEC



EDMS NO.	REV.	VALIDITY
2771114	0.9	DRAFT
REFERENCE : LH	-0007	

4.5 PLI2.F23 & PLI3.F23 & PLI4.F23 & PNO.F23: QDS-PROVOKED QUENCH

The aim of this test is to check the circuit and QH discharges triggered via the QDS. The provoked quench will be trigged by generating a test signal on one of the current lead detectors. The current profiles of the tests are shown in Figure 7 and the acceptance criteria are listed in Table 6.



Figure 7 - Current during QDS-provoked quench



SUMMARY

STRING Integration and Installation

Major infrastructure is in place and commissioned. The goal of 2023 to perform the SCT achieved. Major component delivery : SC link and the first magnets in place.

STRING Validation Program- Control and Software

Work advanced on the HL-LHC HWC procedures, together with the HL-LHC like software and control layers in 2024. Dry runs planned.

STRING Safety

Safety is closely followed. On the activity/coactivity side is to remark that 222 IMPACT request from 22 different groups are processed or in process. The most challenging activity the installation of the Sc link system is behind us.

STRING Operation and Resources

The Operation structure, roles and responsibilities has been defined and documented. BE-OP presence in the STRING is conditioned by the LS3 timing. We are looking after collaborations.

Schedule

CERN

The start of the cold commissioning is foreseen by October 2025. First important results on the collective behaviour is expected at the end of the first thermal cycle: by July 2026. End of the String Validation Program is planned by December 2026.



Thank you for your attention



HL-LHC IT STRING MODUS OPERANDI





POSITIONING OF THE SC LINK EXTREMITY BY WP6A



TLC2000 2024/09/09 10:32:16



CERI