



HL-LHC

LS3: Installation Schedule and Project Readiness.

HL Installation Technical Coordination
HL-LHC WPLs and DWPLs
EN-ACE-OSS

Presented by P. Fessia


14th HL-LHC Collaboration Meeting, Genoa 08/10/2024



Outline

- New inputs and schedule optimization since C&S '23 (November '23)
- Impact on the installation schedule and resulting working version to be optimized
- Recent LS3 schedule decisions and target to be achieved
- Brief description of the schedule and its main phases
- The HL-LHC Readiness for Installation and Installation Schedule Float taking into account the logistic challenge
- Conclusions

Changes to the '23 schedule



Newly inserted activities with respect to HL-LHC EDMS 2400939 v.2.0
 (C&S review '23, Chamonix '24)
 with no impact on LS3 critical path

NOT on
the
critical
path

Activity	P1	P5	Other	Approx. cumulative working duration [weeks]
BGI,BSRT			P4	46
Installation 10 collimators			P7	16
MKIs Cool			P2/P8	12
IT beam screen treatment			P2/P8	64
60A Rad-tol PC installation	DS	DS	DS P2	18
120 A Rad-tol Power Converters	X	X	P7	12
Quench Heater Power Supplies	X	X		16
Energy Extraction 600 A	X	X		2
ElQA interface board for CP circuits	X	X		2
Dump exchange			P6	20
TCDS			P6	14

New or revised activities with respect to LS3 HL-LHC EDMS 2400939 v.2.0 (C&S review '23, Chamonix '24) with impact on the critical path


On the critical path partial coactivity

	P1	P5	Duration	Of which with impact on critical path
Water and compress air pipes overhaul IP to RR (Durations in double shift. If not X 1.7) [NEW]	X	X	Deinstallation 3 weeks per side Reinstallation 4.7 weeks per side	$1 + 2$ weeks <i>2+2.7 weeks in // with EN-EL, but geographically shifted</i>
<u>Revision</u> of HL Minor Civil Engineering works P1	X		5-7 weeks per IP side	2 weeks per IP side (1 for floor preparation 1 for the IT rails installation) <i>3-5 weeks in // with cores (6 months window)</i>
<u>Revision</u> of HL Minor Civil Engineering works P5		X	14-16 weeks per IP side	5 weeks per IP side (5R & 5L 2 grinding for QXL 5R & 5L 1 floor preparation 5L 2 cores/grinding for cables 5R 2 metallic structure UJ57) <i>9-11 weeks in // with cores (6 months window)</i>
<u>Revision</u> of QRL re-installation and DSL modification	X	X	Possibly 4 weeks extra work duration due to complexity of QRL/DSL parallel activities ¹⁾	2 weeks per IP side
P1 Minor Civil Engineering Works for ZDC P1 (NEW NOT HL project)	X		1 week	1 week
P5 Minor Civil Engineering Works for ZDC P5 and PPS2 (NEW NOT HL project)		X	2 weeks (1 on 5L)	1 week (0 5L)

Vertical Cores

ON the
critical
path NO
coactivity

- The Invitation to Tender for the core excavation, issued in November 2023, did not allow to select a suitable contractor
 - Many bidders dropped out during the process
 - The remaining bidders did not demonstrate to have suitable technical solutions to carry out the work (exceeded allocated time and risky execution)
- The unsuccessful outcome of the tender was attributed, in addition to the inherent civil engineering complexities of the project, to the request to have only 2 months of excavation in the LHC tunnel. The proposed strategy was to have separate excavation phases between HL galleries and LHC tunnel: from HL in the EYETS and LHC in the LS3. The target was to minimize the LS3 duration. Unfortunately, this approach contributed to have potential bidders dropping out.
- For the upcoming tender it was decided to revert back to 2017 baseline planning to **allow 6 months for execution of vertical cores in the LHC tunnel (instead of 2 months → +4 months on the critical path)**.
- A set of core test with new techniques will take place in the upcoming weeks at CERN
- As the execution of the vertical cores in the LHC tunnel is on the critical path of LS3, a contract will be developed to motivate bidders to **reduce** the proposed planning (e.g. financial incentives).






Presented Schedule and recent Schedule decisions

- The schedule version, used as reference in this presentation, features
 - 51.5 months duration
 - Start mid November 2025
- This schedule was the version presented by the HL-LHC project at the LS3 Readiness Review (LS3RR) of the 11-13 September
- This schedule will be the reference for the WPs presentations at the upcoming C&S review 2024
- After the LS3RR the Research Board endorsed a LS3 schedule with
 - 47 months duration
 - Start 1st July 2026
- It is therefore necessary to optimize the activities in order to gain **4.5 months to meet the allocated window** while **start is delayed of 7.5 months**


HL installations during Run3 and LS3

LS3 starts 17th November 2025



LS3RR

HL-LHC new installations




HL-LHC project LSS1 and LSS5

Warm-up and related tests

Cabling and CV dismantling

Cabling and CV installation

Cool-down, related test & HWC



LSS dismantling after cryo lockout

Core excavation and MCEW

LSS installation

LSS dismantling after cryo lockout

- Beam vacuum, magnets, collimators, QRL dismantling

Cabling and CV dismantling

- Optical fibre duct cut and displaced, de-cabling and EN-EL infrastructure dismantling
- Piping dismantling

Core excavation

- Core excavation and Minor Civil Engineering work

Cabling and CV installation

- Power cable infrastructure installation (from core excavation to QXL installation)
- Piping installation

LSS installation

- QXL installation + Cold test
- SC link(DSHX/M) unspooling (after first QXL installation)


Cabling installation

- Optical fibre installation, re-cabling, pulling/blowing cables and test

LSS installation



- Beam vacuum, magnet, Crab cavities, collimators, TAXN, DFX/M, ...

The phases of HL-LHC intervention and critical path



- Installation [months]
- Civil Engineering [months]
- De-Installation [months]

- Frame
- TE-MSC
- SY-BI
- TE-VSC
- EN-HE
- BE-CEM
- TE-CRG
- EN-CV
- EN-EL
- BE-EA
- SY-RF
- BE-GM
- SCE




- Infrastructures [months]
- Cryogenic with related tests [months]
- On Beam systems [months]

Frame:
 The set of operations that needs to be carried out independently of the activities to be executed during an LS and needed to make the machine available for intervention and to bring it back in operation



Elements to be installed in LHC tunnel



Storage UX 65
 4x 2Q2B
 4x D1
 2x Q4 (4)
 2x Q5

Point 1		
Magnets/Element	Qty	Shafts
Q1	2	PMI2
Q2A	2	PMI2
Q2B	2	PX24
Q3	2	PMI2
CP	2	PX46/PX64
D1	2	PX24
D2	2	PMI2
Q4	4	PX24
Q5	2	PX24
Q10	2	PMI2
TAXN	2	tbd
DFM	2	PM15
DCM	2	PM15
CC type A	2	PM15
CC type B	2	PM15

Point 5		
Magnets/Element	Qty	Shafts
Q1	2	PMI2
Q2A	2	PMI2
Q2B	2	PX24
Q3	2	PMI2
CP	2	PX46/PX64
D1	2	PX24
D2	2	PMI2
Q5	2	PMI2
Q10	2	PMI2
TAXN	2	PX46/PX64
DFM	2	PX46/PX64
DCM	2	PX46/PX64
CC type A	2	PX46/PX64
CC type B	2	PX46/PX64

These magnets can access to the LHC tunnel only through the experimental cavern of ALICE. The transport blocks ALICE activity hence limited window is available

Courtesy M. Perez Ornedo

Installation Schedule Float along each main installation front

*Installation Schedule Float =
Equipment Transport date – Equipment Readiness date*

Reference data used for the float evaluation

From WPs:

- **Ready for installation dates.** The ready for installation is the date when the equipment is ready to be transported from storage on CERN site to its installation position (or to the intermediate tunnel storage). It accounts for all the required preparatory phases and final tests. Provided by the WPs. It accounts for any intervention (contribution) required by the various groups (i.e. final vacuum tests)
- These dates are reported in the Master Schedule of each WPs. Modification in excess of **2 months** are circulated at full project level via Schedule Change Request (SCR). These documents are presented to the HL Project Steering Meeting (PSM) and to the HL-TCC (selected ones). The dates are discussed (at least) in the WP PSM (between 2 and 4 times per year). The WP Master Schedules are included in the WP reports.
- **This early October '24 data updates are taken from the latest PSM/SCR or topical schedule discussions. Dates and data are validated previously by WPLs. As consequence this presentation does not account for any schedule change communicated during this Meeting.**


From the HL Installation Technical Coordination and EN-ACE-OSS

- The **installation dates**
 - **The working version of the schedule to be optimized** presented at the LS3 Readiness Review 12/09/2024 by EN-ACE OSS that integrates the 6 months (4+2) duration increase requested by HL (see previous slides) plus other changes not HL related
 - For reference previous approved baseline schedule *Schedule for New Underground galleries installation and LS3 HL-LHC activities EDMS 2400939 v.2.0 LHC-_-MS-0003 v.2.0*
- The **transport dates**, these are moment when the equipment has to be removed from its storage to be transported to the tunnel and arrive to its installation location. **Therefore, it accounts also possible stops in intermediary storage areas as UX65 and sector transport restrictions.**


Remarks on data used for AUP deliverables

- For magnets two sets of data are shown
 - AUP optimistic delivery dates
 - AUP CERN Need By Date (previously referred as Contractual Dates) and their impact on non-AUP delivered units
- For RFD Crab Cavities
 - Only AUP CERN Need By Date (previously referred as Contractual Dates) in all analysis

Installation Float LSS L1: 47 months/start July '26



Float LSS L1: 51.5 months/ start Nov '25





Installation Float

IP side

		WP8				WP3				WP6A
			LOXF	LOXF	LOXF	LCXF	LBXF			Cold Powering

Magnets Assembly	Float Working version of schedule to be optimized with CERN need by dates <i>Vs. transport</i>	Float Working version of schedule to be optimized with CERN need by dates <i>Vs. readiness</i>
Q4	2	12 (+10)
D1	6 +3	18 (+12) +3
Q2b	8 +3	20 (+12) +3
Q3	10 +3	12 (+2) +3
Q1	14 +3	16 (+2) +3
Q5	18	18 (0)
CP	18 +3	20 (+2) +3
Q2a	23 +3	25 (+2) +3

Installation Float LSS R5: 51.5 months/ start Nov '25



Potential effect of the LS3 shift of start to July '26 and 47 months duration vs. start Nov. '25 and 51.5 months duration

30 36 42 48 54

Float schedule CERN need by date and related impact Float Schedule

Conclusions I

- The presented HL-LHC working version of the schedule to be optimized requires 6 months more for its implementation with respect to the baseline presented in C&S '23 and Chamonix '24.
 - The extra time is required by a series of installation activities (+2 months) and to provide a window of 6 months (+4) in the LHC tunnel, compatible with the 2nd IT (under preparation) for the execution of the cores.
 - The results of the IT (end Q1 2025) will allow to fix the core execution schedule in that window
- A shifted start to July '26 is not “a ready to grab” opportunity to advance HL activities before LS3.
- The new endorsed LS3 schedule (start July '26 and 47 months duration) requires aggressive actions in order to gain the 4.5 months necessary to fit in the provided window

Conclusions II

- Taking into account the time to be gained, the shift of LS3 start date from mid-November'25 to 1st July '26 could provide perhaps 3 months of extra float at this stage of the schedule optimisation [to be updated once the exact duration of the core drilling becomes available after the contract signature].
- These 3 months **SHALL NOT BE USED** to postpone the presently set delivering dates. It is paramount to reach those targets in order not to endanger the smooth flow of LS3 taking into account also the logistic challenges.
- The on-time readiness of the equipment is a key asset in order to deploy aggressive policies allowing to reach the target duration of 47 months.
- Possible implications on the installation scope and schedule, of delivery date updates not yet evaluated/approved by the WPLs, were not part of this presentation

Annexes

Quick explanation of graphs

Interaction Point

Equipment, geographically ordered

Arc

Quarters

Long at down 3

TAXS	VAX	LQXF	LQXF	LQXF	LCXF	LBXF	DCM	Cold Powering System			TAXN	TCTPXV	TCTPXH	TCLPXK	LBRDD	Cold Powering System			REF B1	REF B2	TCLMB	LQYGD	TCL	TCLMC	LQYHD	TCTPV	TCTPH	TCL	TCLMC	MSQ10
		Q1	Q2A	Q2B	Q3	CP	D1		DFHX +DSHX	DFX				D2	DFHM +DSHM	DFM						Q4			Q5					

Equipment to be modified and re-installed

Equipment to be re-installed

De-installation

Equipment ready to be installed date

Equipment installation date

Removal date for equipment to be modified and re-installed

● Equipment ready to be installed ● Equipment removal ● Equipment Installation



HL-LHC during LS3: Experiments and other activities than P1 & P5 *DRAFT*

- WP5
- WP8
- WP12
- WP13
- WP14

WP13: Beam Gas Curtain
WP13: Synchrotron Light Diagnostics (BSR) TBC
WP13: Beam Gas Ionisation (BGI)

WP8: VAX installation at CMS
(VAX/TAXS installation: boundary conditions due also by CMS Schedule; under discussion with CMS management)




VAX mock-up


WP14: TDE Dump at TD62 and TD68
WP14: TCDS absorbers

WP5: 10 TCSPM secondary collimator

WP12: In situ a-C coating on IT
WP14: 4 MKI cool at P2/P8
WP14: Mask D1 at P2 and P8




MKI cool



WP8: VAX installation at ATLAS
(VAX/TAXS installation: boundary conditions due also by ATLAS Schedule; under discussion with ATLAS management)

WP12: In situ a-C coating on IT

WP14: 4 MKI cool at P2/P8
WP14: Mask D1 at P2 and P8



TCSPM 3D jaw layout




Optimization approach


- Scrutinize critical path activities (procedures, duration, resources, ...) with the involvement of departments management
- Enhance co-activity and parallelism
- Expand the use of staggered work where beneficial
- Identify activities where exceptional measures (Punctual injection of extra resources, work outside of normal working days) could significantly shorten the critical path
- Reexamine pragmatically the access and safety constraints
- Review the deployment of resources during dismounting period
- Explore cost-effective options to improve logistics
- Use the YETS 2025-26 in case of LS3 shift
- Seek possibilities of deferred installations


For the next slides

- Installation activities in the new underground



- Installation activities in the LHC tunnel





September 2024 –
June 2025



From cabling campaign to
cryogenic refrigeration system
installation

Cabling campaign


Electrical infrastructures

QXL supports


QXL installation

Cryogenic transfer line

Cryogenic refrigeration system



November 2026- February 2026 From BLM removal to ELQA at warm



BLM removal


Full survey measurements

Warm up

ELQA at warm

January 2026 - October 2026

From warm up to pipe dismantling



De-cabling preparation. Vacuum system dismantling

Collimator and supports for collimator removal


TE-MSC magnet de-interconnection

Magnet transport

TE-CRG removal activities
DFBX/QRL for recovery/DSL/and QRL destructive
dismantling in // with jacks dismantling

Optical fiber de-installation in // with cable removal

Water and compress air dismantling in // with cable
removal, except 1 week to create enough geographic
separation. EN-CV activities in double shift



January 2026 – October 2026


From cryogenic racks
installation to core phase I
completion




Racks installation and cryo
commissioning new refrigeration
system

Possible slot for core activities HL side
only

Start of core excavation
LHC and HL side



Page 2




Sector 45

LSS L5

	A7LS	A8LS	A9LS	A10LS	A11LS	A12LS	A13LS	A14LS	A15LS	A16LS	A17LS	A18LS	A19LS	A20LS	A21LS	A22LS	A23LS	A24LS	A25LS	A26LS	A27LS	A28LS	A29LS	A30LS	A31LS	A32LS	A33LS	A34LS	A35LS	A36LS	A37LS	A38LS	A39LS	A40LS	A41LS	A42LS	A43LS	A44LS	A45LS	A46LS	A47LS	A48LS	A49LS	A50LS	A51LS	A52LS	A53LS	A54LS	A55LS	A56LS	A57LS	A58LS	A59LS	A60LS
Q7	Q8	Q9	Q10	Q11	Q12	Q13	Q14	Q15	Q16	Q17	Q18	Q19	Q20	Q21	Q22	Q23	Q24	Q25	Q26	Q27	Q28	Q29	Q30	Q31	Q32	Q33	Q34	Q35	Q36	Q37	Q38	Q39	Q40	Q41	Q42	Q43	Q44	Q45	Q46	Q47	Q48	Q49	Q50	Q51	Q52	Q53	Q54	Q55	Q56	Q57	Q58	Q59	Q60	

October 2026 - July 2027

From core to pipe installation




Installation protection for electrical and signal services to be maintained during core drilling

Core excavation partially in // with other Minor Civil Engineering Works and other modifications (FIN for new VAX services)

Re- installation of transport monorails

Water pipes and compress air installation
 Activities in double shifts
 In // with EN-EL installation, but two weeks offset to create geographical separation

2027



October 2026 – July 2027




From core phase II and start QXL installation in the UL

Core excavation LHC AND HL side

Power converters and machine protection installation


QXL installation in the ULs





July 2027 - March 2028

From electrical infrastructures to signal re-cabling



Re-installation of all electrical infrastructures, 1st signal cable campaign


Installation of new QXL, modified QRL, modification of the warm piping, DSL medication

Optical fiber installation in // with QRL and DSL leak tests in // with Cryo commissioning in preparation to cold test

QXL Cold test section below 80 K in // with SC link installation in // with Forward physics cabling in two shifts

March 2028-December 2028

From signal re-cablings to global leak tests




Re-cabling in // with SC link in // with GSM installation

Final phases cabling in // with Cutting the QXL/QRL jumpers open
Jacks marking
Installation of jacks

Magnet interconnection

Crab cavity installation

FRAS completion




March 2028 – December 2028

SC links installation


Power converter installation phase II
electronics

BPM electronics installation

Installation doors in the UL




Page 2



October 2028 – June 2029

Ventilation UL completion with SAS

Radiation shielding installation



Page 2



