



IST and SCT in the HL-LHC IT String: Results

S. Yammine on behalf of the SVP and MCF

14th HL-LHC Collaboration Meeting, Genoa (Italy),
9th October 2024




Outline

- Introduction
- Quality Control Steps and Results
- Individual System Tests
 - Cryogenics
 - Warm Powering
- Short Circuit Tests
- Lessons Learnt from First IT String Operation
- Takeaway Message

Overview of the HL-LHC IT String Systems

String Mezzanine: warm powering system and DFHX



WCC: Water-Cooled Cables

GMS: Gas Management System

SQXL: String Cryogenic Line


DFHX/DFX: HTS/LTS Electrical Feedbox

SC link: Superconducting Link


CDB: Circuit Disconnecter Boxes

Control and Quench
Protection Racks

Magnet and cryogenic lines



HL-LHC IT String Validation Program



HL-LHC IT String Validation Program
EDMS no. [2664290](#)

QC: Quality Control
QA: Quality Assurance
IST: Individual System Tests
SCT: Short Circuit Tests
HWC: Hardware Commissioning
TC: Thermal Cycle

IST for:

- Cryogenic system
- Warm powering
- Quench protection
- Full Remote Alignment System (FRAS)
- Magnet mechanical transfer function

QA/QC:

- Electrical quality assurance
- Continuity and polarity control
- Pressure and leak tests

Powering Tests for HWC:

- Preparation for end-of-LS3 HWC
- From low to higher energy circuits
- Converter control loops
- Energy recovery mechanisms
- Quench detection and protection
- Performance of the link with magnets
- Cryogenics with magnets
- Movement of magnets after quenches and thermal cycle

String Specific Tests :

- Cryogenics bayonet heat exchanger tests
- Crosstalk studies
- Flux jump measurements

Operation Cycles :

- Powering endurance tests
- FRAS with and without current in magnets
- Powering cycles in synergy with BE-OP

Quality Control Steps and Results

Electrical Withstand Test Results

Scope:


- Electrical tests are systematically done to ensure compliance the Electrical Design Criteria (EDC) documents specify voltage withstand of components connected to the magnet circuit (done in collaboration between Magnet Circuit Forum and EIQA team at CERN)

Instrumentation Cables



Voltage tests passed beyond requirements; few continuity issues found and being addressed

Water-Cooled Bus Bars



Non-conformities have been found and are being addressed by WP6b

Water-Cooled Cables



Voltage tests passed according to EDC

In the upcoming weeks, the electrical tests will be performed on the SC link in the IT String and on the first arriving magnets (Q2a, D1 and then Q2b)


Leak Tightness Test Results

Courtesy of W. Maan

Requirements:

- Helium volume to insulation vacuum: leak tightness qualification criteria $< 10^{-9}$ mbar l/s
- Air to insulation vacuum volume: leak tightness qualification criteria $< 10^{-9}$ mbar l/s

Leak Tightness of the SQXL



Status: Leak tightness of the SQXL (vacuum-insulation volume to air and to helium volume) validated after localising and repairing several leaks

Leak Tightness of the SC Link



Status: Activity started last week with pumping of the helium volume of the SC Link/DFHX


During magnet interconnections, systematic leak tightness will be validated using clam shells and a global check will be done at the end of the activity (planned for 2025)

See talk of S. Le Naour on magnet interconnections – same session

Individual System Test Results


Commissioning of the Cryogenic System without Magnets

Courtesy of A. Onufrena, A. Perin et al.




Phase 1a

- First cool-down
- Mechanical integrity validated
- First findings: Heat load on some segments is higher than expected




Phase 1b

- System thermal characterization (heat loads, pressure drop)
- X-ray inspection of TL01 line at cold
- Further tuning of control loops and CCU logic test



Phase 1c

- CCU logic validation
- TL01 repair validation and capacity measurements



Courtesy of A. Onufrena, A. Perin et al. – [more info in IT String Day IV](#)

Highlight on the Results of the Cryogenics IST

Heat Loads

	Proximity cryogenics (PCDS), length \approx 70 m				Cryo distribution line (SQXL), length \approx 60 m			Total (PCDS+SQXL), length \approx 130 m		
	TL01 Line C	TL02 Line D	TL03 Line B	TL05 Lines C/D/B	Line C	Line D	Line B	Line C	Line D	Line B
Predicted [W]	7	13	9	10/10/10	9	33	15	26	56	34
Measured [W]	6	83	< 9	15/5/7	29	60	12	50	148	28
Error [%]	20	15	34	22/22/29	23	16	24	18	14	22

\dot{Q} on Line D inside TL02 is higher than expected

Potential reasons for observed \dot{Q} : Conduction / radiation from warm vacuum barriers (not the case during operation) and other sources under investigation

Goal

- Validate that the cryogenic system can provide sufficient cooling for the magnets with highest heat dissipation during 19-minute nominal magnet ramp (14.6 A/s): 135 W (static) + 201 W (dynamic) \rightarrow **336 W**

Results

- Cooling capacity (after TL01 repair): 6 g/s (cold powering) + **310 W** (magnets) at 1.8 K
- With the measured Δp in **Line B**, the current ramp will start at 1.8 K \rightarrow magnets will drift in T by less than 0.1 K during the ramp and remain at around 1.9 K during ramp & nominal operation

Conclusion

- Cryogenic system has a sufficient cooling capacity to keep the magnets at 1.9 K during nominal operation

Capacity Tests

Status and Results of the Warm Powering System IST



IST HL-LHC energy extraction system based on vacuum switches done according to test procedure [LHC-XMS-OP-0001](#)

- Visual inspection
- Voltage withstand tests
- Functional tests



IST HL-LHC circuit disconnecter boxes done according to test procedure [LHC-XMS-OP-0005](#)

- Visual inspection
- Voltage withstand tests
- Functional tests



IST HL-LHC power converters done according to test procedure [LHC-XMS-OP-0005](#)






- Visual inspection
- Component Validation
- Calibration of DCCTs

Next Steps for Individual System Tests

- Fully Remote Alignment System IST on the instrumentation will start as soon as the magnets magnets are installed, and the infrastructure is ready (few tests planned in 2024)
- FRAS motorization IST will be done after interconnections activities of the magnets (2025)
- Mechanical TF measurements are planned for Q1/Q2a before and after interconnections
- CLIQ and Quench Heater Power Supplies IST is planned to be executed before end of the year with dedicated discharge loads

Short Circuit Tests

Short-Circuit Test Overview



Report on EDMS
[3026392](#)

Phase 1 - Jan 2024
(without bus bars)



Phase 2 - May 2024
(complete setup)


Steps of the SCT

- Interlock checks and PIC loop checks
- Extraction discharges
- 8 hr Heat-run at I_{ult} (~7.5 TeV)


PL OP VS PC	I_REF	I_MEAS	V_REF	V_MEAS	Foc	20 / 20
LK NL RD IL	17590.00	17499.59	0.97	0.97	RPAE.SM18.RQX.SF	
LK NL RD IL	11380.00	11299.93	3.82	3.83	RPAFF.SM18.RD1.SF	
LK NL RD IL	1864.00	1864.82	5.91	5.92	RPBAE.SM18.RCBX1.SF	
LK NL RD IL	1864.00	1864.03	5.21	5.21	RPBAE.SM18.RCBX2.SF	
LK NL RD IL	1709.00	1709.04	4.14	4.15	RPBAE.SM18.RCBX3.SF	
LK NL RD IL	1532.00	1532.00	4.40	4.41	RPBAE.SM18.RCBXV1.SF	
LK NL RD IL	1532.00	1532.03	4.21	4.23	RPBAE.SM18.RCBXV2.SF	
LK NL RD IL	1441.00	1441.03	3.69	3.70	RPBAE.SM18.RCBXV3.SF	
LK NL RD IL	-2000.00	-1999.97	-2.00	-2.78	RPBAF.SM18.RTOX1.SF	
LK NL RD IL	-2000.00	-2000.00	-2.67	-2.67	RPBAF.SM18.RTOX3.SF	
LK NL RD IL	35.00	35.00	8.71	8.71	RPLAD.SM18.RTOXAL.SF	
NL RD IL	106.00	106.00	4.74	4.79	RPLBB.SM18.RCOSX3.SF	
NL RD IL	106.00	106.00	4.71	4.75	RPLBB.SM18.RCOSX3.SF	
NL RD IL	115.00	115.00	4.98	5.01	RPLBB.SM18.RCOSX3.SF	
NL RD IL	115.00	115.00	5.07	5.10	RPLBB.SM18.RCOSX3.SF	
NL RD IL	112.00	112.00	4.85	4.91	RPLBB.SM18.RCSX3.SF	
NL RD IL	112.00	111.99	4.81	4.84	RPLBB.SM18.RCSX3.SF	
NL RD IL	94.00	94.00	4.15	4.18	RPLBB.SM18.RCTS3.SF	
NL RD IL	97.00	97.00	4.25	4.29	RPLBB.SM18.RCTS3.SF	
NL RD IL	197.00	197.02	2.74	2.74	RPMBB.SM18.RQSX3.SF	

Validation of the Power Interlock Controller Loops

PICv2 Controls Interface



Loop Hardware Analysis and Tests




Example: FPA 200A/600A PC with EES


Results:

- All loops are conform, but tested without QDS except one circuit
- Agreement on solution among different stakeholders in collaboration with MCF, SY-EPC and TE-MPE

Discharges of HL-LHC EES in SCT




EES discharge tests with SY-EPC and TE-MPE




Accepted converter output
voltage within ± 63 V

EES capacitor voltage for arc
extinguishing up to 530 V



PC voltage vs. time
(case without additional inductance)






Estimation of cable inductance



0.4 mH Inductor added for
the 200 A circuit

Thermal Performance of DC Cables



Max Lug: 50°C
(Spec: < 90 °C)

Max Sheath: 55°C
(Spec: < 86 °C)

300 mm² Air-Cooled Cables



Lug: 46 °C (< 50 °C)
 • Lug RCBXH2, 1.9 kA, 8l/min for nom. 6 l/min, same busbar layout: 45 °C
 • 11 °C ΔT Hose-Lug means that heat dissipated by the connection is important

RCBXH1 @
~1.9 kA

Power Converter Side
(wateroutput)





Max Lug: 46°C
(Spec: < 50 °C)

Max Hose: 35°C

500 mm² Water-Cooled Cables

RQX @ 17.5 kA for 2 hours



Max Lug: 53°C
(Spec: < 50 °C)



Max Hose: 35°C

1300 mm² Water-Cooled Cables


(Few of) Lessons Learnt from the First IT String Operation

Update of the IT Circuit Configuration

- Earthing of trims on the DFHX side for SCT with RQX baseline scheme leads to the automatic earthing of the 18 kA PC
- Circuit layout updated based on the experience from the HL-LHC IT String



EDMS no. 3138092





Change of Supply Network for Optimal Operation

Description


- 2xDCCT electronics racks and CDB control racks are supplied by ERD via a canalis busbar
- Lock-out at the ERD switchboard cut the three above mentioned elements which is heavy for operation
- Lockout can only be done individually on three instead of one switch (time consuming)

Lessons Learned

- For the IT String, a change is done for the three elements to be supplied independently from the EBD switchboard
- Functionality to be implemented also for HL-LHC according to WP6b guidelines for granting a fully operational system and a simplified lockout of the triplet



Flowmeters and Interlocks



Non-conformity has been written to adapt flow switch range to real needs (NCR no. [3025021](#))

- **'Low-tech'**: In projects focused on high-tech components, activities seen as 'low-tech' tend to receive less attention. The String offers an opportunity to address these 'low-tech' activities, acknowledging their importance.

Takeaway Message

- Strong QC plan is implemented in the IT String with the same requirements as for HL-LHC
- Individual system and short circuits tests have been successfully executed and the cryogenic and warm powering systems are fully qualified without magnets (few remaining non-conformities are being followed up).
- IST program will continue through 2024-2025 with exciting new activities in the IT String
- Lessons learned are systematically communicated and mitigations are proposed for both the IT String and for the HL-LHC

HL-LHC IT String advancements and challenges for 2024


The commissioning of key equipment on the metallic platform is now completed.

3 MAY, 2024 | By WP16 HL-LHC IT STRING team




Figure 1: Part of the teams that made possible the execution of Short Circuit Tests in the HL-LHC IT String (Credit: CERN/ M. Cavazza)

[Accelerating News Article](#)



[HL-LHC Collaboration Board Newsletter](#)



And many more collaborators...

Thank you for your attention