


# Preparation for RFD Cavity & CM Testing @ TRIUMF

Zhongyuan Yao


Canadian Contribution, WP4, HL-LHC

Oct. 9<sup>th</sup>, 2024



# Dressed RFD Cavity Test


Part 1




- TRIUMF will receive qualified dressed cavities from AUP under vacuum and with test coupler
- Goal is to confirm the cavity has not been degraded during transport and is acceptable to be installed in the CM




- Acceptance criteria are established in a document from AUP following CERN's engineering specification
- Part B document (EDMS 2339758) has been revised after the latest release
  - Administrative limit and failure mode analysis added
  - Being discussed with CERN
- TRIUMF drafted a step-by-step test plan (unreleased)
  - To be updated according to the new release of Part B document





- Dressed cavity will be taken out of shipping container according to CERN unpacking guidelines (EDMS 2620111)
- Cavity will be moved around by cavity handling cart
  - Cart picks cavity up in horizontal orientation
  - Manipulation fixture allows to rotate cavity to vertical orientation for cryogenic insert assembly
  - Cart and fixture are ready to use











- Cavity will be tested ‘as delivered’
- Visual inspections and review transport shock data will be included
- RF measurements include VNA measurements at warm and cold tests at both 4K and 2K
  - 2K results as the verification of acceptance
- A full set of 25/50Ω adapters is required before any RF measurement




- 4K/2K unit to produce 2K LHe inside multi-purpose cryostat for jacketed mode test
  - Commissioned with a dummy load
    - Dynamic load up to 25W at 2K
    - Sufficient for cavity acceptance test ( $\leq 10W$  at 4.1MV)
  - To be tested with the dummy cavity later this year
    - To verify cooldown speed with a proper cold mass
    - Dummy cavity is ready to use
- Assembly with dressed cavity
  - Cavity mounted to support plate
  - Cryogenic connections to LHe inlet, exhaust and HHOM cooling





-  pressure gauges
-  temperature sensors
-  cryogenic valves
-  level probs
-  fluxgates
-  heaters






- Documentation preparation
  - Discussion and revision in progress
  - To be approved by CERN prior to releasing and the series production cavity tests
- Technical preparation
  - Cavity manipulation, cryostat and RF are ready to use
  - 4K/2K unit will be tested again with the dummy cavity before dressed cavity arrival
- **Schedule**
  - The 1<sup>st</sup> dressed cavity is scheduled to be delivered by **Jan. 31<sup>st</sup>, 2025** from AUP
  - The full set of 25/50 $\Omega$  adapters will be required to be delivered by **Dec., 2024** from CERN

# Cryomodule Test

Part 2



- RFD cryomodule will be cold tested at TRIUMF prior to shipping to CERN
- Cold test will partially verify functionality and performance
  - To demonstrate the quality of CM assembly
  - To expose CM issues before shipment
  - To mitigate risks of failure on arrival at CERN
- Cold test at TRIUMF will not replace the acceptance test in CM engineering specification (EDMS 2043014)
- The final acceptance test will be performed at CERN

- To verify as many performance requirements as possible in cold test
- Requirements can be found in section 14 of CM engineering specification (EDMS 2043014)
  - Vacuum cycles
  - Warm RF checks
  - Cooldown to 77K (w/ LN2)
  - Cooldown to 4K
    - Heat loads at 4K
    - RF tests at 4K
  - No 2K test




EDMS NO. 2043014	REV. 2.0	VALIDITY VALID
REFERENCE : LHC-ACF_A-ES-0001		

13.5	Documentation related to cryostating	44
14	Final tests on the assembled cryomodule: Procedures and Acceptance Criteria	45
14.1	Vacuum cycles and deformation repeatability (insulation vacuum cycles)	45
14.2	Final RF tests at warm on cryomodule	45
14.3	Cool-down tests at 77 K (liquid nitrogen boiling point)	46
14.3.1	Functional test	46
14.3.2	Position monitoring at cold	46
14.3.3	Pressure monitoring	46
14.3.4	Mechanical tests on the tuner	46
14.3.5	RF tests at 77 K on the assembled cryomodule	47
14.4	Cool-down tests at 4 K (optional)	47
14.5	Cool-down tests at 2 K	47
14.5.1	Tests	47
14.5.2	Heat loads measurements	47
14.5.3	RF tests at 2 K (nominal operating temperature)	47
14.6	Documentation related to final tests on cryomodule	48
15	Labelling/Marking	48
16	Storage	49

Can the second beam pipe be left w/o LHe cooling like the SPS configuration?




Test	CERN Spec. (EDMS 2043014)	TRIUMF Capability
Frequency of deflecting mode	400.79 ± 0.15MHz @ 2K	Spec. @ 4K
Q <sub>0</sub> -V <sub>t</sub> curve w/ P <sub>0</sub> at 4.1MV	≤ 10W @ 2K	Spec. @ 4K and 3.4MV (~27W)
Quench field value	No spec.	X
LFD	≤ 865Hz/MV <sup>2</sup>	✓
df/dp	≤ 300Hz/mbar	Positive or negative?
HOMs frequencies & Qs	Full spectrum	✓
Output power via HOM couplers	≤ 6.7W H & ≤ 3.4W V @ 4.1MV	≤ 4.6W H & ≤ 2.3W V @ 3.4 MV
Test on modes around 760MHz	728~754MHz, Q <sub>e</sub> 150~500	✓
Coupling of ancillaries	P <sub>pu</sub> 0.95~1.5W @ 3.4MV	✓
Field emission onset	< 50μSv/hr	Feasibility TBD
Multipacting levels (FPC)	< 1×10 <sup>-8</sup> mbar @ full power	Spec. of cavity MP and FPC @ 13kW
Thermal cycling (15K-2K)	≤ ±5% changes in 3 cycles	15K-4K
Tuner test	Linearity, hysteresis and backlash	Spec.
Stability of operation	12hr stable operation	X



**Footprint of RFD  
CM test in SM18?**

**4.37x1.83m pit**



- 100kW IOT – to receive operator manual during this meeting
- 6” coaxial transmission line – TRIUMF to provide route to CERN
- Coaxial bi-directional coupler
- 6” coaxial to WR2300 adaptor
- WR2300 waveguide if needed
- Circulator and dummy load
- Interlocks w/ manual
- 25/50Ω adapters (same set as cavity test)
- Internal 25Ω coaxial lines
- RF windows on OVC
- All above will be provided by CERN, inventory confirmation and detailed technical/delivery information will be very helpful



- Tuner controller – to be provided by CERN
- FSI system and procedure – to be provided by CERN
- Controllers of beam vacuum instruments –to be determined
- Isolation vacuum
  - Pressure relief – to be provided by CERN
  - Gauge assembly w/ controllers –to be determined
- He guard w/ gauge controller – to be determined
- Full list of sensors and heaters – require information ASAP for procurements

- TRIUMF will perform CM test according to specification except 2K cold test
- 4K test will verify as many requirements as possible to derisk failures of the delivery at CERN, but can not replace the 2K acceptance test
- Detailed tests and requirements need to be discussed and agreed between CERN and TRIUMF
- Planning of test site and RF setup is in progress
- Deliverables for CM test need to be confirmed with CERN
  - The 1<sup>st</sup> CM test is anticipated in **Q4 2026**
  - Deliverables are required to be received before **Q4 2025**

Thank you  
Merci  
Grazie

[www.triumf.ca](http://www.triumf.ca)

follow us @TRIUMFLab





14<sup>th</sup> HL-LHC Collaboration Meeting, Genoa, 2024







- Amplifier – 500W Solid-state 69-651MHz
- Circulator – 500W 350-400MHz
- Dummy loads
  - Drive – 1500W
  - HOMs – 20W 10dB attenuator in front of 2W dummy load
- Directional couplers
  - Drive – 1000W 40dB bi-directional 100-500MHz
  - HOMs – 2W 20dB 1-1000MHz
- Power meters – Agilent E4419B 0.01-18GHz -70-+20dbm

- Multi-purpose 140MHz SEL
- Freq. up/down converter
- Required voltage range
  - $V_t$  0.1~4.1MV – 32dB
- Modified LLRF to provide the required dynamic range with an equivalent  $SWR < 1.1$









- 6-1/8” coaxial line
  - Capable for ~60kW
  - Required RF power
    - 20kW @ 4.1MV
    - 13kW @ 3.4MV
  - 4.1MV OK for TW
    - WG circulator required
- 3.4MV OK with SW







- FPC
  - Air cooling OK for 13kW power?
- HHOM
  - 4K LHe cooling



Courtesy of CERN



Courtesy of CERN