





WP4-WP9 Crab Cavities Experience from RFD proto CM test at CERN SM18 – M7 bunker



RFD proto



Thursday, July 4th, 2024 - [on Indico: 1426215](#)

HL-LHC – Crab Cavities RFD Proto CM test @ CERN – TE-CRG

Introduction

- ❑ 2023 highlights
- ❑ Focus on instrumentation aspects
- ❑ Focus on process aspects
- ❑ NC relief valve
- ❑ Next steps

Experience from RFD CM tests at CERN II		
📅 Thursday 4 Jul 2024, 13:00 → 18:00 Europe/Zurich		
13:00 → 13:20	Mechanical assembly and welding in M7 Speaker: Simon Barrière (CERN)	🕒 20m
13:20 → 13:40	RP measurements Speaker: Dr Angelo Infantino (CERN)	🕒 20m
13:40 → 14:20	Alignment Speaker: Vivien Rude (CERN)	🕒 40m
14:20 → 14:35	coffee	🕒 15m
14:35 → 15:20	Cryogenic Speaker: Laurent Delprat (CERN)	🕒 45m
	CRG Instrumentation (installation and issues found)	🕒 20m
	Cool down process (static and dynamic loads) Speaker: Remi Maury (CERN)	🕒 15m
	NCR safety valves : Actions taken and proposal for SPS Speaker: Laurent Delprat (CERN)	🕒 10m
15:20 → 16:00	Discussion	🕒 40m

2023 HIGHLIGHTS



Thursday, July 4th, 2024 - [on Indico: 1426215](#)

HL-LHC – Crab Cavities RFD Proto CM test @ CERN – TE-CRG

2023 HIGHLIGHTS

Dec'22

Jan'23

Feb

Mar

Apr

May

Jun

Jul

Aug

Sep

Oct

Nov

Dec

Jan'24

RFD proto

SM18 M7 bunker preparation for commissioning @ cold


Instrum installation
phase 1 / UK

RFD proto
delivered @ CERN

Installation, SVs NCR
treatment, commissioning

4.5 K
24.11.2023

2 K
28.11.2023



INSTRUMENTATION

(feedback CRG-IC/ T. Feniet / N. Vauthier)



Thursday, July 4th, 2024 - [on Indico: 1426215](#)

HL-LHC – Crab Cavities RFD Proto CM test @ CERN – TE-CRG

Instrumentation aspects (1/2)

- ❑ Organization
 - ❑ Instrumentation shipping to optimize: the cryomodule builder should receive only the instrumentation he will install => clarification of the installation responsibilities (+ at which phase)
- ❑ Instrumentation mounting, training on site
 - ❑ Very positive and productive, to be re-conducted – CRG-IC, in charge, should have 1 direct contact with the cryomodule builder (no intermediate with EN-MME, to facilitate the communication), ideally the people in charge of the instrum installation on site
 - ❑ Need for CRG-IC to know the profile of the people in charge on site, to better prepare their training & qualification
- ❑ Installation on site by STFC
 - ❑ Quality assurance
 - ❑ cables labels were removed by STFC without CERN approval
 - ❑ Pinning strategy not 100% respected by STFC
 - ❑ Some TTs were not installed by STFC => had to be done by CERN once delivered
 - ❑ Tuners: is there a need for sockets on TT/EH 861/62, to allow their dismounting without removing the sensors?
- ❑ 3D integration model & drawings
 - ❑ To be included in the model:
 - ❑ the sensor wire + its bending radius, the feedthroughs + the connectors, the cabling routing inside & outside the vacuum vessel, the electrical connecting box
 - ❑ Quality assurance: actual drilling diameter for the orifices of the Acim Jouanin cartridges was not always consistent with the drawings

Instrumentation aspects (2/2)

- ❑ Necessary pending reviews
 - ❑ After cold tests: are all the flange heaters necessary? => check their operation (if any), room for simplification
 - ❑ Operation: TT847a not operational, to be checked with IC
 - ❑ P&ID:
 - ❑ TAGs update (TT819a/b to be replaced by 1TT819/2TT819)
 - ❑ Add thermocouples on the EH821 & 822 foil heaters (TT827 & 828)
 - ❑ Include all existing and physically installed EH on the P&ID (FPC)
 - ❑ EH876/877/878/879 (flexible band heaters): they are all equipped with 2 heaters and 2 PT100 => update P&ID accordingly
 - ❑ RFD series cryomodules: TT842 to be removed, TT814 & 816 to be added
 - ❑ Safety port: import the DQW drawing into the RFD P&ID (1 flange for the chimney, 1 flange for the burst disc)

- ❑ FTEs for M7 operation
 - ❑ Reception + installation + commissioning: 2 FTEs for 2 weeks, continuous
 - ❑ Dismounting: 2 FTEs for 3 days, continuous

- ❑ Cryomodules reception at CERN
 - ❑ Schedule already available?
 - ❑ Quid storage conditions (for the instrum) after M7 dismounting and before LHC installation? Storage duration and conditions (where)?

CRYO PROCESS

(feedback CRG-ML / R. mauny)

Cryo process aspects – intro & overview

- **2 main documents used to write the logic specification :**
 - «*Functionnal description of operation modes*» [HiLumi-LHC-CC-Cryo-N-39; EDMS 2647024]
 - Engineering specification HL-LHC CC : cryomodules for crab cavities [LHC-ACF_A-ES-0001; EDMS 2043014]
- **3 main phases for cool down :**
 1. Cool down from 300 K to 130 K: with controlled inlet temperature ; **dT_{max} = 50 K**.
 2. Cool down from 130 K to 4.5 K: by direct LHe injection into CCCM ; no limitation with dT_{max} below TT_{max} = 130 K; cooldown as fast as possible (AFAP).


During these 2 phases, specific attention needed to CCCM pressure (< 1.5 bar)

3. Pumping phase from 4.5 K to 2 K: beam screen (BS) circuit put in service, then pumping.

-
- **1st RFD proto operation : 21 Nov. – 10 Dec 2023 (Logbook event 117205)**
 - **2nd RFD proto operation : 11 April – 14 June 2024 (Logbook event 119101)**


Cryo process aspects – PFD1- CD 300K-130K – dTmax 50K

Step 120 : CoolDown 300-130K with mixing chamber




Cryo process aspects – PFD2- CD 130K- 4.5K – AFAP

Step 130 : CoolDown 130 K- 4.5 K - As fast as possible




Process aspects – Cool Down 300 K -> 4.5 K




Cool Down time (300 K -> 130 K – dT 50 K)	46 h
Cool Down time (130 K -> 4.5 K - AFAP)	2 h
Flow during CD in cryomodule	~2.2 – 3 g/s
Flow during CD in TS	~1.3 g/s
Filling	6 h
Flow during filling	~ 5.2 g/s
Flow to maintain cav filled at 4.5 K	~ 4 g/s
Tot. CD time to 4.5 K	54 h

Cryo process aspects – PFD 3 - Nominal operation @ 2 K

Step 310 Normal operation 1.9K



Process aspects – Pumping down to 2 K



Pumping time to 30 mbar	2.5 h
Min LHe level during pumping step	60 %
Flow during pumping step	~5 g/s
Refill time at 30 mbar	40 min
Flow during refill step	~8.5 g/s
Total Time for CD 300 K -> Cryo_Ok (without interruption)	58 h (2.5 days)

Process aspects – Nominal operation @ 2 K


Flow during nominal operation @ 2 K : 3.5 g/s [Eq. Heat load: 70 W]

Flow through Thermal Screen + Beam screen : 2.4 g/s + 0.3 g/s

Limitation of instabilities during RF conditioning :

- LHe level not easy to maintain with dynamic heat load. It can drop suddenly due to geometrical aspects (chimney)
 - ✓ Setting level controller with reactive PID parameters.
- Adaptation of Cryo_Ok logic to gain margin
 - ✓ Bigger margin with LT threshold (Low level set at 80% instead of 88% before)
 - ✓ Pressure SetPoint lowered from 30 to 20 mbar

LHe buffer too thin



Process aspects - conclusion

- ❑ What went well
 - ❑ cooldown & warm-up


- ❑ Engaged manpower / resources, time spent for preparation
 - ❑ 3 days for cool down; 3 days for warmup

- ❑ What could have gone better
 - ❑ Bigger LHe buffer on top of the cavities
=> to have more operational margin on liquid helium level regulation

NC RELIEF VALVE

NC relief valve

- ❑ Valves found leaky on Nov. 10th'24
 - ❑ Reference: EDMS document [2998467 v0.1](#)
 - ❑ HSE test outcome: all 4 valves leaky between 160 mbarg and 220 mbarg (for a set pressure of 350 mbarg)
- ❑ Mitigation for M7 operation in 2023-2024
 - ❑ Removal of the PRV HeGuard
 - ❑ Use of 1 single relief valve (Circle Seal) with set pressure of 700 mbarg
- ❑ Retained setup



References of the Circle Seal relief valves used for the RFD prototype cooldown and warmup in M7



NEXT STEPS

Next steps

- ❑ Complete the tests of RFD prototype in SM18
- ❑ Review the series P&IDs (+ update instrum list)
- ❑ Solve every non-conformity
 - ❑ CRG side: replace the currently installed pressure relief valve and re-install the associated HeGuard
- ❑ Get prepared for SPS BA6 operation of the RFD prototype
 - ❑ Installation & Commissioning with cryogenic test facility at SPS BA6

THANK YOU



Thursday, July 4th, 2024 - [on Indico: 1426215](#)

HL-LHC – Crab Cavities RFD Proto CM test @ CERN – TE-CRG


SPARES

10 series cryomodules

1 from CERN (CH)

DQW

4 from STFC (UK)



DQW: double quarter wave

LHC

Run 4 configuration: RFD in P1, DQW in P5

Later on: possibility to swap them

IR2 (ALICE,
injection B1)

IR8 (LHCb,
injection B2)

IR1 (ATLAS)

RFD: RF dipole

RFD

5 from TRIUMF (CA)

2 prototypes

RFD **


1 from STFC (UK)



** Being manufactured at STFC

DQW being tested at cold in SPS BA6

Later on: RFD to be installed / tested at cold in SPS BA6



DQW *

1 from CERN (CH)

* Currently operated in SPS BA6 @ CERN