



## HL-LHC cell 4 collimators mock-up


- Objectives
- Tests to be performed
- Preparation status
- Timeline discussion

M. Sosin on behalf of WP15.4

2024.06.18

# HL-LHC cell 4 collimators mock-up – FRAS components

- Scope of the mock-up FRAS equipment for 2 collimators (TCTPXH and TCLPX)
  - 2 side pillars + 2WPS (wire supports + reference)
  - 6 WPS on arms (3 per collimator)
  - 2 inclinometers (capacitive) → For the first tests in case of delays with capacitive inclinometers readiness - the WYLER inclinometer (preferred) or FSI-inclinometers to be used as replacer for the test period. The SCT optical inclinometers to be used for integration tests.
  - Only 1 UAP (TCLPX) motorized considered for now (manual parametrization of motorized axes)
- Main objective
  - Validation of the different systems and their respective interfaces







# Mock-up validations, related to FRAS integration, installation and exchange

- Rehearsal platform prior to the installation in the tunnel
  - Alignment of supporting foot – **DONE**
  - Pre-adjustment of collimator by ASG – **DONE**
  - Test of WPS supporting arm rigidity, tests of UAP – **DONE**
  - WPS system, inclinometers, motors integration – **DONE**
  - FRAS cables routing + ergonomics of installation validation - **ONGOING**
  - Collimator handling – **DONE**
- Rehearsal platform for repair and exchange procedure to proof ALARA principle – **ONGOING**
  - FRAS related activities when replacement of a collimator is requested
    - In situ mount/dismount of the different key equipment:
      - Removing/re-installation of WPS line components and triple-WPS installation bar)
      - Mount/dismount of inclinometer
      - Mount/dismount of motorized adapters
      - Cables handling while collimator replacement
    - All of above activities to be crosschecked versus ALARA: validation of assumptions from of working dose planning
- Tests details and report links:
  - <https://confluence.cern.ch/display/FRAS/Collimator+mock-up+927>



# Mock-up validations – vacuum systems, UAP FRAS operation

- Validation of collimators and UAP equipped in FRAS sensors/motorized adapters (representative to FRAS operation) - tests of position determination, 3D motion, safety functions – **TO DO**
  - **Test steps:**
    - Validation of adjustment precision and motorized adapters resolution - performed only on motorized collimator.
    - 3D alignment (with sensors and motorized adapters / or setting position manually on non-motorized UAP). Various motion steps will be applied to UAP axes / motorized adapters.
  - Simplest approach for above validation test is to use LGC software which is in big
    - Motion/adjustment steps follow-up by LGC software block
    - Multiple steps, representing various scenarios (1D/2D/3D motions including angular) to be applied
    - Safety functions validation with collimator assembly → use of LGC “Bellows” software
    - Test with (minimum necessary) parallel AT401 measurements to confirm system performance.
- Validation of vacuum systems during FRAS UAP operation requested by TE-VSC – details and movements still to be discussed (can be done parallel to UAP-FRAS representative test) – **TO DO**

# HL-LHC cell 4 collimators mock-up FRAS components preparation status

- Mechanics and sensors:
  - Extremity pillars : *installed*
  - 5 Motorized adapters : *Being assembly and tests (available end of June)*
  - Pulley + fixed point : *installed*
  - Reference sensor support : *installed*
  - Temperature sensor : *Installed*
  - Pulley system : *installed*
  - Tension point : *installed*
  - WPS 3 balls interface : *Installed*
  - WPS Sensor (8 Units): *Production in progress (end of June)*
  - WPS Sensor mock up (3x): *Ready, but need to wait for protection beam installation*
  - WPS protection pipe (new design - new pipe - bellow included) : *Parts received. To be installed*
  - Inclinometer - Wyler version : *Adaptation design ready. To be manufactured*
  - Inclinometer - Capa version - developments ongoing: *September*
- Electronics and controls related:
  - RACK - *installed*
  - FEC - *requested to Julien (see [RQF2654677](#)) - mid June*
  - FIP extension; Ethernet in the rack - *requested to Julien as part of same ticket of FEC - mid June*
  - DIOT Crate + Main board - *can temporarily use ones meant for SM18 IT String test*
  - 8 WPS conditioner cards - *ordered and ready from last batch*
  - WPS Cables - *in progress from EN/EL (see [RQF2617226](#))*
  - Inclinometer (Wyler version) - *Jonas did preliminarily-design. ASG might borrow 2 Wylers up-to 1 month*
  - CEM-MRO equipment:
    - Patch panel + temporary rack for tests period - *TBC (?)*
    - Temporary (semi-m annual) motion control racks for 5 axis *TBC (?)*

# HL-LHC cell 4 collimators mock-up FRAS components preparation status

## ■ Electronics and controls related:

- RACK - *installed*
- FEC - *requested to J. Palluel (see [RQF2654677](#)) - mid June*
- FIP extension; Ethernet in the rack - *requested to Julien as part of same ticket of FEC - mid June*
- DIOT Crate + Main board - *can temporarily use ones meant for SM18 IT String test*
- 8 WPS conditioner cards - *ordered and ready from last batch*
- WPS Cables - *in progress from EN/EL (see [RQF2617226](#))*
- Inclinator (Wyler version) - *Jonas did preliminarily-design. ASG might borrow 2 Wylers up-to 1 month*
- CEM-MRO equipment:
  - Patch panel + temporary (semi-annual) motion control rack for tests period - *TBC (?)*

## • Software preparation:

- *Preparing the GEODE data structure and insert all necessary data*
- *Preparation of LGC configuration file*
- FESA/SCADA:
  - *LGC - Aligned component position is ready. The bellows need to be finalized*
  - *Inclinometer object finalization and data acquisition from WYLER*

# Summary, Timeline discussion

- Big part of collimator test stand ready. Most of the system could be installed in next few months
- Following initial analysis - UAP-FRAS representative test date could be chosen for end of August '24 (?), but this must be confirmed:
  - Software deployed + LGC file readiness
  - MRO equipment readiness
  - Availability of ASG (Ludovic). Help of ASG discussed, but due to delays need to be re-confirmed
  - Test should not take longer than 2 days
- Remaining validations (routing, installation/de-installation of components) will be performed during installation of FRAS systems (when ready)
- Other constraints ?