


LHC Injectors Upgrade





LHC Injectors Upgrade



Status of the PSB 2 GeV Upgrade and the RCS Study

SGUI Meeting

As a follow-up of the Chamonix 2010 workshop, a study of an **Energy Upgrade of the PSB** was initiated.

- Feasibility report released in September 2010.

Also at Chamonix 2010, the idea of a **Rapid Cycling Synchrotron (RCS)** was already presented by C. Carli, but it was only after the 2011 Chamonix workshop that a feasibility study was requested by the management.

- A first draft of this study was circulated internally 1 week ago for first comments.
- An RCS would replace the PSB.

PSB Energy Upgrade


<https://twiki.cern.ch/twiki/bin/view/PSBUpgrade/PSBUpgradeMainWebEnergyUpgrade>

towards ISOLDE...

Goals of the 2 GeV Upgrade:

- Reduce space charge effects at PS injection (bottleneck for ultimate LHC beams)
- Use consolidation effort for performance increase

Pre-requisite: Linac4 injection





PSB Energy Upgrade – Main Parameters

PSB Energy Upgrade – main characteristics	
Injection Energy	160 MeV
Extraction Energy	1/1.4 GeV (ISOLDE) / 2 GeV (other beams)
Revolution Frequency	~1 – 1.81 MHz
Basic Cycle Length	1.2s
Harmonics	1, 2, 1+2
Max. intensity / ring	1.4E13 p (or maybe more)



PSB @ 2 GeV: Main Modifications

In order of cost (for LIU or consolidation)...

- **New MPS** (POPS-type like in PS): cost driver, ~15 MCHF
 - Includes civil engineering (new building to house the MPS)
- **RF consolidation** is mandatory (main limit: C04 system)
 - Idea: replacement of C02/C04 cavities with Finemet wide-band cavities
- **Exchange of certain power converters**
 - Mainly in transfer line and for PS injection
- **Beam transfer**
 - Kickers/septa at extraction/recombination PS injection
- **Cooling and ventilation**
 - Replacement of cooling station and piping, upgrade ventilation
- **Magnets**
 - Upgrade cooling system+shimming of main magnets, replacement of transfer line magnets and PS injection+low-energy correction magnets
- **Electrical systems**
- **Intercepting devices, transport, beam instrumentation, vacuum etc.**



PSB Energy Upgrade Study – Status

CERN
CH-1211 Geneva 23
Switzerland



The
PSB Upgrade
Working Group

PSB Upgrade Working Group Document No.

1082646-0003

CERN Div./Group or Supplier/Contractor Document No.

BE-OP

EDMS Document No.

1082646 v.3

DATE: 2010-09-23

Feasibility Study

PS BOOSTER ENERGY UPGRADE FEASIBILITY STUDY FIRST REPORT

Abstract

This document summarises a survey of the CERN PS Booster systems with regard to a possible energy upgrade to 2 GeV. Technical solutions are proposed along with a preliminary estimate of the required resources and the time lines.

Prepared by:

Klaus Hanke
BE-OP

Klaus.Hanke@cern.ch

Oliver Aberle
Alfred Blas
Jan Borburgh
Davide Bozzini
Marco Buzio
Christian Carli
Tobias Dobers
Alan Findlay
Leandro Fernandez
Simone Gilardoni
Thomas Hermanns
Edgar Mahner
Bettina Mikulec
Antony Newborough
Mauro Nonis
Slawomir Olek
Thomas Otto
Mauro Paoluzzi
Serge Pittet
Rende Steerenberg
Ingo Ruhl
Giovanni Rumolo
Jocelyn Tan
Davide Tommasini

Checked by:

Simon Baird
Oliver Bruning
Jean-Paul Burnet
Edmond Ciapala
Francois Duval
Doris Forkel-Wirth
Eugenia Hatziangeli
Erk Jensen
Jose Miguel Jimenez
Rhodri Jones
Mike Lamont
Roberto Losito
Volker Mertens
Mauro Nonis
Thomas Otto
John Pedersen
Lucio Rossi
Ingo Ruhl
Marc Tavlet

Approved by:

Steve Myers
Roland Garoby
Frederick Bordry
Paul Collier
Roberto Saban

Distribution List: R. Heuer

- Feasibility report published
 - Detailed study of required modifications
 - Timelines and budget estimate
- Study currently frozen
- Waiting for management/council decision for PSB Upgrade or RCS, something else or no upgrade
- If accepted end of this year, could be done in LS2





Potential Linac4 Connection to PSB in LS1

- Recommended by the LIU Project Management only in case LS1 starts in May 2013 (not December 2012); LS1 duration: 20 months.

TENTATIVE SCHEDULE - CONNECTION LINAC4 DURING LONG SHUT-DOWN 2013/2014 - version B 06.04.11

2013												2014												COMMENTS				
1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12					
				Linac4 commissioning																							L4 commissioning original schedule	
														Reliability run														Reliability run 5 months
																		Transfer line commissioning										
																		PSB modifications										
																					PSB commissioning							
																							PS/SPS commissioning					
			LHC Shut-down (20 months beam-to-beam)																									

<https://twiki.cern.ch/twiki/bin/view/PSBUpgrade/PSBUpgradeMainWebEnergyUpgrade>

RCS underlying design constraints:

- Match the performance of one PSB ring at 2 GeV for LHC with Linac4 as injector
- Keep the cost within limits...

Advantages on first sight:


- New machine
- Faster cycling, therefore potential gain for certain beams/users

But: there are also certain disadvantages

- Initial cost estimate suggests at least twice that of the PSB 2 GeV Upgrade + consolidation
- Operational and beam dynamics issues in PSB and PS
- Scheduling



RCS – Civil Engineering Proposal



- Original proposal for location inside PS ring not practicable
- Implantation planned under the car park beside the computer center
~13 m below ground plus surface building with access shaft



RCS – Main Parameters

RCS – main characteristics	
Circumference	119.68 m (4/21 of PS circumference)
Injection Energy	160 MeV
Extraction Energy	2 GeV (all beams); ISOLDE?
Revolution Frequency	1.3 – 2.4 MHz
Cycling Rate	10 Hz
Harmonics	1, 2, 2+1, 2+4, 4(?)
Max. intensity / pulse	1E13 p



RCS – Preliminary Design

- **3-fold structure:** 1 straight section for injection, 1 for RF and 1 for extraction
- Linac4 H⁻ charge-exchange injection, transverse and longitudinal painting
- Whole acceleration cycle within 50 ms
- Leaves very little time for beam manipulation (transverse and in particular longitudinal blow-up)
- Magnet aperture is a problem with required high magnetic fields; magnet design is challenging
- Lattice design proposed, but far from being frozen
- Extraction to measurement/dump line or to long transfer line towards PS and ISOLDE (using already existing tunnels and passing through PSB zone)



RCS – Remarks and Challenges

- ① Upgrade of Linac4 for faster cycling (10 Hz instead of 1.11 Hz)
- ② Injection and Extraction: very tight space
 - Chicane bump, H⁻ stripping and painting bump (3x4 magnets)
 - For extraction need kicker rise-time of 40 ns (for potential h=4 operation)
- ③ Lattice: current baseline 21 cells (5 per arc and 2 per straight section)
 - FODO with space for additional equipment (steerers, beam instrumentation etc.) only between QFs and bends (~55 cm)
 - γ - transition: 3.6, max. β_x : 8.73 m, max. β_y : 12.06 m, max. dispersion 3.73 m
 - ISOLDE beams most challenging for aperture considerations
- ④ RF: Wide-band Finemet cavities at 60 kV total rf voltage
- ⑤ Magnets: field of up to 1.3 T (bends) to be achieved with thin lamination of grain orientated high silicon content steel
- ⑥ MPS: POPS-type for max. flexibility and ppm operation (including 'off' cycles)
- ⑦ Transfer lines to PS and ISOLDE: full upgrade needed for 2 GeV@10 Hz plus additional shielding at certain locations



ISOLDE Beam Production with the RCS

- Injection at $h=1+2$ on a ramp with transverse and longitudinal painting to minimize space charge effects at injection
- Extract 1 bunch at max. $1E13$ p
- Can receive several subsequent shots every 100 ms (depending on need and supercycle)
 - Better beam power distribution over time
 - In average increased proton delivery for HIE-ISOLDE

Potential issue for HIE-ISOLDE:

- ☞ In case HIE-ISOLDE would request also 1.4 GeV extraction energy, increase of transfer line cost by several MCHF for ppm operation – who would cover the cost?



RCS Study – Status

CERN
CH-1211 Geneva 23
Switzerland

EDMS NO. 0000000	REV. 0.0	VALIDITY DRAFT
REFERENCE XXXX		

Date : 201x-xx-xx

Feasibility Study

Feasibility Study of a Rapid Cycling Synchrotron to replace the PS Booster

ABSTRACT:

This document summarises the outcome of a feasibility study and resource estimate to construct a 2 GeV Rapid Cycling Synchrotron (RCS) to replace the CERN PS Booster.

DOCUMENT PREPARED BY:

K. Hanke
Klaus.Hanke@cern.ch

O. Aberle, B. Balhan,
W. Bartmann, J. Borburgh,
D. Bozzini, C. Carli,
P. Dahlen, M. Fitterer,
S. Gilardoni, B. Goddard,
J. Hansen, M. Hourican,
S. Jensen, L. A. Lopez-
Hernandez, M. Meddahi,
B. Mikulec, A. Newborough,
M. Nonis, S. Olek,
M. Paoluzzi, S. Pittet,
B. Puccio, V. Raginel,
I. Rühl, H. Schönauer,
L. Sermeus, R. Steerenberg,
J. Tan, M. Vretenar,
M. Wadorski

DOCUMENT CHECKED BY:

J.-P. Burnet
O. Brüning
R. Corsini
F. Duval
D. Forkel-Wirth
E. Hatziangelis
E. Jensen
J. M. Jimenez
R. Jones
M. Lamont
V. Mertens
M. Nonis
L. Rossi
I. Rühl
L. Scibile
A. Slemko

DOCUMENT APPROVED BY:

F. Bordry
P. Collier
R. Garoby
M. Meddahi
S. Myers
R. Saban

DOCUMENT RELEASED BY:

???

DOCUMENT SENT FOR INFORMATION TO:

R. Heuer


This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use.

- First draft of feasibility report under discussion
 - Preliminary RCS layout
 - Feasible, but need to still work out many details (lattice, magnets, rf, operational parameters, transfer lines etc.)
 - Rough timelines and budget estimate
- Waiting for management/council decision for PSB Upgrade or RCS
- If accepted in principle, the study will have to be refined
- Not clear if the RCS connection could be done during LS2 (with current planning beam not available before end of 2018)





RCS – Draft Planning



Potentially first beam end of 2018...



Summary

- 2 GeV PS injector upgrade is required for LHC ultimate beams
- Detailed study of **PSB 2 GeV Upgrade** available; can be achieved during LS2
- Draft feasibility study for **RCS** end of July; if all goes well, might just be possible to commission end of LS2
- **HIE-ISOLDE would profit both from PSB 2 GeV Upgrade + Linac4 and from an RCS (main gain of 2 GeV for unstable isotope beams after T. Stora; additional gain through increased intensity or repetition rate)**
- Management decision hopefully this autumn

Further studies awaited from HIE-ISOLDE:

- Conclusion on advantages/disadvantages for targets in both scenarios
- In case of the RCS: could HIE-ISOLDE drop the 1.4 GeV beams?
- Upgrade of BTY line for 2 GeV – what needs to be changed? (including shielding)