

EATM ACTION ITEMS & Follow Ups – November 26th 2024

Nr	Item	Responsible	Comment	Status
1	Procedure for galleries access	B. Rae, J. Bernhard	Comments received. EDMS 2391345 and 1748425 merged.	Ongoing
3	ECRs for the YETS 24/25 activities	G. Romagnoli	Authors and stakeholders are requested to maintain the deadline of September end for the first draft of the ECRs for YETS 24/25 activities.	Ongoing
4	Write / Update CEDAR installation and commissioning procedure	M. Santos, K. Sidorowski	Work started.	Ongoing

NA-CONS Related Activities

Nr	Item	Responsible	Comment	Status
1	ATEX ventilation works	EN-CV	Tests done by EN-CV and all is working.	Done
2	Consolidation of the gas mixing area on the Jura side	BE-EA	Planned for whole period of YETS 2024/25. To stop from 03.12.24 all gas coming from B909 for NA61 and GIF++. BE-EA plans to restart the gas for GIF++ early in Feb '25 and the rest of NA61+PP172/PPE144 by early Mar'25.	Planned
5	Consolidation of the fire sprinkler station in BA80/PA80/TA802	EN-AA	Continuation for TA801, PGT802 - works foreseen in Dec'2024- Feb'2025. VIC planned for 09.12.24, works foreseen as planned.	Ongoing
6	Fire detection underground	EN-AA	Will continue for BA81 geographical scope: TT81, TT82, TT83, TT84, TDC8 ,TT85,	Ongoing

			TDC85, BA81 extension for controls. Works foreseen Dec'2024-Feb'2025. VIC planned for 03.12.24, works foreseen as planned.	
7	Elevator shaft gratings replacement of AS-514 (B911)	EN-HE	Works began on 31.10.24, Dismantling works are in progress, and completion is foreseen in Jan'25.	Planned
8	Magnet protection covers installation – EHN1 & EHN2	TE-MSD	Planned for Jan'2025- Feb'2025	Planned
9	Optical Fiber installation (EHN1, EHN2-BA82)	EN-EL	Planned for Nov'2024 (EHN2-BA82) & Jan'2025 (EHN1)	Planned
10	Fire detection surface EHN1	EN-AA	DI installation and commissioning done last week. Works will be done for BA81 surface during YETS2024/25 and Run of 2025.	Ongoing