

UK Updates Global CCCM Dec '24

Graeme Burt & Niklas Templeton on behalf of UK WP4 team

CM2 Build

- Pre-cleanroom string assembly complete
- + cleaning & qualification of non-cavity beamline equipment
- Step1 underway
- Step2 expected mid-Jan'25
- Clean-build complete by late-Jan'25
- Cold test equipment upgrade & commissioning complete











Design, Assembly Procedures & Tooling

Build Procedures

- Done: *steps 1 & 2*
- Final edits: steps 3 & 4
- 1st draft complete: *steps 5, 6, 8, 9, 11*
- To-do: *steps 7, 10, 12*


	Prcdrs	Dwgs
RFD SPS	892p	675
DQW LHC	927p	280
(so far)		





Auxiliary Procedures

- Done 🗸
 - pre-cleanroom string assy (step0)
 - PIMs processing
 - Cav incoming handling & acceptance
 - gate valve processing
- Final edits: OVC acceptance & handling
- 1st draft complete:
 - CM outgoing tests (step13)
 - Thermal screen mock assy
- To-do: *Transport tooling* & *frame* (step14)









Cryomodule Procurement

Outer Vacuum Chambers: 1st ready to ship


- ^{1st} Bi Phase line:
 - MIP & Weld QA approved
 - Fabrication underway
 - Awaiting delivery estimate
- 'other' cryolines:
 - MIP & Weld QA approved
 - Fabrication underway
 - CM2 Batch 1 expected late-Jan
- Thermal Screens: expected mid-Jan
- MLI: 50K delivered 2K design & drawings approved
- Warm Mag Shields: *4 shipped, 5th underway*
- Cavity Support System & Other Packages:
 - All materials delivered & contracts placed
 - Some delivered
 - TBD blade welding













Daresbury Laboratory



HL-LHC-UK

Thanks!

Questions?



