

SND EYETS activities - 21th Feb 2025 TREX meeting

Marija Majstorovic, Gerardo Vasquez, Luigi Guiducci, Giulia Paggi

Task name	Duration	Start date	Finish date		January, 2025						February, 2025			March, 2025				April, 2025			
				52	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17
🗆 🔄 LHC												Today									
LHC_YETS2425_GENERAL_EDMS3071990		25/11/2024	06/08/2025																		
ELHC_EYETS_24-25_EDMS-3071990	168d	25/11/2024	06/08/2025																		
🗆 🗁 Sector 12	86d	25/11/2024	07/04/2025																		
🗆 📇 LSS R1	86d	25/11/2024	07/04/2025																		
SND maintenance and works	20d	11/02/2025	10/03/2025																		
Technical visit	1d	11/02/2025	11/02/2025								Tech	nical vi	sit								
Removal of the metallic frame and in	r 2d	18/02/2025	19/02/2025									Removal of the metallic frame and iron block									
Installation of the MiniDT detector (transmission)	r 3d	03/03/2025	05/03/2025									Installation of the MiniDT detector (transport by SND team)									
🗋 Regular Emulsion change	1d	10/03/2025	10/03/2025										Regular Emulsion change								



SND EYETS 24-25 schedule

- VIC organized on February 10th
- Minutes of the VIC: <u>3234746</u>
- Points clarified:
 - Transport of the 200kg block EN-HE EDH submitted,
 - o Gas bottle will be placed in the flat area in UJ18 and there are already holes for it,
 - Total volume and pressure of the gas bottle, chemical composition inside, relace rate in LHC tunnel, number of gas bottles,
 - Safety aspects during the transport and installation of MDT.



SND EYETS 24-25

- Last week (W7) Measurements taken for cabling and DS3-4 planes removed and mechanics to allow the removal of the iron block,
- Wednesday 19th February the transport service removed the iron block,
- IMPACT: <u>248210</u>
- EDH for handling: 10855276





SND EYETS 24-25

- **ECR** is submitted and under circulation,
- For the gas bottle Domenico Dattola will install the holders that will be placed in UJ18,
- Next week (W10) transporting mechanics and MiniDT to IP1,
- All things will be moved to surface area in the week of Feb 24th,
- Installation of the detector will be on the March 3rd.

