



1

The Linac4 Project at CERN

M. Vretenar for the Linac4 team:

L. Arnaudon, P. Baudrenghien, C. Bertone, Y. Body, J. Broere, O. Brunner, M. Buzio, C. Carli, F. Caspers, J.P. Corso, J. Coupard, A. Dallocchio, N. Dos Santos, R. Garoby, F. Gerigk, L. Hammouti, K. Hanke, M. Jones, I. Kozsar, J. Lettry, J.B. Lallement, A. Lombardi, L.A. Lopez-Hernandez, C. Maglioni, S. Mathot, S. Maury, B. Mikulec, D. Nisbet, C. Noels, M. Paoluzzi, B. Puccio, U. Raich, S. Ramberger, C. Rossi, N. Schwerg, R. Scrivens, G. Vandoni, S. Weisz, J. Vollaire, T. Zickler, ... **and many others**



2nd IPAC Conference San Sebastián 6.9.2011

	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Beam intensity @ injection (*)
Present (2011)	$\sim 2 \times 10^{33}$	
Nominal (2015 ?)	1×10^{34}	1.1×10^{11}
Upgraded (2021 ?)	$\sim 5 \times 10^{34}$	$\sim 2.4 \times 10^{11}$

(*) protons per bunch, in $3 \mu\text{m}$ emittance



planned

requires upgrade of both LHC and injectors, to be completed in the 3rd long LHC Shut-down (~2021/22)

+ luminosity leveling for higher integrated luminosity

At the moment, the injectors can provide only the intensity required for the nominal luminosity



Need of an **upgrade program** of the injectors for higher brightness and intensity.




LIU (=LHC Injectors Upgrade) Project, *poster WEPS017*.



Three **bottlenecks** for higher intensity from the LHC injectors:


1. Space charge tune shift at PSB injection (50 MeV).
2. Space charge tune shift at PS injection (1.4 GeV).
3. Electron cloud and instabilities in SPS.

■ Ions ■ Protons ■ Antiprotons



Present LHC injection chain:


Linac2 (50 MeV)
 ↓
 PS Booster (1.4 GeV)
 ↓
 PS (25 GeV)
 ↓
 SPS (450 GeV)
 ↓
 LHC



Low injection energy into the PSB is the first and most important limitation →


Decision (CERN Council, June 2007) to build a **new linac (Linac4)** to increase PSB injection energy from **50 to 160 MeV** (factor 2 in $\beta\gamma^2$ and brightness) and go from proton to **H^- injection**.

Factor 2 in PSB beam intensity for LHC beams and for other PSB users + **modern injector**



- ☞ About 100m in length, built on one of the last “free” areas on the CERN Meyrin site, providing easy connection to the PSB and the option of a future extension to higher energy and intensity (SPL, 4 GeV) for a ν physics programme.
- ☞ Linac tunnel 12 m underground, surface building for RF and other equipment, access module at low energy.
- ☞ Construction works started in October 2008, completed in October 2010 (2 years).
3.25 years from project approval to delivery of the building!

Linac4 excavation works, May 2009 (aerial photo)





Surface building, August 2010



Under the PSB



Installation of infrastructure is progressing in building and tunnel

- Electrical distribution, cable trays, piping
- Waveguides
- Faraday cage for electronics
- False floor

Next steps:

Cabling campaigns

Infrastructure completed by **June 2012**



Linac4 Beam Parameters



Ion species	H ⁻	
Output Energy	160	MeV
Bunch Frequency	352.2	MHz
Max. Rep. Frequency	2	Hz
Max. Beam Pulse Length	0.4	ms
Max. Beam Duty Cycle	0.08	%
Chopper Beam-on Factor	65	%
Chopping scheme:	222 transmitted / 133 empty buckets	
Source current	80	mA
RFQ output current	70	mA
Linac pulse current	40	mA
Tr. emittance (source)	0.25	π mm mrad
Tr. emittance (linac exit)	0.4	π mm mrad
Max. repetition frequency for accelerating structures	50	Hz

H⁻ for the first time at CERN!

Factor 2 in $\beta\gamma^2$ w.r.t. Linac2

Frequency of LEP (ideal for a linac), some klystrons and RF equipment still available

1.1 Hz maximum required by PSB

Chopping at low energy to reduce beam loss at PSB.

Current and pulse length to provide >twice present intensity in PSB.

- Accelerating structures and klystrons designed for 50 Hz.
- Cooling, power supplies and electronics only for 2 Hz.

Normal-conducting linear accelerator, made of:


1. Pre-injector (source, magnetic LEBT, 3 MeV RFQ, chopper line)
2. Three types of accelerating structures, all at 352 MHz (standardization of components).
3. Beam dump at linac end, switching magnet towards transfer line to PSB.

☞ No superconductivity (not economically justified in this range of β and duty cycles);

☞ Single RF frequency 352 MHz (no sections at 704 MHz, standardised RF allows considerable cost savings);

☞ High efficiency, high reliability, flexible operation \rightarrow 3 types of accelerating structures, combination of PMQ and EMQ focusing.

	Energy [MeV]	Length [m]	RF Power [MW]	Focusing
RFQ	0.045 - 3	3	0.6	RF
DTL	3 - 50	19	5	112 PMQs
CCDTL	50 - 102	25	7	14 PMQs, 7 EMQs
PIMS	102 - 160	22	6	12 EMQs






Linac4 – The challenges





9

- **Low-energy section: ion source, RFQ, chopping**
generation of low-emittance intense H- beams, transport and emittance preservation through LEBT and RFQ, efficient transport and chopping
- **Accelerating structures**
design prototyping and construction of reliable high efficiency RF structures
- **Linac beam dynamics**
emittance preservation, low loss design for possible high-duty operation
- **PSB injection**
4-ring stripping, beam optics
- **Reliability**
benchmark: present availability of Linac2 is 98.5%!




3 MeV TEST STAND for early characterization of low-energy section; will be moved to Linac4 in 2013


- ☞ Ion source and LEBT completed and under test;
- ☞ RFQ in construction;
- ☞ Chopping line completed, tested without beam;
- ☞ LEP klystron and modulator installed and tested.
- ☞ Complete beam diagnostics line being assembled.



Beam tests with RFQ from beginning 2012



module #3




Energy **3 MeV**, length **3m**, 3 section of 1 m each.

Brazed 4-vane design with simplified shape and cooling, for max. duty cycle 10%.

Construction entirely done at CERN: machining, metrology, brazing (horizontal). CEA (F) contribution for RF design and measurements.



Status: Modules #1 and #2 completed, Module #3 ready for 2nd and last brazing.

Programme: RF tests October 2011, conditioning November/December 2011, first beam end 2011.




module #1

- 3-50 MeV, 3 tanks.
- New CERN design, tested on a prototype (1m, 12 drift tubes) at full RF power (10% duty cycle).
- Main features: drift tubes rigidly mounted on a girder, with special mounting mechanism, only metallic joints and no adjustment. Tank in Cu-plated stainless steel. Permanent Magnet Quadrupoles in vacuum.
- Construction started (DTs with ESS-Bilbao).
- Tank1 ready for tests at beginning 2012.






- 50-100 MeV, 7 modules of 3 tanks each.
- New design, tested on a prototype (2 tanks, 4 drift tubes) at full RF power (10% duty cycle).
- Main features: Focusing by PMQs (2/3) and EMQs (1/3) external to drift tubes. Short tanks with 2 drift tubes connected by coupling cells.
- Construction started at VNIITF (Snezinsk) and BINP (Novosibirsk) in January 2010.
- Module#1 and #2 completed, under low-power tests at BINP. To be delivered to CERN for testing end 2011.



Structure used for the first time in a particle accelerator !


- 100-160 MeV, 12 tanks of 7 cells each.
- Tank #1 (pre-series) completed and RF conditioned to 1.25 times the design voltage.
- Main features: Focusing by external EMQs, tanks of 7 cells in pi-mode. Full-Cu elements, EB-welded.
- Construction started (2011) in collaboration with Soltan Institute (Warsaw) and FZ Julich.

Posters TUPS100 - MOPC055



Structure used for the first time in a proton accelerator !

Construction of the Linac4 accelerating structure – an European enterprise (and beyond...)




- **Drift Tube Linac (DTL):**
prototype from INFN/LNL (Italy), drift tubes from ESS-Bilbao (Spain), tanks and assembly at CERN
- **Cell-Coupled DTL:**
tanks from VNIIEF (Snezinsk), drift tubes and assembling from BINP (Novosibirsk)
- **PI-Mode Structure (PIMS):** tanks from Soltan Institute (Poland), EB welding from FZ Juelich (Germany), assembly and final EB welding at CERN.

Network of agreements to support Linac4 construction. Relatively small fraction of the overall budget, but access to specialized manpower and share of information with other teams. Integration at the component level.



RFQ RF design, RF amplifiers, modulator construction (French Special Contribution), *started*.

Prototype modulator, waveguide couplers, alignment jacks from India, *started*



Movable tuners from Italy, *started*



Chopper line built in a EU Joint Research Activity *completed*



Participation of ESS-Bilbao in DTL construction, *started*




Construction of CCDTL in Russia, via an ISTC Project *started*



Collaboration agreement with Soltan Institute (Poland) for PIMS construction, *started*

Initial installation: 13 LEP klystrons (1.3 MW) + 6 new klystrons (2.8 MW) → 2 cavities/klystron only in the PIMS section;

Poster **MOPC138**




Progressively, pairs of LEP klystrons replaced by new klystrons, extending the section with 2 cavities/klystron. Final installation: 14 new klystrons



Linac4 – schedule



18



Building delivery

2011:
Infrastructure
installation

2012/13:
Accelerator
installation


2013/14:
Commissioning



Linac4 commissioning schedule



19



5 commissioning stages:
(on intermediate dumps)



Connection to the PSB during a long (min. 7 months) LHC shut down after 2014.



Thank you for your attention

