



# HIE-ISOLDE Status Report

Yacine Kadi on behalf of HIE-ISOLDE project team  
ISOLDE Annual Workshop, 5 December 2011



# Outline


- **Main Highlights & R&D Activities**
- Project Schedule
- Budget Review + Resources
- Int. Collaboration
- Outlook



**Stage 1:**

**Straight line with 2 branches – Oct 2013 - Sept 2014**

**Miniball move: Oct 2013 – April 2014**




**Stage 2:**

**Stage 3:**

**TSR and beyond..**

**I Spectrometer installation**


# Intensity Upgrade




2 GeV & 5.3 $\mu$ A RCS no longer applicable




# Beam quality





# Main Highlights

- + Dismantling and relocation of “hangar à camion” over => start of civil engineering work at ISOLDE
- + Invitation for Tenders are being launched
  - + Cryogenic Plant
  - + HVAC System
- + Market surveys are being launched
  - + Cooling System
  - + Cryomodule vessel and support
  - + Cavity adjustment mechanism
  - + Cavity substrate
  - + SC solenoids
  - + Clean room at SM18



# R&D Activities

- **Pre-series High-Beta Cavity**
  - High-Beta Cryomodule Design
  - RF Measurements & Sputtering Developments
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:


<https://indico.cern.ch/conferenceDisplay.py?confId=159608>




- Design high- beta cavities – NEW VERSION
  - Material: Cu-OFE 3D forged
  - Manufacturing technique for serial production: 3D machining, EB welding
    - Reduces considerably the number of critical welds
    - No annealing
    - Repetitive precision of beam ports
  - By design
    - Reduce sensibility to pressure fluctuation
    - Increase final precision with no need of plastic deformation
    - The same external envelope as the old design



- Manufacturing high- beta cavities – NEW VERSION
  - One prototype of the “new version” manufacturing ongoing
    - Concept validation by calculations and tests






# R&D Activities

- Pre-series High-Beta Cavity
  - **High-Beta Cryomodule Design**
  - RF Measurements & Sputtering Developments
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:

<https://indico.cern.ch/conferenceDisplay.py?confId=159608>

# The HIE-ISOLDE cryomodule: the vacuum vessel (2/3)


Shape simplified thanks to optimisation of the inner components





# The HIE-ISOLDE cryomodule: Top plate



All services arrive through the top plate.





# The HIE-ISOLDE cryomodule: Interconnection module

Fitting – Vacuum valve – Diagnostic box – Warm steerer magnet – Vacuum valve - Fitting



# The HIE-ISOLDE cryomodule: Cleanroom (O Brunner BE/RF)

Specification available

Cryomodule assembly procedure definition started



The HIE-ISOLDE Project


Original: English

## Invitation to Tender

Technical Specification for the Supply of a Clean-Room Facility for the assembly of the HIE-Isolde Cryomodules


### Abstract

This technical specification concerns the supply, delivery and installation of a Clean-Room Facility, consisting of the Clean-Room Proper and a Clean-Room-Buffer, for the assembly of the HIE-ISOLDE cryomodules in SM18. Delivery is foreseen over 6 months from placement of the contract.




- 230 V outlet
- Gas inlet
- Pass through

**Ready for use in September 2012**



# Planning: Details of cryomodule 1 (proto)



## Vacuum vessel (long lead item) including top plate

Dec 2011: Design completed

Jan 2012: MS sent out / 1unit + 1 in option

March 2012: Cryomodule detailed design review


Nov 2012: Start of assembly in cleanroom / All components available

Sep 2013: Cryomodule 1 assembled

May 2014: CM available for installation including 3 months allocated for corrective actions

**! Cryo shutdown in SM18 not taken into account !**

Back-up: thermal test with thermal models




# R&D Activities

- Pre-series High-Beta Cavity
  - High-Beta Cryomodule Design
  - **RF Measurements & Sputtering Developments**
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:

<https://indico.cern.ch/conferenceDisplay.py?confId=159608>

# “A long and winding circle...” (O. Brunner BE/RF)






# Clean room assembly & RF testing (2)

- Cryostat and vertical RF test stand
  - Cavity insert
  - Actively
- Operation
  - Improve
    - Wa
    - Col
  - Large eff pressure
    - Act
    - Try
  - Cavity h
  - **Problem**
    - Dev
    - Lea



(year)



# Milestones

Cavity Tests

RF Testing Operational

Clean room & RF Test Protocol  
Established

Coating tests in progress (VSC)

Fall 2012:

5 RF couplers & tuners validated & built

New clean room built

Coating recipe validated (TE/VSC)

5 cavities built (substrate) (BE/RF)

May 2013:

5 fully equipped cavities tested & validated

CM test place operational (controls, LLRF, RF power)

All CM parts procured (TE/MSC)


September 2013:

CM in SM18 bunker

CM fully assembled (TE/MSC)

December 2013:


Cryomodule tested &  
validated (vacuum, cryo, RF)



# What's next .....

- + Kick-Start of the Design Study for the Intensity Upgrade
- + Validation of the Beam Transfer Line Optics (TE/ABT)
  - + Magnet design
  - + Estimation of power converters
  - + Beam diagnostics
  - + CV, Vacuum, etc...
- + Chopper Line Design => ECR in preparation
- + IAP => 9-10 January 2012
- + Cryomodule Design Review => March/April 2012
- + Radiation Protection & General Safety Issues

## Oxygen deficiency






**TO BE DONE** In collaboration with A.Dorsival and J.Vollaire DGS/RP

3MeV/nucleon → 10 MeV/nucleon

Evaluation and shielding of secondary radiation fields from heavy ions




Shielding – Access control – limitation of beam intensity?






# Outline

- Project Organization
- Main Highlights & R&D Activities
- **Project Schedule**
- Budget Review + Resources
- Int. Collaboration
- Outlook




# HIE-ISOLDE Planning

Task Name	Duration	Start	Finish	Pr
Official Approval Project	0 hrs	Thu 31/12/09	Thu 31/12/09	
Technical Design Report	0 hrs	Sun 01/01/12	Sun 01/01/12	
<b>Hie Isolde key-dates:</b>	<b>1495 days</b>	<b>Mon 06/06/11</b>	<b>Fri 24/02/17</b>	
Civil Engineering Q3 2011 - Q3 2012	281 days	Mon 06/06/11	Mon 02/07/12	
Main Services Q3 2012 - Q2 2013 (C	239 days	Tue 03/07/12	Fri 31/05/13	5
Cryo Q2 2013 - Q3 2014	275 days	Mon 03/06/13	Fri 20/06/14	6
Beam Transfer Line Q4 2013 - Q3 20	236 days	Tue 15/10/13	Tue 09/09/14	
Cryo Module 1 & 2 Q3 2014 - Q4 201	60 days	Fri 08/08/14	Thu 30/10/14	
5.5MeV/u physics as of Q4 2014	568 days	Fri 31/10/14	Tue 03/01/17	9
Cryo Module 3 & 4 Q1 2016 - Q2 201	40 days	Fri 01/01/16	Thu 25/02/16	
10MeV/u physics as of Q2 2016	195 days	Tue 05/04/16	Mon 02/01/17	1
Cryo Module 5 & 6 Q1 2017 - Q2 201	40 days	Mon 02/01/17	Fri 24/02/17	
<b>Long Shutdown LS1</b>	<b>346 days</b>	<b>Mon 03/12/12</b>	<b>Tue 01/04/14</b>	
ISOLDE Shutdown start	0 days	Mon 03/12/12	Mon 03/12/12	
ISOLDE Shutdown end	0 days	Tue 01/04/14	Tue 01/04/14	
<b>Infrastructure &amp; Integration</b>	<b>128 days?</b>	<b>Fri 01/10/10</b>	<b>Tue 09/09/14</b>	
<b>Civil Engineering</b>	<b>782 days</b>	<b>Fri 01/10/10</b>	<b>Mon 30/09/13</b>	
Layout & Specifications	0 hrs	Fri 01/10/10	Fri 01/10/10	
Start Construction	0 hrs	Fri 01/07/11	Fri 01/07/11	
Linac Tunnel installation	21 days	Mon 02/09/13	Mon 30/09/13	
<b>Buildings ready</b>	<b>22 days</b>	<b>Thu 31/05/12</b>	<b>Sun 01/07/12</b>	
Compressor building 198 read	0 hrs	Sun 01/07/12	Sun 01/07/12	
Cold Box building 199 ready	0 days	Thu 31/05/12	Thu 31/05/12	
<b>Cooling &amp; Ventilation</b>	<b>116 days?</b>	<b>Mon 14/07/11</b>	<b>Mon 14/07/11</b>	
<b>Preparatory work (buildings)</b>	<b>116 days?</b>	<b>Mon 14/07/11</b>	<b>Mon 14/07/11</b>	
ISOLDE Shutdown start				
ISOLDE Shutdown end				




Hie-Isolde installation planning in EDMS:  
 Projects – Accelerators - Hie-Isolde –  
 Infrastructure & Integration - Planning

<https://edms.cern.ch/nav/P:CERN-0000072786:Vo/P:CERN-0000090679:Vo/TAB3>




# Modular installation

## Schematic:




Courtesy: Matteo Pasini, Matthew Fraser



# Outline

- Project Organization
- Main Highlights & R&D Activities
- Project Schedule
- **Budget Review + Resources**
- Int. Collaboration
- Outlook




# Budget Review

## As defined in MTP 2010 (175 FTE)


Total budget of 35.8 MCHF (2010 – 2015) with two funding sources:


- + External funding (incl. Isolde Coll.)
  - + LINAC (17.5 MCHF)
    - + 5.5 AMeV + beam line stage<sub>1</sub> ~ 8.5 MCHF (6.3 MCHF secured)
- + CERN
  - + Management (0.2 MCHF)
  - + Infrastructure (15.2 MCHF) => +15% (consolidation of testing infrastructure)
  - + Design studies for intensity upgrade (2.0 MCHF)
  - + Safety (0.9 MCHF) => +25%





# SC Linac Expenditures






# Human Resources

## + CERN Staff

- ✓ Resources defined by group leaders (98 FTE over 5 years) => included in APT

## + Fellows (77 FTE)

- ✓ 8 FTE paid on departmental budget
- ✓ 13 FTE paid by Isolde Collaboration
- ✓ 56 FTE paid by ITN3 Marie Curie Contract (20 fellows)




# Status of HIE-ISOLDE Collaborations


- + IPN-Orsay
  - + Discussions concerning special contribution (LLRF, cavity ancillaries, ...)
  - + Availability of test cryostat for HIE-ISOLDE cavity RF tests
  - + MoU in preparation
  
- + Korean MEST to allocate 200 kUSD/year for joining ISOLDE Collaboration => under approval
  
- + BARC (India)
  - + Discussion concerning in kind contribution (production of copper cavity substrates and cryostats)
  - + Discussion with DAE (funding agency) for joining ISOLDE Collaboration
  
- + Application to Wallenberg Foundation on priority list

# Outlook

- + SC Cavity prototype cold tests @ SM18
- + Cryomodule Design
- + Procurement of Cooling & Ventilation Plant
- + Procurement of the Cryogenics Plant
- + Procurement of SC solenoids
- + Start of the civil engineering works
- + Kick-start of Design Study for intensity upgrade



Thank you very much for your  
attention



HIE-ISOLDE web site -> <http://hie-isolde.web.cern.ch/hie-isolde/>

CATHI-ITN web site -> <https://espace.cern.ch/Marie-Curie-CATHI/default.aspx>