


# **CTF3 Programme, Status and Collaborations, Commissioning and Operation**

**G. Geschonke  
CERN AB/RF**

# CTF3 collaboration



The first CLIC/CTF3 collaboration meeting at CERN in **1999** with INFN Frascati, LAL SLAC, CERN.

The most recent one (the **11<sup>th</sup>**) was held in **January 2007**.

The collaboration involves now **22** institutes

CTF3 is now an experiment.

1<sup>st</sup> meeting of Collaboration Board: November **2005**


3<sup>rd</sup> meeting **Friday 22.6.2007**

➔ Chairman of collaboration Board: Mario Calvetti / INFN/LNF  
Spokesperson: G.Geschonke

CTF3 machine advisory Committee in October 2001

(B. Aune (Saclay), H. Henke (T. U. Berlin), R. Siemann (SLAC))

# Collaborating institutes



<i>Countries</i>	<i>Funding Agencies</i>	<i>Laboratory</i>
	CERN	CERN
FINLAND		Helsinki Inst of Phys (HIP)
FRANCE	CEA	DAPNIA Saclay
	CNRS/IN2P3	LAL
		LAPP
		LURE
INDIA *	Indian DAE	RRCAT, Indore
ITALY	INFN	LNF
PAKISTAN *	PAEC	NCP
RUSSIA		Budker Inst (BINP)
		IAP
	Dubna	JINR
SPAIN	Ministry of Education & Science (MEC)	CIEMAT
		UPC
		IFIC
SWEDEN	Swedish Research Council Wallenberg Foundation	Uppsala University
		TSL
SWITZERLAND		Paul Scherrer Inst (PSI)
TURKEY		Ankara Univ Group (2)
USA	DOE	Northwestern Univ Illinois (NWU)
		SLAC

**17 members  
involving 22 Institutes**


\* India and Pakistan have not signed the CTF3 MoU, but have an agreement with CERN for the development of novel accelerator technologies

## Draft MoU Addendum with J.Adams Institute London

Discussions with : Iran, UK (Cockcroft Institute), JLAB, EPFL, INFN Milan

Past collaboration with RAL within PHIN

# CLIC Test Facilities CTF



CLIC two Beam scheme proposed in 1985  
Drive Beam with SC cavities

CTF and CTF2

CTF from 1998 – 1995

Two-Beam acceleration demonstrated in CTF and CTF2  
30 GHz power testing of CLIC accelerating structures

CTF2 1995-2001

two independent beams

CTF3:

Present RF power generation scheme proposed in 1998

After LEP end 2000: LEP Injector complex became available:

building with shielded accelerator tunnel and klystron gallery,  
klystrons, modulators, magnets, e.t.c.

# CTF 1988 - 1995





Figure 1. Schematic layout of CTF as it was in 1995

- generation of a high intensity drive beam with short bunches by a photo-injector
- production of 30 GHz RF power
- acceleration of a probe beam by 30 GHz structures

94 MV/m (CAS2) – 123MV/m (CAS1) 12 nsec, few nC x bunch

# CTF2 1995 - 2001




Figure 1: Configuration of CTF II during the 1999 run

Acceleration of drive beam with 3 GHz normal conducting linac  
 Deceleration with 30 GHz structure: 30 GHz RF power production  
 Acceleration of the low charge probe beam


- **measurements of csr effects in bunch compressor**
- **high-gradient tests in single-cell 30 GHz cavities**
- **high-power tests of a planar 30 GHz RFstructure**
- **tests of BPM prototypes**

CLIC parameters

From 80MV/m, 12 nsec, 10 bunches

To 150MV/m, 140 nsec, 154 bunches -> CTF3

# CTF3 objectives



*International Linear Collider Technical Review Committee (SLAC-R-606), 2003 :*

## **R1.1 CLIC accelerating structure, damped, at design gradient and pulse length**

- \* CTF3 as 30 GHz RF power source as early as possible*
- \* 30 GHz test stand, well instrumented, extended exploitation*
- \* aggressive structure development*

## **R1.2 Drive beam scheme with a fully loaded linac**

- |                        |                      |
|------------------------|----------------------|
| <i>* CTF3: 150 MeV</i> | <i>CLIC: 2.4 GeV</i> |
| <i>3.5 A</i>           | <i>5.2 A</i>         |
| <i>3 GHz</i>           | <i>1.33 GHz</i>      |

## **R1.3 Power-Extraction Structure (PETS) with on/off capability, damped**


## **R2.1 Validation of beam stability and losses in the drive beam decelerator, and design of a machine protection system**

- \* benchmark experiments 35 A @ 150 MeV => 150 A @ 2 GeV*

## **R2.2 Test of a relevant linac sub-unit with beam**


- \* second beam required (probe beam)*

# Drive Beam generation





*Principle: A long high intensity bunch train (1.4  $\mu$ s) is accelerated with 3 GHz  
Bunch manipulations increase bunch repetition frequency  
and increase peak current*

## “Phase-coding” of bunches




## bunch interleaving with Delay Loop








# Drive Beam generation



successive injection of 5 bunch trains into **Combiner Ring**




# CTF3 objectives



Provide answers for CLIC specific issues by 2009

→ Write CDR in 2010

Two main missions:



Prove CLIC 30 GHz RF power source:


- bunch manipulations, beam stability,
- 30 GHz extraction

Demonstration of “relevant” linac sub-unit:

- 30 GHz generation
- acceleration of test beam


Provide 30 GHz RF power for validation of CLIC components:  
accelerating structures,  
RF distribution,  
PETS (Power extraction and Transfer Structure)

# CTF3 building blocks




*Infrastructure from LEP*


**PULSE COMPRESSION  
FREQUENCY MULTIPLICATION**




# CTF3 Preliminary Phase



LPI during LEP operation




LPI in 2001 – 2002




- Objectives:
- Demonstrate Interleaving of 5 bunch trains using RF deflectors
  - Operation of isochronous ring


# Preliminary phase




Modifications to the LEP pre-injector complex



*Provided by INFN*




RF deflectors



*Provided by LAL*





# Results – Preliminary Phase → Frank Tecker




## CTF3 - PRELIMINARY PHASE


low-charge demonstration of electron pulse combination and bunch frequency multiplication by up to factor 5



Streak camera image of beam time structure evolution



# CTF3 - CLIC





CTF3 is scaled down from CLIC:

	CLIC	CTF3
Drive Beam energy	2.4 GeV	150 MeV (300 MeV @ 0-current)
compression / frequency multiplication	18 (Delay Loop + 2 Combiner Rings)	6,8, or 10 (Delay Loop + 1 Combiner Ring)
Drive Beam current	5.2 A*18 → 93 A	3.5 A*10 → 35 A max
RF Frequency	1.333 GHz	3 GHz
train length in linac	139 μs	1.5 μs
energy extraction	90 %	~ 50 %
Compressed train length	297 ns	140 ns

CTF3 uses existing infrastructure from LEP injector:


Building, infrastructure,  
3 GHz RF power plant,

# Present status





# Collaborations for “Preliminary Phase”



INFN:

RF deflectors  
Participation in operation

Uppsala:

Bunch phase monitor,  
Operations support


University Lausanne:

PhD student

LAL:

New thermionic gun

# Collaborations



**LAL** HV deck and pulser for thermionic gun, pre-bunchers

**CERN** installation, infrastructure

**SLAC** electron gun, injector design


**INFN** Overall responsibility, optics, vac chambers, BPI, RF deflector, installation, commissioning

**CERN** magnets, BPM, infrastructure, installation


**CERN** Drive Beam accelerator

**NWU** DBA structure

**Uppsala Univ.** Bunch phase monitor



# Collaborations




**INFN** Overall responsibility, optics, vac chambers, BPI, RF deflector, installation, commissioning  
**CERN** magnets, BPM, infrastructure, installation

**INFN** vac chambers, BPI, installation, optics, operation  
**CIEMAT** correctors,  
**BINP** quadrupoles  
**LURE** quadrupoles  
**CERN** magnets, BPM, infrastructure, installation  
**NWU** RF bunch length monitor  
**LAPP** BPI/BPM electronics

**INFN** vac chambers, BPI, wiggler, installation, optics, RF deflectors  
**CIEMAT** correctors, septa, kicker + pulser  
**BINP** quadrupoles, sextupoles  
**LURE** quadrupoles  
**CERN** Infrastructure, RF power, installation, magnets, Beam diagnostics, vacuum  
**Uppsala** Bunch phase monitor  
**LAPP** BPI/BPM electronics


**NWU:** Beam loss monitoring



**PSI** additional modulator

**RRCAT** optics, 5 bending magnets, Al vacuum chambers  
**TSL** magnets  
**CERN** Infrastructure, vacuum, magnets, installation



**IAP**




**HIP** Helsinki  
**CERN**  
**CIEMAT**  
**SLAC** structure testing

**Ankara Universities,**  
**INFN,**  
**JINR** Dubna automatic conditioning  
**RRCAT** software  
**CERN**


# CTF3 Installation



Thermionic gun



Injector solenoid



10 m






Thermionic gun  
10 A max,  
after bunching

3.5 A nominal, max. 7 A  
one sw and one tw buncher  
three 1.5 GHz bunchers






Magnetic chicane

# Sub-harmonic bunching / phase coding




Switching transient about 7 bunches  
→ Frank Tecker


# Injector and Linac




# Bunch Stretcher – Compressor Chicane




Built by INFN Frascati




$R_{56}$  between  $\pm 0.5$  m




# Delay Loop



circumference 42 m (140 ns)  
isochronous optics  
wiggler to tune path length  
(9 mm range)





1.5 GHz RF deflector







# Combiner Ring



# RF power plant



## CTF3 Installation for Modulators, Klystrons and RF network 2006




**10 s-band klystrons 3 GHz  
35 – 45 MW, 5.5  $\mu$ s**

**9 with pulse compressors:  
factor 1.9 – 2 (1.6  $\mu$ s)**

**3 L-band travelling wave tubes  
40 kW, 3  $\mu$ s  
1.5 GHz BW >200 MHz**

**1 L-band klystron  
22 MW, 5.5  $\mu$ s**

## RF Pulse compression





first 5 klystrons: ~ 5000 hours operation in 2006  
2 klystrons replaced  
3 thyratrons replaced  
phase and amplitude stability under investigation


# Linac accelerating structure




Developed for “full beam “loading”



Travelling wave structure  
32 cells + 2 coupler cells (1.22 m long)  
 $2\pi/3$  phase advance / cell  
HOM detuning via nose cones / different cell diameter  
HOM damping with radial slots and SiC absorbers  
 $Q < 20$  for lowest dipole modes  
6.5 MV/m with nominal beam with 40 MW input




# Full Beam loading




Proof of one of the major CLIC features:  
full beam loading

Results → Frank Tecker





More details in paper MOP002



RF power at output of accelerating structure

Linac routinely operated now with full beam loading

# 30 GHz RF production





special operating conditions for 30 GHz operation:

- short bunches
- higher current (5A instead of 3.5)
- higher power (more compression)  
80 MW into structure

100 MW produced at 30 GHz,  
Transmission via circular  $TE_{01}$  line (17  
m) with 65 % efficiency

operation for 30 GHz now routine,  
largely automatic.  
soon 24 hour operation


# CLEX (CLIC Experimental Area)



Construction during 2006/beg 2007  
 installation of equipment from  
 2007 - 2009

Beam in CLEX from 2008 onwards


# Ongoing work in CLEX



**CIEMAT** magnet movers, PETS prototype, (+ series ???), PETS tank (series ???)

**UPC & IFIC** : BPM development + electronics (series ???)

**CERN** overall responsibility, optics, RF equipment, diagnostics, infrastructure, quadrupoles ???



Instrumentation Test Beam Line  
not presently funded  
(FP7 GADGET proposal)



**Uppsala University** Two Beam Test Stand  
**CERN** PETS and Accelerating structure

**CEA Dapnia Saclay** overall responsibility  
**CERN**  
**CEA** laser beam line, laser beam conditioning  
**LAL** RF gun for photo injector

**Pakistan**: stainless steel vacuum components + ???

**Iran**: RF + Beam dynamics simulations


# CLEX building




**Construction on schedule  
Equipment installation from May 2007,  
Beam foreseen from March 2008**



# Probe Beam




200 MeV  
bunch charge 0.5 nC  
number of bunches 1 - 64




**CALIFES**

A. Mosnier, CEA Dapnia

# Two Beam Test Stand





*Accelerate Probe Beam with 30 GHz power from Drive Beam*





V.Ziemann, Uppsala University

# Two Beam Test Stand





# Test Beam Line TBL



**Demonstrate beam stability under deceleration**

**PETS design**


5 MV/m deceleration (35 A)  
165 MV output Power



**Decelerate to about 50 % beam energy  
Total power produced in 16 PETS: 2.5 GW**


S. Doebert, CERN

# Photo Injector



*smaller emittance, faster phase coding, no "satellite bunches"*

## LAL



**Phase 1:**  
off-line testing from 2007


## CERN

Cs<sub>2</sub>Te photo cathode  
3% QE  
40 hours life time  
pulse train: 1.5  $\mu$ s,  
charge per bunch: 2.33 nC  
bunch spacing 0.67 ns  
number of bunches: 2332

**Phase 2:**  
Gun in CTF3: earliest spring 2008 ?????

## RAL

diode pumped Nd:YLF laser  
10  $\mu$ J IR / bunch  
0.37  $\mu$ J UV on cathode / bunch



**Present status:**


RF gun being built,

Laser at CERN, needs to be finished

with strong involvement from CERN, INFN Frascati and Milan

**Laser is needed also for CALIFES injector !**

# 12 GHz



## Decision to change CLIC structure development from 30 GHz to 12 GHz

Effect on CTF3:

- For 30 GHz: bunch repetition frequency in Linac: 1.5 GHz  
increase by x2 in DL  
x5 in CR → 15 GHz
- For 12 GHz: bunch repetition frequency in Linac: 1.5 GHz  
increase by x2 in DL  
x4 in CR → 12 GHz



small circumference change in CR can be accomplished with wiggler

smaller nominal beam current: can be increased by higher current in linac and higher RF power  
(shorter pulse)

→ no effect on hardware

- 30 GHz structure programme continues for the moment
- 12 GHz PETS in TBL
- 12 GHz PETS and accelerating structures in Two Beam Test Stand


# Next steps




TL2 optics (RRCAT) finished, procurement of missing components has started  
installation end 2007 / beginning 2008  
beam into CLEX after winter shut-down.

TL2 : bunch compressor, vertical level change


TL2' optics done (CERN),  
installation also end 2007 / beginning 2008



Beam into CLEX in 2008




# Next steps CLEX



TBL: Layout progressing  
PETS prototype incl. vac tank: CIEMAT. **Series ????**  
Quadrupole movers : CIEMAT, **Quadrupoles to be designed and produced**  
Installation of **one PETS in 2008, series in 2009**  
BPM: Spain prototype. **Series ?**  
**total cost estimated to be 2.4 MCHF**

Two Beam Test stand: All components under control  
ready to receive beam April 2008 (PETS ? CLIC acc. structure ?)




Instrumentation Test Beam Line: not presently part of base-line programme  
(FP7 GADGET proposal)

Califes covered, all major components on order or order being prepared.  
new modulator ordered,  
Commissioning planned for April 2008



# Conclusion




Commissioned up to including TL1

- Combiner Ring installed, being commissioned,
- TL2 in 2007/2008, all components covered
- CLEX : everything covered except TBL series


*Already demonstrated:*

- full Beam Loading operation of linac
- Phase coding of bunches
- Bunch Interleaving in Delay Loop




# Additional documents

# CTF3 cost




			Status March 04		Status Nov 05	
			Budget	Manpower	Budget	Manpower
			MCHF	p-y	MCHF	p-y
<b>TOTAL TO COMPLETION</b>			<b>95.4</b>	<b>393.3</b>	<b>101.1</b>	<b>395.8</b>
CERN	Existing Equipments		40.0		40.0	
	Contrib. 2000-2003		16.0	100.0	16.0	100.0
	Pledged 2004-2009		17.4	150.0	14.9	125.0
	Contingency		0.0	0.0	5.5	25.0
COLLAB	Contrib. 2000-2003		4.8	48.3	4.8	48.3
	Pledged 2004-2009		0.0	0.0	9.4	59.0
Missing			17.2	95.0	10.5	38.5

15/12/2006		spent up to end 2004		pledged for 2005-2009		totals<2004+pledged		2005			2006				
		manpower m'y	cost k\$Fr	manpower m'y	cost k\$Fr	manpower	cost	m'y	m'y [kCHF]	material	total	m'y	m'y [CHF]	material	total
<b>Addendum signed / Protocol with CERN*</b>															
CERN	<i>totals</i>	100.00	56,000	125.00	14,815	225.00	70,815	29		3,225		36.0		4,314	
Helsinki Institute of Physics (HIP)	specialist in micro machining technologies for CLIC structure developments establish dedicated project for development of technology with industrial and academic partners			3.00		3.00						1.3	45		
CEA	Probe Beam linac			30.00	1,950	30.00	1,950								
CNRS IN3P3	LURE 32 quadrupoles LAL MCHF) probe beam photo gun LAPP BPM read-out electronics	15.00		3.00	300	23.00	450					4.8		63	
India *	TL2 design, Alu vac chambers for TL2 Dipole magnets for TL2												6		
INFN	Delay Loop vacuum chamber TL1 and CR CTF3 commissioning, operation	25.00	4,000	4.00	900	33.00	4,900	7		568		7.0		1,190	
Pakistan NCP *					800										
Budker institute of Nuclear Physics (BINP) Novosibirsk	11 quadrupoles, 26 sextupoles future: more magnets as required according to the same conditions.				270		270								
IAP	30 GHz power source Manpower and material , ISTC 227k\$ included				1,024	0.00	1,024								
JINR Dubna	Manpower for automatic conditioning		114				114								
Spain Ciemat	15 qadrupoles for TBL + precision tables 2 Septa for CR Extraction kicker for CR HV pulser for kicker 32 corrector magnets for CR PETS design Contribution to BPM design for TBL					4.00	2,000						272	840	
UPC / IFIC				4.00	2,000										
Sweden Uppsala Univ.	Preliminary phase participation Phase monitor Phase monitor cont. Two Beam Test Stand	1.50				3.00	2,650					1.3		107	
TSL	Celsius magnets	1.50	150		200									150	
PSI	Modulator components				200		200							200	
Ankara University	manpower for CTF3 operation	0.25		5.00		5.25		0.5				1.0			
Northwestern University Illinois	one accelerating structure beam loss monitor total manpower RF pick-up for bunch length		100		50	3.00	350								
SLAC	electron gun triode (long term loan) injector design and commissioning	2.00	100	1.00	100										
		3.00	320			3.00	320								
	<b>sum:</b>	<b>48.25</b>	<b>4,784</b>	<b>59.00</b>	<b>10,394</b>										
<b>Under discussion</b>															
UK	Beam Instrumentation line, Studies														
RAL	Laser for photo injector														
	<b>total sum without CERN</b>	<b>-51.75</b>	<b>-51,216</b>	<b>-66.00</b>	<b>-4,421</b>										




# CLIC resources from CERN



		2008	2009	2010	Total
<b>Material budget (kCHF)</b>	<b>Present MTP</b>	<b>3485</b>	<b>3485</b>	<b>3485</b>	<b>10455</b>
	<b>Additional LTP (CLIC-PLO/06-17 and White Paper)</b>	<b>4000</b>	<b>4000</b>	<b>4000</b>	<b>12000</b>
	<b>12 GHz power test stand and structure tests</b>	<b>1050</b>	<b>1850</b>	<b>600</b>	<b>3500</b>
	<b>Total additional (to present MTP plans) resources</b>	<b>5050</b>	<b>5850</b>	<b>4600</b>	<b>15500</b>
	<b>Total needed resources (to be included in future MTP)</b>	<b>8535</b>	<b>9335</b>	<b>8085</b>	<b>25955</b>
<b>Man-Power (FTE)</b>	<b>Present MTP</b>	<b>30.5</b>	<b>28</b>	<b>26.5</b>	<b>85</b>
	<b>Additional LTP (CLIC-PLO/06-17 and White Paper)</b>	<b>20</b>	<b>20</b>	<b>20</b>	<b>60</b>
	<b>12 GHz power test stand and structure tests</b>	<b>3</b>	<b>3</b>	<b>3</b>	<b>9</b>
	<b>Total additional (to present MTP plans) resources</b>	<b>23</b>	<b>23</b>	<b>23</b>	<b>69</b>
	<b>Total needed resources (to be included in future MTP)</b>	<b>53.5</b>	<b>51</b>	<b>49.5</b>	<b>154</b>

# Open work packages for CTF3



## 1. RF equipment for Probe Beam (Califes)

1.1 klystron for Califes

3 GHz, 45 MW, pulse length 5.5 ms

1.2 waveguide components for Califes:

WR 284, LIL-type flanges, peak power 100 MW, pulse length 5.5 ms

1.2.1. various line components: straight lines, bends, directional couplers, RF loads, operation under UH Vacuum

1.2.2. special waveguide components:

one 4.5/1.9 dB splitter

one variable waveguide attenuator, 0.5 to 20 dB attenuation,  
peak power 10 MW, operation under SF6

## 2. RF equipment for CTF3 operation

The 3 GHz klystrons which reach the end of their lifetime have to be repaired or eventually replaced by new ones if they cannot be repaired any more. We estimate that on average 1.5 to two klystrons need to be replaced every year. The klystrons are rated at 45 MW peak power at an RF pulse length of 5.5 ms and a repetition rate of 100 Hz.

## 3. Vacuum equipment:

Vacuum pumping equipment, instrumentation and vacuum chambers have to be provided for Transfer Line TL2 and TL2', TBL and Califes: :

3.1. 60 ion pumps (60 l/s)

30 HV pump power supplies (compatible with CERN vacuum control system),

3.2. 10 vacuum gauges


3.3. 3 mobile turbo pumps

3.4. 20 shielded pumping ports according to existing drawings

3.5. 3 vacuum valves with RF shielding

3.6. 20 Bellows with RF shielding according to existing drawings

# Open work packages for CTF3



## 4. Material for Test Beam Line (TBL)


- 4.1. 16 quadrupoles for TBL
- 4.2. 16 CLIC power extraction and transfer structures (PETS) modules. *A prototype is being built by Spain. The series production is still open*
- 4.3. 16 vacuum tanks for PETS structures. *A prototype is being built by Spain, the series is still open.*
- 4.4. 16 beam position monitors (BPM). *A prototype is being developed and built by Spain, the series is still open.*
- 4.5. 16 front end analogue electronics for the BPMs(4.4). *A prototype is being developed and built by Spain. The series is still open.*
- 4.6. 16 BPM digital electronics. *Preferably use LAPP electronics*
- 4.7. analogue front electronics for 12 GHz signal acquisition in TBL
- 4.8. digital read-out electronics for 12 GHz RF signals ( see 4.7 above) **EPFL ?**
- 4.9. 32 power loads for 12 GHz RF and 16 directional couplers

## 5. Equipment for additional S-band RF power installation

Most of the component needed for a modulator has been provided by PSI. This could be used for an additional S-band power sources to power two additional RF accelerating structures in the CTF3 Drive Beal linac.

- 5.1 A 45 MW klystron is required

# *Open work packages for CTF3*



## **6. Stand-alone X-band power source**

For CLIC accelerating structure developments a stand-alone power source is required which allows to enhance the CLIC accelerating structure testing capacity considerably.

6.1. X-band klystron, peak power 50 MW, RF pulse length 1.5 ms.

6.2. Modulator for the klystron (6.1), 500 kV

## **7. 12 GHz RF components:**


High-power X-band RF components including: flanges, bends, twists, directional couplers, hybrids, splitters, variable power dividers, windows, valves, loads etc. Some of these components will be adapted from SLAC and KEK designs and others will have to be designed from scratch. The components must be produced in quantities of approximately ten parts each for both the Two Beam Test Stand and

## **8. 12 GHz signal acquisition system**

The 12 GHz RF pulses from both PETS and accelerating structures will need to be monitored by a fast acquisition system. The system will include: 12 GHz down-converter incorporating programmable attenuators, wideband IQ demodulators, data acquisition system sampling at 750MS/s. Around 50 channels will be required.



# *Open work packages for CTF3*



## **9. Prototype PETS structure manufacture:**

These structures require 10 micron precision, fully three dimensional milling in relatively large, 1 m long, parts. We expect that two or three generations of PETS will be required for the testing program.


## **10. Ultrasonic fatigue testing:**

This work package consists in measuring the fatigue behaviour of bulk materials which can be applied for the construction of accelerating cavities for CLIC by ultrasonic excitation or similar methods. Testing should be extended to the nominal lifetime of the machine (10<sup>11</sup> pulses) and should give a base for the estimate of the surface fatigue provoked by the RF pulses. The focus is at present on precipitation hardened copper alloys which have high electrical conductivity and mechanical strength. The influence of the various surface treatments which could improve fatigue resistance and be compatible with the requirements of RF application, high precision machining and in a second priority with bi-metal joining techniques should be investigated. Other potential candidates beyond such alloys, as composites or other materials, having similar and superior properties should be selected and evaluated.

## **11. CTF3 commissioning and operation support by experienced machine physicists**

## CTF3 Review

**B. Aune (Saclay), H. Henke (T. U. Berlin), R. Siemann (SLAC)**



### Introduction


CLIC is a multi-TeV linear collider that is a possible future CERN project. Distinctive CLIC features include

- A two-beam configuration to generate the RF power,
- High RF frequency,  $f_{\text{RF}} = 30 \text{ GHz}$ ,
- High accelerating gradient,  $G = 150 \text{ MeV/m}$ .

CTF3 is a test facility that is part of the CLIC development and is collaboration between CERN, INFN Frascati, LAL Orsay, RAL Didcot, SLAC, Strathclyde UK, and Uppsala University. CTF3 would test the underlying concepts of the RF power generation by experimentally demonstrating several critical aspects including high efficiency energy transfer from low frequency RF to the Drive Beam and frequency multiplication using a delay loop and a combiner ring. Thirty GHz RF would be produced at the end of the Drive Beam linac in the Initial Phase and with the beam from the combiner ring in the Nominal Phase. This power can be used to test accelerating structures and RF components to establish the feasibility of the CLIC accelerating gradient.

Specific CTF3 goals are

- Fully beam-loaded operation of the Drive Beam Accelerator
- Phase coding of bunches and bunch interleaving
- Control of bunch length and energy spread
- Production of 30GHz RF power at nominal CLIC requirements
- Provide a test facility for CLIC RF components



## Principal Findings and Recommendations


CTF3 or an equivalent facility is imperative for the development of CLIC. The actual technical choice of CTF3 is based on existing buildings and components. Under the given boundary conditions **collaborations are vital for the project**. INFN (Frascati) is taking responsibility for the transfer lines, delay loop and combiner ring, which are major, essential parts of CTF3.

**The CTF3 concept is sound**, and it takes advantage of existing buildings and hardware to realize substantial savings. **The project is staged intelligently** with three stages that explore the various CTF3 goals with increasing demands on performance.

**The project is technically demanding, but there are no insurmountable problems.**

Resources and schedule look possible but tight. We believe that, because of the technical demands, several years of commissioning and operation will be required after the completion of the installation.

CLIC is critically dependent on developing the processes, materials, techniques, etc. that firmly establish the feasibility of the high acceleration gradient. The RF power from CTF3 will be available for testing major CLIC components, but high power RF experiments need at least one fully dedicated and continuously available test stand. **Either a dedicated power source** or new collaborations devoted to understanding gradient limits are necessary soon for a timely and systematic exploration of the many issues that must be resolved.




## Comments on Technical Solutions

*Injector:* A thermionic gun and bunchers have been designed with **requirements on current magnitude and stability that are at the upper limit of what is possible**. If the stability is not achievable right away, a feedback solution is foreseen. In parallel an RF gun is under design. It would allow for a better bunch structure and lower emittance. The main challenge is the drive laser. There is encouraging progress on that, and planned experiments should allow a choice between these two injector options.

*Linac:* A slotted iris structure with higher order mode damping and detuning (SICA) was chosen, and the first high power tests were positive. The 3 GHz power generation relies on existing klystrons, modulators, and modified LIPS pulse compression. The RF system will require sophisticated temperature and phase control. The linac would be operated fully beam-loaded to demonstrate high efficiency, but full beam-loading is not necessary for high power RF generation. Comparison between FODO, doublet and triplet optics showed best emittance preservation and smallest jitter amplification in the case of triplets.

*Transfer lines, delay loop and combiner ring:* All of these devices are isochronous, and parameters have been chosen but they are not final. They make use of existing magnets and are being designed to fit within the footprint of the available building. Work on the RF deflectors is in progress, and no major problems have been encountered. A novelty is the use of wigglers in the rings for path length control. The requirement on the low frequency impedance in the combiner ring,  **$Z/n = 0.4\Omega$ , is low but possible** with a smooth vacuum chamber and a minimum number of vacuum chamber transitions.


*Longitudinal phase space manipulations:* Very short bunches will create coherent synchrotron radiation in the rings and degrade the emittance. Bunches, which are compressed in the linac to reduce energy spread, must be lengthened before they are injected into the delay loop and compressed again after the combiner ring. **This will be demanding and requires sophisticated diagnostics.**






*Staging of the project:* A Preliminary Phase, which has already started, makes use of the existing linac, a new gun, and EPA ring with a modified lattice. It will allow the first demonstration of beam combining with factors of 3, 4 and 5 at low current. It will also allow first experiments on deflectors, on coherent synchrotron radiation effects, and bunch length and phase monitors. In a second stage, the Initial Stage, the new linac will be installed and will have a test stand for high power RF experiments. High power RF test stands will be invaluable for CLIC, and this test stand should remain operational during installation, commissioning and operation of the full CTF3 facility. The combiner ring, delay loop, CLEX experimental area and a probe beam will be added in the Nominal Phase, which is the third and final stage.

*Probe beam and CLEX experimental area:* CLIC needs 240 MW/m for 130 nsec at a repetition rate of 100 Hz. This would give 150 MeV/m accelerating gradient in the main linac. The CLEX test stand is intended for power generation, testing of waveguide components and accelerating structures, study of breakdown phenomena, and determining the ultimate possible gradient. A 200 MeV probe beam will serve for verification of RF parameters, measuring of wake effects, and the CLIC beam-loading compensation scheme.

# Bunch interleaving in Delay Loop



Beam current measured:



**Successful demonstration of Delay Loop operation !**