



Relocation and shielding activities

R2E project meeting, 22th September 2011

A. L. Perrot



Current status of planning for Point1 and for Point 5



Inputs by M. Barberan and K. Foraz


Planning session during the 'R2E relocation & shielding' Fridays meetings

(please see minutes, attached documents in R2E dfs working space)

- Detailed activities planning per week and location
- Detailed planning per group

- LS1 duration = 19.5 months
 - Start mid-November 2012
 - End June 2014
- R2E activities in Point 5 – duration= 57 weeks
 - EN/EL into 2 shifts
 - CE activities into 2 shifts (Activity: Drill 14 m long ducts + holes between UJ56-LHC tunnel)
 - Part of CE activities anticipated during 2011-2012 Xmas break
- R2E activities in Point 1 – duration= 43 weeks

R2E activities during LS1 in Point 5(2/2)






R2E activities during LS1 in Point 1(1/2)

work under progress

by M. Barberan 16/09/2011




Duration:43 weeks





R2E activities during LS1 in Point 1 (2/2)

under work





Activities planned for 2011 - 2012 Christmas break



Point 1

- fire detection relocation to ULs
- shielding installation in RBs/UJs
- preparatory work by EL (cable trays & racks in the ULs, lightning removal..etc)
- floor reference points

Point 5

- 3 GGPSO installation in the bypass
- floor reference points along UL/bypass
- drill the 7 holes in the separating wall UL557/UL558
- cut the wall base along 20 m
- PICs and BIS relocation
- preparatory work by EL(cables trays installation)– under consideration

Point 7

- removal of the entire ventilation duct located on passage side in TZ76

Point 8

- QURCB relocation
- QURA relocation: under consideration (planning issue)
- EYQ01 rack relocation (24VDC distribution rack)
- WIC relocation

