



1

# Linac4 Status and Planning

M. Vretenar for the Linac4 team



LIU day 25.11.2011



# Linac4 layout and motivations




2

a quick reminder of what everyone should know...

**New 160 MeV H- linear accelerator to replace Linac2 as injector to the PS Booster. First step of the upgrade of the injectors for the LHC Luminosity Upgrade. approved in June 2007, started January 1<sup>st</sup>, 2008.**

Bunch Frequency	352.2	MHz
Max. Rep. Frequency	2	Hz
Max. Beam Pulse Length	0.4	ms
Max. Beam Duty Cycle	0.08	%
Chopper Beam-on Factor	65	%
Chopping scheme:	222 transmitted / 133 empty buckets	
Source current	80	mA
RFQ output current	70	mA
Linac pulse current	40	mA
Tr. emittance (source)	0.25	$\pi$ mm mrad
Tr. emittance (linac exit)	0.4	$\pi$ mm mrad
Max. repetition frequency for accelerating structures	50 Hz	



## MOTIVATIONS:

1. Make possible an **upgrade of the LHC luminosity** beyond nominal, by reducing space charge at PSB injection (factor 2 in  $\beta\gamma^2$  and brightness going from 50 to 160 MeV).
2. More **modern and sustainable** than Linac2 (worries for long-term operation of Linac2 ).
3. **Flexible operation** and reduced loss with new technologies (chopping, H- injection).
4. **Higher intensity** for non-LHC users.
5. Prepare for a possible **high-intensity upgrade** (neutrino facility).




# Where do we stand now (11.11)?



3

WBS(Res) node : LINAC4 (Linac4 Project)  
 Workunit status :   Include LOE  
 Baseline :   
 Resource Type :



EVM extraction, 22.11.11

40MCHF earned value (=actual cost)  
90MCHF total value.

☞ 45% of the project value achieved

Committed 23 MCHF

☞ 70% of the project value achieved or committed.

Good correspondence actual cost/earned value, few months delay



Installation of infrastructure is progressing in building and tunnel

- Electrical distribution, cable trays, piping
- Waveguides
- Faraday cage for electronics
- False floor

**Next steps:**

Cabling campaigns

Infrastructure completed by **June 2012**




# Milestones of baseline 3



5

## Linac4 installation & commissioning






# General Services




6



Jul-12



# Planned and achieved installation progress



Normal-conducting linear accelerator, made of:


1. Pre-injector (source, magnetic LEBT, 3 MeV RFQ, chopper line)
2. Three types of accelerating structures, all at 352 MHz (standardization of components).
3. Beam dump at linac end, switching magnet towards transfer line to PSB.

☞ No superconductivity (not economically justified in this range of  $\beta$  and duty cycles);

☞ Single RF frequency 352 MHz (no sections at 704 MHz, standardised RF allows considerable cost savings) ;

☞ High efficiency, high reliability, flexible operation → 3 types of accelerating structures, combination of PMQ and EMQ focusing.

	Energy [MeV]	Length [m]	RF Power [MW]	Focusing
RFQ	0.045 - 3	3	0.6	RF
DTL	3 - 50	19	5	112 PMQs
CCDTL	50 - 102	25	7	14 PMQs, 7 EMQs
PIMS	102 - 160	22	6	12 EMQs








# Linac4 – Low energy test stand





9




**3 MeV TEST STAND** for early characterization of low-energy section; will be moved to Linac4 in 2013



- ☞ Ion source and LEBT completed and under test;
- ☞ RFQ in construction;
- ☞ Chopping line completed, tested without beam;
- ☞ LEP klystron and modulator installed and tested.
- ☞ Complete beam diagnostics line being assembled.



**Beam tests with RFQ**  
from beginning 2012



Phase Space  $x-x'$  and  $y-y'$





First measurement campaign completed (A. Lombardi and her team):

- Characterization of beam out of the source
- Understanding the behavior of the LEPT
- Matching the beam to the RFQ input

- 2005: decision to build an RF Volume source based on the DESY design:
  - no resources for an internal development;
  - DESY source had high reliability (external antenna, Cesium-free);
  - higher extraction voltage + improvements to RF generator and matching to achieve higher current: 45 kV, 100 kW for 80 mA (DESY: 35 kV, 30 kW, 30 mA).
- June 2009: source started in the “3 MeV test stand”. Extensive measurements at 35 kV.
- From May 2010: increase extraction to 45 kV but severe sparking forbids operation.


Reason: intense electron beam co-extracted with the H- melts the e<sup>-</sup> dump (up to >200 kW instantaneous power in e- beam!). Vaporization (and destruction) of the dump induces sparking.

DESY had less electrons (with less voltage) and more H-. A “chemical” reason?



extraction electrode

DESY source now converted to protons and used for commissioning of the 3 MeV test stand





# New source program



12

WPIS H<sup>-</sup> Ion source: staged approach, 2 units each + *spare*

	#1 Volume source	#2 Surface source	#3 Magnetron
Operational experience	DESY	SNS	BNL ?
H <sup>-</sup> current	30 mA →	50 mA →	80 mA
Plasma Heating process	2 MHz RF Ext. antenna	2 MHz RF Int. & Ext. antenna	Arc discharge
Cesiation		Cs-chromate Single deposition:	Cs metal Constant flow
Cs-Oven test stand		Nov. 2011	Nov. 2011
Electron / H <sup>-</sup> ratio	10-100	10	0.5 - 1
357 Plasma test stand (operational)	→ Sept. 2012	2013	2014-2015
3MeV test stand (until Dec-2012) (operational, Bldg. 152)	Jul. 2012- Dec- 2012		
IS test stand (Bldg. 357)		2013	2014
Linac4, building 400	Jan 2012	Oct 2013	2015

2 test stands,


B.357: ion source (+LEBT, diagnostics)

B.152: RFQ and chopper testing

1. Extend and improve the source test stand in Bld. 352 (ex-SPL source test stand).
2. Build quickly an improved RF volume source for 3 MeV and L4 commissioning.
3. Build and optimize a Cesiated RF source for L4 2<sup>nd</sup> part of commissioning and operation.
4. Study (and build) a magnetron-type source to go to high currents – if needed.


New RF volume source for 3 MeV test stand and initial Linac4 commissioning  
(no Cesium, improved design and electron extraction to avoid melting of the dump)

**design completed, construction started**




- June-August 2012: Installation at the 3MeV test stand of a volume source (sub nominal H- current)
- Commissioning and test of the 2<sup>nd</sup> Ion Source (spare+R&D) on the IS-test stand (357)

Courtesy of J. Lettry  
and his team




module #3



Energy **3 MeV**, length **3m**, 3 section of 1 m each.  
Brazen 4-vane design with simplified shape and cooling, for max. duty cycle 10%.  
Construction entirely done at CERN: machining, metrology, brazing (horizontal). CEA (F) contribution for RF design and measurements.  
Status: Modules #1 and #2 completed, Module #3 failed the 2<sup>nd</sup> and last brazing, **being redone next week**.


Programme: RF tests and conditioning beginning 2012, beam tests with protons March/June 2012.



module #1




# Chopper line



Length 3.6 m

Already completed, installed in the test stand and tested without beam.

Chopper: 2 meander-line structures on ceramic substrate.



PSB injection scheme (with energy ramping)



## Official schedule

	April	May	June	July	August	Septemb.	October	November	December
RFQ beam commissioning (protons)	Yellow	Yellow							
Installation of new ion source			Yellow	Yellow	Yellow				
LEBT beam commissioning (H-)						Yellow			
RFQ beam commissioning (H-)							Yellow		
Chopper line beam commissioning								Yellow	Yellow

## Emergency backup schedule (in case of delays with the ion source):

	April	May	June	July	August	Septemb.	October	November	December
RFQ beam commissioning (protons)	Yellow	Yellow							
Chopper line commissioning (proton)			Yellow						
Installation of new ion source				Yellow	Yellow	Yellow			
LEBT beam commissioning (H-)							Yellow		
RFQ beam commissioning (H-)								Yellow	
Chopper line commissioning (H-)									Yellow

Would delay the start of H- tests aimed at addressing potential risks with the new particles

*C. Rossi responsible for 3 MeV Test Stand*





# Linac4 DTL





- Pre-series tank and girder segments supplied by industry.
- Tank Segment T1S1 final machined with high quality from CADINOX
- Girder Segments T1S1 and T1S2 pre-machined from two companies
- Girder T1S1 final machining at CERN
- High quality drift tube parts from DMP
- Assembly of drift tubes at CERN:
  - E-beam Welding
  - Re-machining
  - Metrology
  - Testing
- Pre-series of 9 drift tubes complete



- ❑ Construction at VNIITF (Snezhinsk) and BINP (Novosibirsk) in Russia,
- ❑ 3 out of 7 modules are produced,
  
- ❑ Module 2 has been qualified by CERN team in Novosibirsk (5-11 Nov 2011).




- Tank #1 (pre-series) completed and RF conditioned to 1.25 times the design voltage.
- Construction in collaboration with Soltan Institute (Warsaw) and FZ Julich.
- EB welding at Julich qualified, actual production started. Visit to Poland in December.



**Structure used for the first time in a proton accelerator !**

Complex RF system  
 Combination of LEP  
 klystrons (1.1-1.3 MW)  
 and new pulsed klystrons  
 (2.8 MW) with splitting to  
 2 cavities.

8 new klystrons ordered  
 (4 from Thales and 4  
 from CPI)



**old LEP klystrons**  
 to be replaced with new klystrons  
 after some years of operation

Plaques de blindage supérieures

Berceau et blindage à Vélizy (Sept 11)

Première ébauche a ne pas considérer



1<sup>st</sup> Thales Klystron


Focalisateur intégré Vélizy (Sept 11)

Collecteur (Aout 2011)

Klystron test stands ready

Prototype klystrons to be delivered for tests beginning of 2011

Testing of LEP klystrons in pulsed mode in progress – some problems in going >1.1 MW, to be checked.




A low-energy beam (160 MeV) presents some dangers, because an accidental beam loss in a critical position can make a hole in the vacuum chamber



Machine protection requires a sophisticated Beam Interlock System, integrating Linac and PSB


Instrument	number	location	energy	details
Faraday Cup	2	LEBT	45 KeV	only scope
Emittance meter	1 1/2	LEBT, MEBT	45 KeV 3 MeV – 12 MeV	
BPMs	31	MEBT - Booster	3 MeV – 160 MeV L2-Booster transfer	Pos, intensity Phase
SEMGrids	18	LEBT – Booster	45 KeV – 160 MeV	
Transformers	16	LEBT - Booster	45 KeV – 160 MeV	
BSM	1	MEBT - PIMS	3 MeV – 160 MeV	Russian coll
Halo Monitor	1	MEBT	3 MeV	M. Hori (finished)
Wire Scanners	6	MEBT, CCDTL, PIMS	3 MeV – 160 MeV	
BLMs	26	MEBT - Booster	3 MeV – 160 MeV	Positions to be confirmed
Laser Wire tests	1	MEBT - Booster	3 MeV – 160 MeV	
Emittance meter at 160 MeV	2	L4Z, LBE	160 MeV	

- impressive list of equipment !
- some new designs, to fit in the short available space
- International review on 18-19.11
- doubts on the use of SEMgrids for H- (stripped e- from adjacent wires) >10 MeV



## Linac 4

### Layout and specs






# Linac4 commissioning schedule



23



Start of beam commissioning (3MeV): May 2013  
 End of beam commissioning (160 MeV): April 2014

(version November 2010)

5 commissioning stages:  
 (on intermediate dumps)



Connection to the PSB during a long (min. 7 months) LHC shut down after 2014.



# Linac4 Plans 2013/2014



24

2013												2014												2015					
1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3			
				Linac4 beam commissioning																									
															Reliability run														



Linac4 ready for connection to PSB (H- 160 MeV or protons 50 MeV)

Linac4 Ready for connection means:

1. Transfer line up to Linac2 wall installed;
2. Equipment for connection to LT.BHZ20 ready



End of Linac4  
commissioning +  
some reliability  
run (2014)

## Option1

Connect to the PSB during an **intermediate length shut-down** (2015/16 or 2016/17) → **READY IN 2015**  
a 4-5 month shutdown for upgrading the pixel detector has been asked by CMS for 15/16 or 16/17. We need 7 months for the connection, and if we start during the end-of-year ion run the time should be sufficient.

## Option2

In case of problems with Linac2 connect Linac4 to produce **50 MeV protons** → **READY AT END 2014**  
degraded PSB performance because of lower peak current, no need to modify LBE/LBS or the LT/LTB lines, minimum additional shielding in Linac2 area. Need to prepare Linac4 transfer line and proton source or stripping.

## Option3

Connect to the PSB during **LS2** (2018 or 2019?)  
→ after reliability run, keep the machine ready for connection from end 2015.

## Option4

Depending on the physics results, there is still a (minor) possibility that **LS1 will move** (by one year?). In this case, one could connect eg. in 2015.



**From minutes of LMC 112, 26.10.11:**

**Steve Myers answered that there would be a decision on this point (possible connection of Linac4 to the booster) at Chamonix 2012, but that at present the work should continue according to the baseline schedule.**

Present baseline schedule:

- Commissioning of Linac4 in 2014;
- Ready to send 50 MeV protons in emergency from 2<sup>nd</sup> half 2014;
- Ready to connect to PSB in 2015.

Main actions for PSB connection, from the Linac4 side:

- a) install new LBE/LBS measurement lines
- b) improve shielding in Linac2 area
- c) install new connection magnet (BHZ20)



Thank you for your attention

