


# HIE-ISOLDE Status Report

Yacine Kadi on behalf of HIE-ISOLDE project team  
CATHI Meeting, 14 November 2011



# Outline



- **Future Upgrade of ISOLDE Facility: HIE-ISOLDE**
- **CATHI and HIE-ISOLDE**
- HIE-ISOLDE Schedule
- Budget Review
- Main Highlights & R&D Activities
- Int. Collaboration
- Conclusions and Prospects

# Upgrade of the present ISOLDE Facility

## Energy upgrade

10 MeV/u

Construction of SC LINAC  
+ service buildings



Intensity upgrade

LINAC4+PSB

Design Study of target  
area, Class-A lab and  
beam lines

Beam quality upgrade

RFQ cooler and buncher

Solid state lasers for RILIS

Higher mass resolving

power HRS

# Upgrade of the present ISOLDE Facility

## Energy upgrade


10 MeV/u

Construction of SC LINAC  
+ service buildings

## Intensity upgrade

LINAC<sub>4</sub>+PSB

Design Study of target area,  
Class-A lab and beam lines



## Beam quality upgrade


RFQ cooler and buncher

Solid state lasers for RILIS

Higher mass resolving

power HRS

# Modular installation



## Schematic:



✓ HIE STAGE 1



✓ HIE STAGE 2A





✓ HIE STAGE 2B WITH CHOPPER LINE




✓ CRYOGENIC JUMPER POSITIONS


# SC Linac & Beam Transfer Lines





# Main Services







# HIE-ISOLDE Design Study



- Address the consequences of an increase in primary beam power following the commissioning of Linac 4 and possible future modifications of p-beam parameters.
- Outline the needs for an upgrade of secondary beam quality

Intensity (p/p)	Intensity (uA)	Energy (GeV)	Cycle (s)	Power (kW)
$3 \times 10^{13}$	2	1.4	1.2	2.8
$6 \times 10^{13}$	4	1.4	1.2	5.6
$6 \times 10^{13}$	5.3	1.4	0.9	7.5
$6 \times 10^{13}$	4	2	1.2	8
$6 \times 10^{13}$	5.3	2	0.9	10.7

# Design Study



## Intensity Upgrade

- Ventilation issues
- Vacuum issues
- Targets
  - Fluka simulations
  - Target design
  - Materials
- Front End
  - Mechanics
  - Optics
- HV systems

## Beam Quality Upgrade

- High resolution magnet
- RFQ Cooler
- REXEBIS upgrade
- Off-line separator
- Pre-mass separator

Through previous experiences and collaborations, identify the issues associated with the existing facilities.

Extrapolate these issues as a function of proton intensity increase and secondary beam requirements.

Address the issues and provide acceptable solutions in the form of conceptual designs and reports.

Assess the implications of any modifications in terms of resources, infrastructure and planning.

Identify priorities and plan their implementation as a function of overall schedule and the existing facility

Deliverable - Final Design Study Report



**CATHIE-ISOLDE**



# CATHI and HIE-ISOLDE

- CATHI - Cryogenics, Accelerators and Targets at HIE-ISOLDE.
- The HIE-ISOLDE project at CERN is an ideal R & D opportunity to train young engineers over a range of disciplines relevant to the accelerator and nuclear industry.
- CERN and the associated partners of CATHI can provide excellent hands-on and academic training.
- ISOLDE provides a multi-disciplinary environment on a scale that encourages collaboration and teamwork.




	Discipline	ESR	ER
High Energy Linac	Cavity and cryomodule tests	ESR2	
	Beam Instrumentation	ESR3	ER2
	Magnet Design	ESR4	
	Low level RF		ER1
	Cavity fabrication and surface treatment	ESR1	
	Integration	ESR5	
	Alignment and Control	ESR6	
	Operations software programming	ESR7	
Design Study	Target material studies	ESR8	
	Target conceptual design	ESR9/10	
	Extraction optics and Front end	ESR11	
	Low level controls	ESR12	
	Cooling and ventilation	ESR13	
	Vacuum development	ESR14	
	Off line separator and HRS magnet	ESR15	
	RFQ cooler and pre-separator	ESR16	
	Upgrade of REXEBIS		ER3
Safety	Radiation Protection		ER4






# Outline

- Future Upgrade of ISOLDE Facility: HIE-ISOLDE
- CATHI and HIE-ISOLDE
- **HIE-ISOLDE Schedule**
- Budget Review
- Main Highlights & R&D Activities
- Int. Collaboration
- Conclusions and Prospects






# Budget Review





## As defined in MTP 2010 (175 FTE)


Total budget of 35.3 MCHF (2010 – 2016) with two funding sources:

- + External funding (incl. Isolde Coll.)
  - + LINAC (17.7 MCHF)
    - + 5.5 AMeV + beam line stage<sub>1</sub> ~ 8.5 MCHF (6.3 MCHF secured)
- + CERN
  - + Management (0.2 MCHF)
  - + Infrastructure (14.7 MCHF)
  - + Design studies for intensity upgrade (2.1 MCHF)
  - + Safety (0.8 MCHF)



# Projected expenditures (kCHF)






## 6 CATHI Positions still open (selection ongoing)

- + ESR<sub>9</sub>: Target conceptual design#1
- + ESR<sub>10</sub>: Target conceptual design#2
- + ER<sub>1</sub>: LLRF Control
- + ER<sub>2</sub>: Beam Instrumentation
- + ER<sub>3</sub>: Design study of a replacement charge breeder for REXEBIS
- + ER<sub>4</sub>: Radiation Protection Studies


14 CATHI positions  
already filled





# Highlights

- + Dismantling and relocation of “hangar à camion” over => start of civil engineering at ISOLDE
- + Invitation for Tenders are being launched
  - + Cryogenic Plant
  - + Cooling and Ventilation
- + Market surveys are being launched
  - + Cryomodule vessel and support
  - + SC solenoid
  - + Clean room at SM18
- + SC cavity activities reviewed by international expert panel
  - + Increase sputtered film RRR to at least 20
  - + Increase the number of substrates available
  - + Increase the testing throughput in SM18




# R&D Activities


- **Pre-series High-Beta Cavity**
- High-Beta Cryomodule Design
- RF Measurements
- Sputtering Developments
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:


<https://indico.cern.ch/conferenceDisplay.py?confId=159608>

- Design high- beta cavities – NEW VERSION
  - Material: Cu-OFE 3D forged
  - Manufacturing technique for serial production: 3D machining, EB welding
    - Reduces considerably the number of critical welds
    - No annealing
    - Repetitive precision of beam ports
  - By design
    - Reduce sensibility to pressure fluctuation
    - Increase final precision with no need of plastic deformation
    - The same external envelope as the old design



- Manufacturing high- beta cavities – NEW VERSION
  - One prototype of the “new version” manufacturing ongoing
    - Concept validation by calculations and tests





# R&D Activities


- Pre-series High-Beta Cavity
- **High-Beta Cryomodule Design**
- RF Measurements
- Sputtering Developments
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:

<https://indico.cern.ch/conferenceDisplay.py?confId=159608>




# The HIE-ISOLDE cryomodule: the vacuum vessel (2/3)

Shape simplified thanks to optimisation of the inner components



# The HIE-ISOLDE cryomodule: Top plate



All services arrive through the top plate.





# The HIE-ISOLDE cryomodule: Interconnection module

Fitting – Vacuum valve – Diagnostic box – Warm steerer magnet – Vacuum valve - Fitting



# The HIE-ISOLDE cryomodule: Cleanroom (O Brunner BE/RF)

Specification available

Cryomodule assembly procedure definition started




The HIE-ISOLDE Project Original: English

## Invitation to Tender

Technical Specification for the Supply of a Clean-Room Facility for the assembly of the HIE-Isolde Cryomodules


### Abstract

This technical specification concerns the supply, delivery and installation of a Clean-Room Facility, consisting of the Clean-Room Proper and a Clean-Room-Buffer, for the assembly of the HIE-ISOLDE cryomodules in SM18. Delivery is foreseen over 6 months from placement of the contract.




- 230 V outlet
- Gas inlet
- Pass through

**Ready for use in September 2012**



# Planning: Details of cryomodule 1 (proto)



## Vacuum vessel (long lead item) including top plate

Nov 2011: Design completed

Dec 2011: IT sent out / 1unit + 1 in option

March 2012: Cryomodule detailed design review

Nov 2012: Start of assembly in cleanroom / All components available

Sep 2013: Cryomodule 1 assembled

May 2014: CM available for installation including 3 months allocated for corrective actions

**! Cryo shutdown in SM18 not taken into account !**

Back-up: thermal test with thermal models






# R&D Activities

- Pre-series High-Beta Cavity
- High-Beta Cryomodule Design
- **RF Measurements**
- Sputtering Developments
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:

<https://indico.cern.ch/conferenceDisplay.py?confId=159608>

# “A long and winding circle...” (O. Brunner BE/RF)




# Clean room assembly & RF testing (2)


- Cryostat and vertical RF test stand
  - Cavity insert
  - Actively
- Operation
  - Improve
    - Wa
    - Col
  - Large eff pressure
    - Act
    - Try
  - Cavity h
  - **Problem**
    - Dev
    - Lea




(year)



# RF Test Results (O. Brunner BE/RF)






# R&D Activities

- Pre-series High-Beta Cavity
  - High-Beta Cryomodule Design
  - RF Measurements
  - **Sputtering Developments**
- ⇒ Detailed presentations at 7<sup>th</sup> HIE-ISOLDE Steering Committee meeting:


<https://indico.cern.ch/conferenceDisplay.py?confId=159608>

## RRR for 150 °C coatings

### Nb COATING RRR




### Nb COATING THICKNESS



...”increase sputtering temperature”:  
270 °C (1kW) and 330 °C (2 kW)

### Magnetron coating




Now:

Double number of quartz samples (RRR measurement)  
Full length of cavity surface lined with copper strips for SEM analysis

	Q2.3	Q1.5	Q2.5	Q1.7
Type	Magnetron	Diode	Magnetron	Magnetron
Coated	March	April	September	(this week)
Nominal pressure	$8 \times 10^{-3}$ mbar	$1.5 \times 10^{-1}$ mbar	$8 \times 10^{-3}$ mbar	$8 \times 10^{-3}$ mbar
Nominal power	1 kW	1 kW	1 kW	2 kW
Coating time	8 h	38 h	8h	3.5 h
RF test	Only one RF point measured	Yes	Yes	Next
Comments		No coating on beam line of inner conductor	Repetition of Q2.5 No sputter etching	No cooling (test: 410 °C) NEG assisted pumping




- Validate high-temperature coatings by magnetron sputtering by end 2011



- Goals set by the project:
  - on-specs by March 2012
  - Production coatings start 1Q2013


## Oxygen deficiency



In collaboration with N.Delruelle (TE/CRG)

- Noise propagation impact on nearest buildings

- Noise impact outside of CERN




Impact outside of CERN too high – Need to invest on “Low noise equipment” - Collaboration with EN/CV on going


*Cartographie acoustique à 1.50 m de hauteur*



## Radiation shielding In collaboration with A.Dorsival, J.Vollaire DGS/RP and V.Vlachoudis EN/STI



First estimation of shielding reinforcement → civil engineering of the primary area tunnel will not support so much weight




Pictures from V.Barozier

**TO BE DONE** In collaboration with A.Dorsival, J.Vollaire DGS/RP and V.Vlachoudis EN/STI

- Respect of actual radioprotection limit values ??

- Impact on actual existing shieldings ??

**ESR10 Marie-Curie fellow not started  
No more support from Y.Romanets**






**TO BE DONE** In collaboration with A.Dorsival and J.Vollaire DGS/RP


3MeV/nucleon → 10 MeV/nucleon

Evaluation and shielding of secondary radiation fields from heavy ions




Shielding – Access control – limitation of beam intensity?

# Status of HIE-ISOLDE Collaborations



- + IPN-Orsay
  - + Discussions concerning special contribution (LLRF, cavity ancillaries)
  - + Availability of test cryostat for HIE-ISOLDE cavity RF tests
  - + MoU in preparation
  
- + Korean MEST to allocate 200 kUSD/year for joining ISOLDE Collaboration => now awaiting final approval by Korean Parliament
  
- + BARC (India)
  - + Discussion concerning in kind contribution (production of copper cavity substrates and cryostats)
  - + Discussion with DAE (funding agency) for joining ISOLDE Collaboration
  
- + Application to Wallenberg Foundation on priority list






# Outlook


- + SC Cavity prototype cold tests @ SM18
  - + IAP cavity review
- + Cryomodule Design
- + Procurement of Cooling & Ventilation Plant
- + Procurement of the Cryogenics Plant
- + Start of the civil engineering works
- + Kick-start of Design Study for intensity upgrade

# Good News !





Thank you very much for your  
attention



HIE-ISOLDE web site -> <http://hie-isolde.web.cern.ch/hie-isolde/>

CATHI-ITN web site -> <https://espace.cern.ch/Marie-Curie-CATHI/default.aspx>