




LINAC4 commissioning plans etc.

Alessandra Lombardi
on behalf of the LINAC4 team



LINAC 4

352 MHz


- Preinjector
- 3 MeV
- Source(s)
- 2 solenoids
- RFQ
- 11 EMQ
- 3 Cavities
- 2 Chopper units
- dump

- II-mode Structure
- 160 MeV
- 12 Modules
- 8 Klystrons
- 12 EMQ
- 12 steerers
- 23 m

- Cell-Coupled Drift Tube Linac
- 100 MeV
- 7 Modules
- 7 Klystrons
- 7 EMQ
- 7 steerers
- 14 PMQ
- 25 m

- Drift Tube Linac
- 50 MeV
- 3 Tanks
- 3 Klystrons
- 1 EMQ
- 2 steerers
- 114 PMQ
- 19 m

Layout of LINAC4




- Up to 3 MeV “charge insensitive”
- In the MEBT line we have to respect the chopping dynamics
- We need to match to a permanent focusing channel in the DTL and CCDTL



“The source(s)”

WPIS H⁻ Ion source: staged approach, 2 units each + *spare*

	#1 Volume source	#2 Surface source	#3 Magnetron
Operational experience	DESY	SNS	BNL
H ⁻ current	30 mA	50 mA	80 mA
Plasma Heating process	2 MHz RF Ext. antenna	2 MHz RF Int. & Ext. antenna	Arc discharge
Cesium		Cs-chromate Single deposition:	Cs metal Constant flow
Cs-Oven test stand		Nov. 2011	Nov. 2011
Electron / H ⁻ ratio	10-100	10	0.5 - 1
45 keV beam available	aug 2012	mid 2013	after 2015



LINAC 4

352 MHz

- Preinjector
- 3 MeV
- Source(s)
- 2 solenoids
- RFQ
- 11 EMQ
- 3 Cavities
- 2 Chopper units
- dump


- Π-mode Structure
- 160 MeV
- 12 Modules
- 8 Klystrons
- 12 EMQ
- 12 steerers
- 23 m

- Cell-Coupled Drift Tube Linac
- 100 MeV
- 7 Modules
- 7 Klystrons
- 7 EMQ
- 7 steerers
- 14 PMQ
- 25 m




- Drift Tube Linac
- 50 MeV
- 3 Tanks
- 3 Klystrons
- 1 EMQ
- 2 steerers
- 114 PMQ
- 19 m



Transfer Line



70deg towards LINAC2 or to DUMP



Up 2.5 m step to level with PSB



Nominal Beam at PSB

Intensity	40 mA
Transverse	<p>$E = 0.3-0.4 \pi \text{ mm mrad norm rms}$</p> <p>Alpha = 0</p> <p>Beta x = 5, 2.5, 10 m</p> <p>Beta y = 4, 2, 8 m</p> <p>Dispersion = 0 or 1.2 m</p>
Longitudinal	<p>$\pm 100 \text{ keV rms energy spread (100-800 KeV possible)}$</p> <p>$160 \text{ MeV} \pm 1.2 \text{ MeV (dynamically over } 20 \mu\text{sec)}$</p>
Chopped	<p>1 μsec for the distributor rise time</p> <p>1 MHz frequency of the PSB</p> <p>as low as just letting few $\mu\text{bunches (50 nsec)}$</p>



What needs to be set

		EFFECT ON
Focusing	LEBT solenoids (2)	Intensity and Transverse Emittance
	MEBT quadrupoles (11)	Chopping efficiency
	DTL CCDTL PIMS quads (22)	Intensity
	Transfer Line quadrupoles (15+18)	Intensity , Matching and Dispersion
Steering	Steerers hor and vert (36)	Intensity
RF	Phase and Amplitudes (22)	Energy, energy spread




Stages

	Energy	Key issue	Completed in the tunnel by
LINAC4 stand alone	3MeV	RFQ transmission Chopping	May 2013
	12 MeV	Matching to DTL	Sep 2013
	30-50 MeV	Transporting in PMQ channel	Dec 2013
	100 MeV	Setting the RF phases	Mar 2014
	160 MeV - DUMP	Reliability	End 2014
Connection to PSB	160 MeV –LBE LBS		T0+8months




Movable Temporary Benches




Low energy bench (up to 12 MeV)

- Spectrometer (0.2 %)
- Slit and Grid Emittance
- ToF (calibration)
- Bunch Shape Monitor
- Halo Monitor (chopping eff.)




Medium energy bench (up to 100 MeV)

- ToF (0.1 %)
- Emittance via Profiles
- Bunch Shape Monitor





Permanent Measurement Line




- 4 profile monitors (emittance)
- Bunch shape monitor (phase spread)




At 160 MeV on the DUMP

- Fine tuning of the whole LINAC
- Operational beam parameters at the end of the LINAC to be used as an input to rematch the line and prepare a fast commissioning of the lines.
- Reliability run

Refurbished LBE LBS



Draft !




Emittance via Q-scan

Energy spread and energy swing





What have done so far





What have done so far




RFQ acceptance vs. **Measured emittance**

Measured after source vs. **Measured at the RFQ input plane and backtracked to the source**



What if...we need 50MeV p

- Need DTL + CCDTL module 4 + all the quadrupoles – not before end 2014
- Switch the source to P mode and complete installation new transfer line
- Reposition BHZ20



E = 0.28 pi rms norm

DW=100 keV (1rms)

40 mA

50MeV

400 μ sec



Support from OP

Software – for diagnostics applications – coordinated by Giulia Bellodi

Participation to commissioning of the LINAC (3 teams of 3 people with 1 LINAC expert, 1 RF expert , 1 operator) , work on the basis of 2 shifts/day during 2013/2014.


18 man.month of experienced operators (=6 months * 3 operators) in 2013/14 available for Linac4 commissioning. To be aligned with commissioning schedule.

Who is going to operate LINAC4 and from where?





Connection to PSB



Need 8 months / LHC stop of 6 months

Ready from 2015 (Linac4 must be already commissioned)



Summary

- Plan for commissioning LINAC4 in 5 stages with two temporary measurement benches. We believe that we have sufficient diagnostics to set all the linac parameters (about 130) . Energy spread can be measured properly only at 12 MeV and in the LBS.
- The present schedule foresees end of commissioning + reliability run at the end of 2014
- From 2015 LINAC4 can be connected to the PBS
- Need a shutdown of 8 months for the connection