

Hie-Isolde


Plans and schedule for the Long
Shutdown LS1

SGUI


CERN, 2 February 2012

Erwin Siesling

- **Hie-Isolde – Impact on the facility**
Work during and around LS1
 - **Until LS1:**
Civil Engineering, Main Services
 - **During LS1:**
Civil Engineering (tunnel in hall), Main Services, Cryogenics, Beam transfer Line
 - **End of LS1 and into the 2014 run:**
Cryogenics, Beam transfer Line, Cryo Modules, commissioning
 - **Possible other LS1 activities..**




Activities until LS1: Civil Engineering & Main Services




Civil Engineering

LS1




GS/SE : DANIEL PARCHET, ELISEO PEREZ-DUENAS




Construction starting date: Aug 2011

Removal of the transport hangar



September 2011

Cutting the Hall 170 wall & Terrain flattening



October 2011

New SAS



January 2012

Move of the controlled access



Shutdown, February 2012

Compressor Building B.198



Start February 2012

Cold Box Building B.199




Civil Engineering finished July 2012

Electrical systems, Cooling & Ventilation




Start installation Main Services July 2012


Activities during LS1: Civil Engineering (tunnel in hall), Main Services, Cryogenics, Beam transfer Line




Electrical systems




EN/EL : RENE NECCA




Electrical systems: July 2012 – June 2013




EN/CV : PAUL PEPINSTER, BENOIT LACARELLE



Cooling & Ventilation: July 2012 – June 2013




Cooling & Ventilation: July 2012 – June 2013




Cooling & Ventilation: July 2012 – June 2013

Activities LS1 into 2014 run: Cryogenics, Beam transfer Line, Cryo Modules, commissioning


End LS1: Start
Low E physics
apr 2014




Timeline:




shutdown
 Isolde & REX Ops
 Cryo Mod 1 & 2 install
 (Isolde normal operations)
(REX perturbations)




Compressors: July 2013 – December 2013
Cold Box: Jan 2014 – June 2014




Cutting walls & install tunnel: Sep 2013 LS1
Cryo Cold Line: January 2014 – June 2014



Modular installation




Schematic:




Courtesy: Matteo Pasini, Matthew Fraser

Task Name	Duration	Start	Finish	Pr
[-] SuperConducting Linac	2379 days	Tue 01/01/08	Fri 10/02/17	
[-] Cryomodule	1815 days	Mon 01/03/10	Fri 10/02/17	
OK for lowB	0 hrs	Wed 02/01/13	Wed 02/01/13	
[-] First unit (Proto)	1124 days	Mon 01/03/10	Thu 19/06/14	
Finalise concept	14 mons	Mon 01/03/10	Fri 25/03/11	
Cryomodule detailed design	10 mons	Fri 01/04/11	Thu 05/01/12	1:
LowB design update	6 mons	Wed 19/06/13	Tue 03/12/13	1:
Procurement for 1st unit	260 days	Fri 25/11/11	Thu 22/11/12	1:
Tooling development	8 mons	Fri 06/01/12	Thu 16/08/12	1:
Assembly of 1st unit (proto)	11 mons	Thu 25/10/12	Thu 29/08/13	1:
[-] Test of 1st unit	190 days	Thu 29/08/13	Thu 22/05/14	1:
Dimensional check	2 wks	Thu 29/08/13	Thu 12/09/13	1:
LeakTest	2 wks	Thu 12/09/13	Thu 26/09/13	1:
Thermal test	4 mons	Thu 26/09/13	Thu 16/01/14	1:
RF test	6 wks	Thu 16/01/14	Thu 27/02/14	1:
Correction	3 mons	Thu 27/02/14	Thu 22/05/14	1:
Proto Accepted	1 mon	Thu 22/05/14	Thu 19/06/14	1:
[-] Contracting for series produc	720 days	Fri 24/06/11	Thu 27/03/14	
Market Survey for unit 2 to X	6 mons	Fri 24/06/11	Thu 08/12/11	1:
Call for Tender for unit 2 to X	6 mons	Fri 02/03/12	Thu 16/08/12	1:
Offer analysis	2 mons	Fri 17/08/12	Thu 11/10/12	1:
Contract negotiation	4 mons	Fri 12/10/12	Thu 31/01/13	1:
Contract Signed+K-off	1 mon	Fri 01/02/13	Thu 28/02/13	1:
Assembly of modules 2	9 mons	Fri 01/03/13	Thu 07/11/13	1:
Start series assembly	0 hrs	Thu 27/03/14	Thu 27/03/14	1:



TE/MS: JEAN-PHILIPPE TOCK, YANN LECLERCQ, ARNAUD BOUZOUD





Hie-Isolde SC Linac:

5.5MeV/u by the autumn of 2014


First 10MeV/u by March 2016

Bunched beam by 2017 ?






EN/HDO: YACINE KADI, TE/EPC: DAVID NISBET, TE/MS: JEREMY BAUCHE,
 TE/ABT: BRENNAN GODDARD, BE/OP: DIDIER VOULOT



Straight line with 2 branches – Oct 2013 - Sept 2014
Miniball move: Oct 2013 – April 2014





Stage 3: |

TSR and beyond..

| Spectrometer installation


TSR @ Hie-Isolde



TSR Max
Planck Institute
Heidelberg

TSR@Hie-ISOLDE
LOI endorsed Jan 2011
TDR submitted Jan 2012
(K. Blaum, Y. Litvinov)

Jura (west) side



Proposed layout to fit the TSR:
 Installation above the CERN service-tunnel
 Tilted beamline coming up from the machine.

Cost study:
 Eliseo Perez-Duenas GS/SE

1. Increasing the surface of the Solid State Lab in building B.115:

For RP safety reasons all solid state activities will be moved from B.275 to B.115
 This will suppress the existing workshop in B.115 and courtyard between B.115 and B.601

under discussion

2. Replace the existing building 507 by a new building / modular cabins:

Ground floor (only accessible from within the surveyed area):

- Labs and workshop

First floor (accessible from outside the surveyed area):


- Data Acquisition rooms
- Meeting room/Visitors Center

Cost study:


Eliseo Perez-Duenas GS/SE



Present situation: - ground floor



Possible future situation: - first floor 507 accessible from outside the surveyed area):



- GS/SE : DANIEL PARCHET, ELISEO PEREZ-DUENAS, NATASHA LOPEZ-HERNANDEZ
- EN/MEF : STEPHANE MARIDOR
- BE/ABP : FREDERIK WENANDER
- BE/OP : DIDIER VOULOT
- PH/SME : YORICK BLUMENFELD
- EN/HDO : YACINE KADI
- BE/RF : MATTEO PASINI, MATTHEW FRASER
- EN/CV : PAUL PEPINSTER, BENOIT LACARELLE
- EN/EL : RENE NECCA
- TE/CRG : NICOLAS DELRUELLE, JOS METSELAAR
- EN/STI : RICHARD CATHERALL, ANA-PAULA BERNARDES
- GS/DI : CYRILLE BEDEL
- TE/MSC : JEAN-PHILIPPE TOCK, YANN LECLERCQ, ARNAUD BOUZOUD