



Status of the BLHC

....work in progress!



Mike Lamont
CERN/AB



Overview

$$\mathcal{L} = f \frac{n_1 n_2}{4 \sqrt{\epsilon_x \beta_x^* \epsilon_y \beta_y^*}} . \quad (25.4)$$

Thus, to achieve high luminosity, all one has to do is make high population bunches of low emittance to collide at high frequency at locations where the beam optics provides as low values of the amplitude functions as possible.

Review of Particle Physics, PDG, Chapter 25






■ Before beam


- ☐ What's has to be done
- ☐ Present status
- ☐ Schedule

■ With beam


- ☐ Commissioning plans
- ☐ Early luminosity expectations


8 essentially independent sectors
3.3 km of dipoles/quadrupoles++ mostly at
1.9 K






Pre-beam






Installation - dipoles

Descent of the last magnet, 26
April 2007




30'000 km underground at 2 km/h






Installation - RF






Plus collimators, beam dump, injection hardware, instrumentation etc...




Magnet interconnections


- Vacuum, bellows, RF contacts **plus leak checks**
- Thermal shield, heat exchanger
- Bus bars: superconducting splices x 10,000 (induction welding)
- Corrector circuits: splices x 50,000 (ultrasonic welding)







Closure of continuous cryostat - November 07






Pressure tests







Cryogenics – huge system



- ~120 tonnes of He
- 10,000 tonnes LN2
- Cold mass 31,000 tonnes

X 8





Cryogenics flushing...



QUI return line filter after 1st
phase of flushing QRL81

20 h / 260g/s – C to D

20 h / 160g/s – C to B

20h / 210g/s – E/F to D



SC - 21Sept'07



New dust since 2005!




Paper found in
line E when
connecting
QRL81 to QUI



Paper found at end of line E, blocking
valve CV994 in QRL Return Module

Valve in B blocked in QUI (more plastic ?)


Sector 81




Cool down




Click on sector to see its details






Cool down





Sector 7-8 June 2007



Cool down

Sector 4-5 today






Hardware Commissioning (HWC)


- Commissioning of continuous arc cryostat & LSS cryostats (insertion quadrupoles..., inner triplet, etc.)
 - **Cryogenics, Vacuum, QPS, PIC, Powering:**
 - Electrical Quality Assurance,
 - Tests prior to powering,
 - **Powering (QPS, PC, MPS) of all circuits one by one,**
 - Magnets, busbars, DFBs, services, UPS, AUG, controls...
 - **Powering of all the circuits of a sector together**
 - Power converters: protection, calibration, ramp tests performed
 - Interlocks, compatibility tests, protection tests


Stored magnetic energy up to 1.29 GJ per sector.

[154 dipoles per sector powered in series: ~11700 A at 7 TeV]




HWC - example





LHC Status – January 2008


1-2	Global leak test completed. Leak localization and repair.
2-3	Start cryogenics purging and flushing week 5
3-4	Pressure test. Leak repair.
4-5	Sector cold at around 2 K. Seen 8.5kA in main dipole circuit.
5-6	Cool-down will be re-started w.5. ~120 K at the moment.
6-7	Cool-down delayed until week 8-9.
7-8	Start cool-down in week 4. Has been at 1.9 K already.
8-1	Start cool-down in week 6.




LHC status – January 2008


- Installation effectively complete
- Interconnection work effectively complete
- First two sectors cooled down to nominal temperature and operated with super-fluid helium
- Power tests progressing well
- Third sector in cool-down

Priority now is to get the machine cold and leak tight.



Latest schedule – October 9






Schedule 2008


- High parallelism for the power tests
- Machine closed April 2008
- The machine should be entirely cold beginning of June
- Will take 450 GeV beam once machine is cold, even if some sectors are not qualified for 7 TeV.


- Success-oriented schedule. Acknowledge possibility of possible problems requiring additional warm-up/cool-down of sector
 - Quantum of 2-3 months
 - Delay in one sector or more → possible sector test



Machine cold – beam in at 450 GeV

- 450 GeV beam commissioning before main circuits fully commissioned to 7 TeV
 - Important checks with beam – aperture, magnets
 - Provides some lead time for problem resolution
- Interleaf with commissioning circuits to 7 TeV





Beam - energy


2808 bunches, $1.15 \cdot 10^{11}$ protons per bunch

Energy per beam up to 360 MJ



British aircraft carrier at 12 knots


Through a very cold, very dark, very small hole...




Machine Protection is critical...



R.Schmidt and J.Uythoven June 2009 LHC Point 6.
Discussion on how the Beam Dump System reliability could be improved




Beam - Crossing angle




With 2808 bunches per beam work with a crossing angle to avoid parasitic collisions.

Can leave the crossing angle off with up to 156 bunches per beam




Beam - Squeeze




Relative beam sizes around IP1 (Atlas) in collision

β^*	Beam size at IP (μm)
17	92
11	74
9	67
5	50
1	22
0.55	17





Small beam in the IP \rightarrow big beams in the inner triplets \rightarrow reduced aperture

Therefore inject & ramp (& collide initially) with bigger beam sizes at IP.





Commissioning stages







Stage A: commissioning phases






Stage A: commissioning phases





Beam Commissioning to 7 TeV Collisions

		Rings	Total [days]
1	Injection and first turn	2	4
2	Circulating beam	2	3
3	450 GeV - initial	2	4
4	450 GeV - detailed	2	5
5	450 GeV - two beams	1	1
6	Snapback - single beam	2	3
7	Ramp - single beam	2	6
8	Ramp - both beams	1	2
9	7 TeV - setup for physics	1	2
10	Physics un-squeezed	1	-
	TOTAL TO FIRST COLLISIONS		30
11	Commission squeeze	2	6
12	Increase Intensity	2	6
13	Set-up physics - partially squeezed.	1	2
14	Pilot physics run		



Stage A: First Collisions


- Approx 30 days of beam time to establish first collisions
 - ☐ Un-squeezed
 - ☐ Low intensity
 - ☐ **Optimistic!**

- Approx 2 months elapsed time
 - ☐ Given reasonably optimistic machine availability

- Continued commissioning thereafter
 - ☐ Increased intensity
 - ☐ Squeeze

RHIC 2000:

- First beam April 3rd
- First successful ramp: June 1st
- First collisions June 12th




Stage A - Luminosities

- 1 to N to 43 to 156 bunches per beam
- N bunches displaced in one beam for LHCb
- Pushing gradually one or all of:
 - ☐ Bunches per beam
 - ☐ Squeeze
 - ☐ Bunch intensity

IP 1 & 5

Bunches	β^*	I_b	Luminosity	Event rate
1 x 1	11	10^{10}	$\sim 10^{27}$	Low
43 x 43	11	3×10^{10}	6×10^{29}	0.05
43 x 43	4	3×10^{10}	1.7×10^{30}	0.21
43 x 43	2	4×10^{10}	6.1×10^{30}	0.76
156 x 156	4	4×10^{10}	1.1×10^{31}	0.38
156 x 156	4	9×10^{10}	5.6×10^{31}	1.9
156 x 156	2	9×10^{10}	1.1×10^{32}	3.9




Pilot physics – the first month

- Interleaved physics and commissioning
- Push number of bunches, intensity, squeeze...
 - 156 x 156
 - 3×10^{10} protons per bunch
 - $\beta^* = 2$ m.
- Peak luminosity: $\sim 1.2 \times 10^{31}$
- Integrated: few pb^{-1}

**Pushing the bunch intensities with 156x156
with reasonable operational efficiency
another month would see 30-40 pb^{-1}**

Acceptable exit condition for 2008




Stage B – 75ns

- Up to 936 bunches
- Parameter tolerances:
 - Tightened up. Optics/beta beating under control
 - Emittance conservation through the cycle
- Commission crossing angles.
 - Injection, ramp and partial squeeze
 - Long range beam-beam, effect on dynamic aperture,
- Need for feedback
 - Orbit plus adequate control of tune and chromaticity through snapback.
- Lifetime and background optimization in physics
 - with a crossing angle and reduced aperture


Plus Machine Protection with increased intensity

**Won't happen
overnight**



Stage B - Luminosities

β^*	I_b	Luminosity	Event rate	% Total I	Per month [pb ⁻¹]
4	4×10^{10}	5.6×10^{31}	0.32	0.12	40
2	4×10^{10}	1.1×10^{32}	0.64	0.12	100
2	6×10^{10}	2.5×10^{32}	1.1	0.17	220
2	8×10^{10}	4.5×10^{32}	2.6	0.23	400




2009

- Commission and exploit 75 ns.
- Move to 25 ns

- Initial luminosity $8 \times 10^{32} \text{ cm}^{-2}\text{s}^{-1}$ (say)
 - 2808 bunches, $\beta^* = 2 \text{ m}$, 6×10^{10} protons per bunch
- Luminosity lifetime: 27 hours
- Fill length: 12 hours
- Turn around time: 5 hours
- 100 days of physics
- Operational efficiency 60%


Of the order $2\text{-}3 \text{ fb}^{-1}$




LHC transfer lines

23.10.2004 → first beam at end of TI 8

28.10.2007, 12:03 → first beam at end of TI 2





Conclusions

- Priority is to get the machine cold and leak tight
- Machine should be cold in June 2008
 - Caveat: problems found at cold cost ~3 months to fix
- Take beam at 450 GeV before machine ready for 7 TeV
- First 7 TeV collisions **2+ months after first taking beam**

Expectation management!

- The LHC is a huge, complex beast.
 - Progress is good
 - It will work
- BUT it is going to take time