

HIE-ISOLDE

Installation and Integration

ISOLDE workshop & users meeting


CERN, 17-19 Dec 2012

Erwin Siesling on behalf of the HIE integration team

- GS/SE : DANIEL PARCHET, ELISEO PEREZ-DUENAS
- EN/MEF : **STEPHANE MARIDOR**, ELEFTHERIOS ZOGRAFOS
- BE/ABP : FREDERIK WENANDER
- BE/OP : DIDIER VOULOT
- PH/SME : YORICK BLUMENFELD, MARIA BORGE
- EN/HDO : YACINE KADI
- BE/RF : MATTEO PASINI, MATTHEW FRASER, DANIEL VALUCH,
WALTER VENTURINI, LUCA ARNAUDON
- EN/CV : PAUL PEPINSTER, BENOIT LACARELLE
- EN/EL : RENE NECCA, JEAN-CLAUDE GUILLAUME, GEORGI
GEORGIEV, JEAN-PIERRE BILLON-GRAND EN/EL
- TE/CRG : NICOLAS DELRUELLE, JOS METSELAAR
- EN/STI : RICHARD CATHERALL, ANA-PAULA BERNARDES
- GS/DI : CYRILLE BEDEL
- TE/MSO : JEAN-PHILIPPE TOCK, YANN LECLERCQ,
LLOYD WILLIAMS, ARNAUD BOUZOUD
- DSG/RP : JOACHIM VOLLAIRE, SANDRA GIRON
- TE/ABT : BRENNAN GODDARD

- **Hie-Isolde – Installation & Integration**

- Schedule and planning – LS1 and beyond
- Changes to the existing facility – present situation
- New buildings and what will be inside
- The experimental hall – co-activities during LS1 and beyond
- Towards hardware and beam commissioning
- Conclusions



Hie-Isolde installation planning in EDMS:
 Projects – Accelerators - Hie-Isolde –
 Infrastructure & Integration - Planning
<https://edms.cern.ch/nav/P:CERN-0000072786:V0/P:CERN-0000090679:V0/TAB3>

- **Move of LS1 versus HIE ISOLDE installations**
 - Running PS injection complex till half Feb is a problem for EL / CV: 18kV transformer needs connection to PS group -> March 2013. Workaround (Rene Necca): EL can provide temp solution for possible test of installed CV parts (except large ventilators)
- **Civil Engineering**
 - Civil Engineering 1 ½ month delay → EL and CV move

- **Critical path**

- **HEBT baseline changed to two 90 degree bend experimental lines:**

2 extra MD dipoles need 4 more months to produce, and this will push the beam commissioning into 2015.

- **Cryo Module 1 & 2 will arrive late:**

With the present schedule the installation of CM 1 & 2 before Nov.2014 is not feasible, this also pushes beam commissioning into 2015

Physics at 5.5MeV/c in June 2015

- **Critical path**



- **Cryogenics:**

- Re-using an old cold box already existing at CERN, and splitting the procurement of the cryogenic system into 3 parts (compressor station, cold box and cryogenic distribution) to obtain lower prices from the tenderers, could have the following schedule:
 - 1) New technical spec to be written and new invitation to tender to launch for the **compressor station** alone; **Finance Committee approval in June 2013**, contract placed in July and delivery at CERN after 12-14 months, i.e. **delivery by September 2014**,
 - 2) Re-installation of an **old cold box** (like ALEPH) to be completed also by **September 2014**;
 - 3) New technical spec to be written and new invitation to tender to launch for the **cryogenic distribution (transfer line + jumper boxes)**; **Finance Committee approval in June 2013**, contract placed in July and delivery at CERN after 12-14 months, i.e. **delivery by September 2014**.
 - Then, we need 3 months of installation if we can have in parallel the installation of the compressor station and of the cryogenic distribution. **End of installation completed by December 2014**.
 - Then **commissioning of the compressor station and of the cold box: six months** if we don't have a bad surprise with the reuse of the old equipment...
 - The cryogenic system could then be **ready to supply liquid helium by June 2015**.
 - Adding 4 months for beam commissioning means physics at 5.5MeV/c in October 2015


Start Isolde shutdown
17~~3~~ dec 2012

End LS1: Start
Low E physics

Start-up 2015 HIE physics at
HIE physics at 5.5MeV/u
5.5MeV/u **Autumn 2015**



Timeline:




17 Dec 2012 - Q3 2014

LS1

Beam commissioning
Nov 2014 + 4 months

- shutdown
- Isolde Ops
- Cryo Mod 1 & 2 install (Isolde normal operations)
- Commissioning (Isolde normal operations)
- Commissioning during shutdown (EBIS beam)



Construction starting date: Aug 2011



9th Steering Committee May 2012

Top-view construction site: 10 July



Construction site July 2012

B199 (Cold Box) and B198 (Compressors)





B198 (Compressors), roof closed: 19 Sept



Compressor
building 198


Installation of the
crane and roof
September 2012

Top-view construction site: 20 September



Construction site
September 2012





B. 198 compressor building


B. 199 cold box building

Autumn 2012!


Civil Engineering finished summer 2012




Winter 2012



Compressor building 198




Cold Box building 199




B. 198 compressor building


B. 199 cold box building




Electrical systems: Oct 2012 – June 2013




Electrical systems: Oct 2012 – June 2013





Cooling & Ventilation: Dec 2012 – June 2013



Cooling & Ventilation: Dec 2012 – June 2013









- Hall empty by March 2013
- Water cut as of 15 Feb – dismantling existing water station
- Civil Engineering starts as of March 2013
 - Cutting wall platform (TAS side)
 - Tranches into the new tunnel
 - Tunnel modifications & construction


Experimental hall 170




Extension empty by March 2013




Installation roof ventilators end March 2013








Dismounting existing REX lines as of 16 Feb




Tunnel, walls and tranches March – Aug 2013





Tunnel, walls and tranches March – Aug 2013










Platforms modification and installation April – Sept 2013







Cable trays and cabling Aug 2013 – March 2014



FLUKA simulations to study and optimize handling of the CM's and best possible routing of cables and flexible tubing (cryo) into the tunnel


Studies: Sandra Giron, Joachim Vollaire DGS/RP

Courtesy: S. Maridor EN/MEF




RF cables, Cryo flexibles & He release


Task Name	Duration	Start	Finish	Preced
[-] Racks installation	40 days	Mon 17/03/14	Fri 09/05/14	
[-] platform	40 days	Mon 17/03/14	Fri 09/05/14	
EPC, Vacuum, BI, WIC	2 mons	Mon 17/03/14	Fri 09/05/14	
[-] floor	20 days	Mon 17/03/14	Fri 11/04/14	
EPC Danfysik racks replacement	1 mon	Mon 17/03/14	Fri 11/04/14	
[-] HEBT Equipment installation	215 days?	Mon 24/03/14	Fri 16/01/15	
[-] Supports installation	60 days?	Mon 31/03/14	Fri 20/06/14	
HEBT dipoles	60 days?	Mon 31/03/14	Fri 20/06/14	
HEBT tables (steerers, quads, DBs)	60 days?	Mon 31/03/14	Fri 20/06/14	
CM jacks (in tunnel)	60 days?	Mon 31/03/14	Fri 20/06/14	
[-] Power convertors	160 days	Mon 24/03/14	Fri 31/10/14	
Installation and connection	5 mons	Mon 24/03/14	Fri 08/08/14	
Commissioning	3 mons	Mon 11/08/14	Fri 31/10/14	168
[-] magnets	100 days	Mon 01/09/14	Fri 16/01/15	
Installation	4 mons	Mon 01/09/14	Fri 19/12/14	
Commissioning	1 mon	Mon 22/12/14	Fri 16/01/15	171
[-] BI diagnostic boxes	136 days	Mon 12/05/14	Mon 17/11/14	
Installation hardware and electronics	3 mons	Mon 12/05/14	Fri 01/08/14	
Commissioning	3 mons	Tue 26/08/14	Mon 17/11/14	174
[-] Survey alignment work	40 days?	Tue 28/10/14	Mon 22/12/14	
transfer lign 1st and smooth alignment	40 days?	Tue 28/10/14	Mon 22/12/14	
[-] Vacuum	180 days	Mon 12/05/14	Fri 16/01/15	
Installation pumps, chambers & controllers	6 mons	Mon 12/05/14	Fri 24/10/14	
Close vacuum	2 wks	Mon 22/12/14	Fri 02/01/15	179
Commissioning	2 wks	Mon 05/01/15	Fri 16/01/15	180
[-] WIC interlocks	190 days	Mon 14/04/14	Fri 02/01/15	
installation equipment and boxes (at elemer	3 mons	Mon 14/04/14	Fri 04/07/14	
commissioning	2 wks	Mon 22/12/14	Fri 02/01/15	183
HEBT ready for beam commissioning	0 days	Fri 16/01/15	Fri 16/01/15	169,17
[-] Cryogenics	200 days?	Mon 06/01/14	Fri 10/10/14	
cold transfer line on tunnel installation (original plan)	120 days?	Mon 06/01/14	Fri 20/06/14	
jumper boxes installation (original plan)	3 mons	Tue 25/03/14	Mon 16/06/14	
Cryo commissioning	4 mons	Mon 23/06/14	Fri 10/10/14	187




Cryo only commissioned June 2015




Cable trays and cabling March – Mai 2014




Straight line with 2 branches – Old baseline




Straight line with 2 branches – New baseline
HEBT installation April 2014 – January 2015




Possible 3rd branch



U-Bend for 3rd station if the TSR storage ring comes to Isolde




TSR Max
Planck Institute
Heidelberg



Proposed layout to fit the TSR:
Installation above the CERN service-tunnel
Tilted beamline coming up from the machine.

Building design & cost study:
Eliseo Perez-Duenas GS/SE



✓ HIE STAGE 1



✓ CRYOGENIC JUMPER POSITIONS



2014
5.5MeV/u

✓ HIE STAGE 2A



✓ CRYOGENIC JUMPER POSITIONS




2016
10MeV/u

✓ HIE STAGE 2B WITH CHOPPER LINE



>2017


Courtesy: Stephane Maridor



2015
5.5MeV/u

Cryo Cold Line - stage 1
Linac CM 1&2


Courtesy: Stephane Maridor



2016 ?
10MeV/u

Cryo Cold Line - stage 2a
Linac CM High- β 1,2,3&4

Courtesy: Stephane Maridor



➤ 2017 ?

Cryo Cold Line - stage 2b
 Linac CM High- β 1,2,3 & 4, Low- β 1&2
 and Chopper Line

HIE ISOLDE Installation work:

- In the ISOLDE experimental hall: As of March 2013 installation work for HIE ISOLDE will start with Civil Engineering followed by Cabling, Infrastructure, the installation of the High Energy Beam Transfer Lines, Cryogenics and the Cryo Modules
- HIE ISOLDE services and infrastructure will be ready in time to guarantee the 2014 ISOLDE Low Energy run
- HIE ISOLDE work will continue in parallel with the Low Energy part of ISOLDE running as of Q3 2014 (end of LS1)
- First Physics at 5.5MeV/u foreseen June 2015. This will most certainly be delayed by late arrival of the Cryogenics systems to the autumn of 2015

For all users and staff entering the ISOLDE hall



+



+



Safety shoes & helmet mandatory for LS1 (and after?)

**Thank you for your
attention**