

Cable Installation Status

^[1] Cable type CMC50 replaced by CMA50.

System	ALICE	ATLAS	CMS	LHCb	Totem
TTC	Ok	Ok	Ok	Ok	Sharing CMS
BST	Ok	Ok	Ok	Ok	Sharing CMS
GMT	11/06 -> 03/07	11/06 -> 03/07 Y.15-02A1 pour Ralph Spiwoks ok	≥03/07	10/06 -> 12/06	???
BPTX ^[1]	11/06 -> 03/07	Ok	10/06	ok	???
BRAN	na	na	na	na	na
BIS	11/06 -> 03/07	11/06 -> 03/07	Tbd -> 03/07	10/06 -> 12/06	03/07
MCS/MSS	11/06	11/06	03/07	10/06	na
Cable test	04/07	04/07	04/07	01/07	


Tous les câbles sont tirés et terminés dans tous les points à l'exception de Point 2:

BPTX: A tester

GMT: A déplacer dans un autre rack

BIS, MCS/MSS: Finition raccordement en cours.

On devrait avoir terminé fin septembre pour BPTX et BIS, MCS/MSS. GMT est à planifier avec la coordination.



Cable connection in Racks

	System	ALICE (*)	ATLAS	CMS	LHCb	TOTEM	LHCf
Rack		UX25/C28	USA15/Y03-02.A1	S1E08	UX85/A2-D3B09		
cable Type							
brown	BPTX	4x with C	4x no C	4x with C	4x with C	tb patched	tb patched
whit(NE12)	BIS	2x with C (1)	5x with C	5x with C	3x with C	tb patched	tb patched
green	GMT	1x no C	1x p-p	1x p-p	1x p-p	tb patched	tb patched
F-O	TTC, BST	installed	Fibres installed not terminated	installed	installed		

(*) 1 BIS cable and GMT to be routed to CR4/X07