



# **R2E relocation & shielding activities**

---

**Anne Laure Perrot EN/MEF- LE**


# Outline

---

1. R2E mitigation activities - status
2. R2E LS1 planning
3. Documentation
4. Organisational aspects

# Areas of the R2E mitigation activities

Main critical areas today considered



# Status of the mitigation activities



Actions already performed – shielding (2009-2012)


Point 1: RBs/UJs

Xmas break 2011

Points 2 & 8: UJ22/23/88/87

Point 7: UJ76 wall

Point 6: ducts between RAs/UAs 63/67



RBs and UJs in LSS1, Xmas break 2011

Courtesy M. Lazzaroni

# Shielding activities - 2011 Christmas break

## Point 1: RBs/UJs



# Shielding activities - 2011 Christmas break

## Point 1: RBs/UJs



# Status of the mitigation activities



## Actions already performed – relocation (2008-2011)

2008: UX85 cryogenics cold compressor system, PLCs QURCA & QUICC

2008 - 2009: UPS removed from UJ76

2009: UX85 cryogenics valves positioners (QURCA, QUICC)

2009: US85 fire & ODH detector control racks and associated detectors units

2010 - 2011 Christmas break:

UJ56/76 EN/EL RTUs

UJ56/76 fire & ODH detection control racks

2011- TS4: UJ14/16 PIC

TS5: cryogenics US85 CPU (QURCb)

# Status of the mitigation activities



## Actions already performed – relocation (2011-2012)

### 2011 Xmas break

Point 1: Fire detectors (from RR13/17 to US15)

Points 4/6: cryogenics CPUs (from UX to UL)

Point 5: UPS (from UJ56 to UL557)

UL557: Civil engineering activities (ducts, vault along 20 m)

Point 8: Ethernet racks (startpoint) (from US85 to UL86)

WIC & timing racks (from US85 to UA83)

QURCb & rack EYQ (from US85 level 2 to IUS85 level 0)

### 2012 Technical Stops (TS1-3)

Point 1: cable trays, survey references, empty racks installed in ULs

Point 5: cable trays, GGPSO preparatory work for installation, UL557 new lightning, pipes survey of the UL557 by CE

Point 7: cables trays, survey references, empty racks moved to nominal location  
EL preparatory work before wall dismantling

Point 8: cable trays



# Status of the mitigation activities

---

## Actions to be performed during Xmas break 2012

### Relocation

Point 1: cable trays, if time start cables installation,

Point 5: UL557: GGPSO installation, cable trays modification, new lightning

UJ56: survey activity to link UJ56 to LHC tunnel framework

Point 7: power sockets replacement

Point 8: start installing the UPS cables between US85 and UA83,

### Shielding

Point 8: CE activities (rail installation) for US85 mobile shielding

# Status of the mitigation activities

## Integration studies

### Shielding

Points 1, 5, 7 & 8



### Relocation

Point 8



Point 5



Point 1



Point 7



Finished and approved

## Planning – LS1

### R2E activities in

Point 8



Point 5



Point 1




Point 7



Sequences finished  
Merged into LHC LS1 planning

# R2E LS1 planning

work by M. Barberan




The screenshot shows a web browser window displaying the R2E website. The address bar shows the URL: [https://espace.cern.ch/MEFactivitiesforR2E/R2E\\_home/Home.aspx](https://espace.cern.ch/MEFactivitiesforR2E/R2E_home/Home.aspx). The page title is "R2E shielding and relocation activities > General Information > Home". The main content area features a "General Information" section with a colorful "R2E" logo and text stating: "This site contains general information regarding R2E, the EN/MEF mandate for R2E and the participants of the 'R2E shielding and relocation activities'- meetings." A red arrow points to the "Planning" link in the left sidebar, which is also highlighted with a red box. Other links in the sidebar include "EN/MEF mandate for R2E", "Participants R2E meetings", "Useful Links", "Agenda", "Forthcoming Meetings", "Next Agenda", "R2E Minutes", "R2E Presentations", "Recycle Bin", and "All Site Content".

[https://espace.cern.ch/MEFactivitiesforR2E/R2E\\_home/Home.aspx](https://espace.cern.ch/MEFactivitiesforR2E/R2E_home/Home.aspx)

# R2E LS1 planning

work by M. Barberan & K. Foraz



**Point 1 - 62 weeks**

Start = End of April 2013

End = mid July 2014

**Point 5 – 68,5 weeks**

Start = mid April 2013

End = Aug. 2014

**Point 7 – 54 weeks**

Start = May 2013

End = June 2014

**Point 8 - 31 weeks**

Start = mid May 2013

End = mid Dec. 2014

# R2E LS1 planning

## Criticality

No margin!

Point 1: EL 45 weeks, CV 33 weeks

Point 5: EL 59 weeks (2 shifts), CV 32 weeks (2 teams), CE 9 weeks

Point 7: EL 58 # weeks, CV 16 weeks, CE 9 weeks

## Minimise the criticality level

### Key points to avoid delays

- Material procurement
- Installation procedures
- Storage areas management
- Very close supervision of work in-situ

&

### Anticipation in implementation (2012 Technical stops)

- 20 days in total
- Profit of each day & each available resource

# R2E LS1 planning

## Constraints by LHC activities

- R2E after ELQA tests in adjacent sectors
- Exception: Point 1- preparatory work start during ELQA sectors 12 & 81; but equipment unplug only after ELQA

## Constraints on LHC activities

- Point 1: Cool down starts when R2E commissioning activities are finished
- Point 5: - Cool down depends of the R2E cryo activities  
- Shielding transport via Pt4/6 and/or via PM54  
=> co-activities with LHC and/or CMS to be optimized
- Point 7: Cryo and 3 VAC control racks (insulation vacuum control for QRL and cold magnets) relocated and commissioned before the cool down can start in adjacent sectors .

Pt5 planning may slightly change

# Documentation (1/2)



## Integration studies

Documents Projects Items  
Mode : Simple Standard Advanced

Document Id <sup>1)</sup>  Any

Title,Keywords,Desc. %integration R2E% Exact

Author  All

EQ. Code  All

Status <sup>2)</sup>  In Work  
Under Approval  
Obsolete  
Released  Last version

Type & Attr. <sup>2)</sup> only  
-Engineerig Change Request (EC) 2D drawing  
-Engineering AnalysisFEM (EA) 3D model  
-Engineering Drawing (ED) Administration  
-Engineering Folder-CDD (EF) Administrative

Props. & Vals. <sup>2)</sup>  Auto link new versions  
Comment  
Conclusion  
Purpose

Date  Creation 2011-09-08 2012-09-07  
 Modification

Global operator  Any  All

Search Clear

Title= %integration R2E%  
(exact)

in EDMS: 32 documents

# Documentation (2/2)



## ECRs

- 'Protection of equipment located in UJ76 ' (Phase I, edms: 977085)
- 'Mobile shielding for RR73/77' (edms: 985313)
- 'Protection of equipment located in US85': Phase I (edms: 1053225) & Phase II (edms 1146827)
- 'Strategy against SEE for Fire and Oxygen deficiency detection systems' (edms: 1126688 )
- 'Protection of equipment located in UJ56' ( edms: 1215705)
- 'R2E shielding for LHC Points 1, 5, and 8' (edms: 1182068)
- 'Protection of equipment located in UJ14 and UJ16' (edms: 1218906)
- 'Protection of equipment located in UJ76 (phase II)' : under preparation

All in EDMS: [/projects/LHC machine/LHC R2E Project/related documents/Integration and Installation](#)



# Organisation towards LS1

## - Work-package analysis

- ✓ Point 1 : 28/09/2012
- Point 5: 19 & 26/10/2012
- Point 7: 9 & 16/11/2012
- ✓ Point 8: 10/09/2012

Documents by Maria  
(soon in edms for approval)

## - Installation drawings checks

ICL

Start in December by EN/MEF-int if drawings available

Drawings provided by  
EN/EL and EN/CV (firm)

## - Installation procedures

Request by EN/MEF-OSS at the end of the WPA

LS1 & R2E  
meetings

Follow-up in R2E meetings  
(start mid-November)

- R2E relocation & shielding meetings are now weekly from mid November focus on installation & material issues

# Critical points during LS1 implementation

Critical points



Required action

Team

## ➤ Material

- procurement
- storage before installation



Follow-up

Eqpt owners & services



Management of storage areas

EN/MEF

## ➤ Installation



Day-to-day in-situ supervision

EN/MEF,  
BE/OP

## ➤ Integration

- Installation non conformities



Intermediate survey scans

BE/ABP



Cross-checks with models

EN/MEF

## ➤ Delays vs planning



Follow-up & adaptation

EN/MEF

# R2E implementation & worksite organisation

## Organisation during the LS1 installation

R2E Point coordinator  
in charge

### 1. Day-to-day in-situ management & supervision

(rapidly react/solve problems of all nature as they occurred, direct contact with the groups supervisors, cleaning/ waste management)

### 2. Safety supervision

(sites managers to enforce safety and environment protection rules, 'VIC', follow the implementation of safety measures/procedures)

### 3. Material delivery & contracts: weekly follow – up

### 4. Integration: non conformities follow-up

(weekly reports, intermediate survey scans )

### 5. Planning: follow – up and adaptation

(detailed installation planning & critical path weekly updated, impact on/of the non R2E works)

### 6. Communicating

(periodical reviews of the activities, non conformities & planning)

R2E point coordinator  
involved

# Main concerns – Review 2011

---

## ➤ Integration

- Relocation of EN/EL equipment located in the UJ56 safe room  
Technical solution proposed by EN DSO and M. Brugger to DGS/SEE:  
Fire proof racks in TZ76 (see Markus presentation)
- TZ76 separating wall dismantling

## ➤ Worksite supervision – R2E point coordinators

Point 1: M. Jeckel

Point 5: B. Lefort

Point 7: O. Andujar

Point 8: B. Mikulec

## ➤ Storage requests (surface- tunnel)

- Space already reserved in surface for shielding blocks
- Material storage under the equipment owners responsibility  
(discussed during work-package analysis)

# Main concerns towards LS1

---

## ➤ Integration

- Installation drawings  
Checks by LHC integration team (ICL)  
Should start in Dec. 2012 with EN/EL – EN/CV
- Cables trays in USC55  
Discussion with CMS and EN/EL

## ➤ Material procurement

Regular follow-up by R2E will start mid November

## ➤ Manpower

Equipment owners should finalise their requests

# Summary

---

- Integration & planning studies = finished  
R2E activities will start Mid April 2013
- ECR documentation almost finished (Pt7 ECR missing)
- WPA : in progress
- Main concerns raised during R2E 2011 review= solved
- Main concerns towards LS1:  
Installation drawings & procedures, material requirement, storage areas,  
manpower  
Follow-up start Mid November in the R2E relocation & shielding meetings

# Addendum

# R2E LS1 planning

---

## Evolution Point 5

7/06/2012 → 54 weeks

12/06/2012 → 64,5 weeks (10 weeks )

CV No work in // with EL

CV → 2 Teams

EL → 2 Shifts

13/07/2012 → 66,5 weeks

No works during Christmas (2 Weeks)

10/08/2012 → 67, 5 weeks

Transport UTAs (1 Week)

23/10/2012 → 68,5 Weeks


ERD & Power Converters Board (1 Week)



# LS1 R2E civil engineering activities

## ➤ Point 5:


UL557-UL558: 2 ducts Ø350mm



UL557: mini 'safe room' implementation

UL557-UJ56: 4 ducts 16 m long Ø400mm

UJ56 – LHC tunnel: 5 ducts Ø350mm




## ➤ Point 7

TZ76 wall dismantling



# Point 7 – Relocation

Equipment to be relocated outside UJ76- level 0



UPS: already relocated in TZ76

inside blue thick borders equipment to be relocated .

# Point 7 – Relocation

## TZ76 equipment layout after relocation

