

# HIE-ISOLDE Project Status Report

ISOLDE & nTOF Technical Committee Meeting

CERN, 31 October 2012

Yacine.Kadi@cern.ch

- Main Highlights & R&D Activities
- Project Schedule
- Outlook

# HIGHLIGHTS (1/3)

- Civil Engineering contract adjudicated and signed (IT+FR for 1185 kCHF) => construction works finalized (1.5 month delay)
- HAVC System contract adjudicated and signed (IT for 1320 kCHF) => start of installation November 2012
- Cooling System contract adjudicated and signed (IT for 1255 kCHF) => start of installation November 2012
- Copper forgings for cavity fabrication (8 + 2 options) => 4 companies => first 2 blocks delivered
- Cavity Alignment system design and fabrication => CATE
- SC Solenoids contract adjudicated and signed (DK for 390 kCHF: 4 + 2 options) => expect first 2 solenoids in 12 months
- Invitation for Tenders
  - Cryogenic Plant => + reply from Air Liquide and Linde => under review
  - Clean room at SM18 => sent out
  - Cavity substrate manufacturing => in preparation
  - CM1 and CM2 vacuum + He vessels manufacturing via CATE => in preparation
- Market surveys
  - HEBT lines magnets (dipoles, quadrupoles and steerers) => launched

# HIGHLIGHTS (2/3)

- HEBT line Review (April 25 & July 6 2012)
- Cryomodule Technical Review (April 26-27 2012)
- Risk Assessment (Aug-Sep 2012)
- Design Study for the Intensity Upgrade well underway
  - Target + Front-end
  - Offline separator test bench
  - HVAC + Cooling => nuclearization
  - Charge Breeder => EBIS workshop Oct. 16-17 2012
- SRF activities
  - Cavity tests (more substrate, improved sputtering, procurement, etc...)
  - Cavity ancillaries (RF coupler and tuner)
  - LLRF (prototype, integration, etc...)
  - RF controls and interlocks

# HIGHLIGHTS (3/3)

- Design of prototype Diagnostic Box
  - AVS delivered Faraday Cup which was tested at REX-ISOLDE
  - Body of the DB is next
  - Additional Resources needed to develop the electronics for acquisition and motor control
  - MS in preparation
- Integration issues (building 170):
  - Advance on tunnel/shielding design and integration
  - Integration of power converter racks on mezzanine in building 170
  - Integration of beam transfer lines

# FINAL LIST OF RISKS ASSESSED « HIGH »

## *Highest: 4*



- ▶ 1A: Learning curve on 1st *cryo-module* out of schedule
- ▶ 1C: Learning curve on 1st *RF cavities* out of schedule
- ▶ 2B: *cryogenics* procurement and industrialization strategy lead to delays / cost overruns
- ▶ 3: inadequate availability of CERN and/or contractors' manpower

## *Should be considered: 6*


- ▶ 2D : *RF cavities* procurement strategy
- ▶ 4B: need to redesign *cryo-module*
- ▶ 5: technical management of interfaces
- ▶ 6: HIE-LINAC not delivering to spec
- ▶ 7: Performance of series *RF cavities*
- ▶ 8A: *Cryogenics* late delivery

# Cavity prototypes designed and built at CERN (W. Venturini)

- 4 units “old design”: Q1-Q2-Q3-Q5 (rolling, EB welding, deep-drawing)
- 1 new design: QP1 (3D machining in bulk copper, EB welding)



- 1 cavity (Q4) manufactured for sputtering tests on samples







Note: Q3 and QP1 were left longer to reduce B on RF contact with tuning plate


# QP1: sensitivity to He pressure (W. Venturini)

Q2 (old design)  $\sim 1$  Hz/mbar

QP1 (new design)  $\sim 0.01$  Hz/mbar




# QP1 thermal performance (with high dissipation in the cavity bottom after Q-switch) (W. Venturini)






# Test cavity performances in 2012 (W. Venturini)



# Q1\_11 first test results at 4.5 K




## Last two cavities (Q1\_11 and QP1\_2)

- Desired sputtering parameters almost reached (discharge power increased to 8 kW )
- Q1\_11: inner electrode at ground potential
  - Corrugated film surface on the tip of the inner conductor
  - Nb peel off at cavity lower edge
  - Tested with flat Nb/Cu tuning plate
- QP1\_2: inner electrode at cavity (bias) potential
  - Corrugated area on the tip was much reduced
  - Better adhesion on lower cavity edge
  - Tested with Cu/Be tuning plate




# What's going on now and next steps


- **Design**
  - Support frame detail design
  - Specific tooling conceptual and detail design
- **Specification Drawings**
  - Thermal Shield
  - Support frame
- **Procurement**
  - Frame position Adjusters - industrial production underway
  - Clean room – Out to industry next week
  - (Vacuum and helium vessels) – Out to industry by mid October
  - Thermal Shield – Out to industry by end November
  - Support Frame – Out to industry by mid December
  - External jacks - Out to industry by mid December
  - Specific Tooling Out to industry in January 2013
- **Documentation**
  - Assembly procedures
  - Technical specifications
  - Product Breakdown Structure (PBS)
  - Work-package description
- **New studies**
  - Integration of the Cryo-module into the shielding tunnel



- 




# Planning






# Latest HEBT design – stage 1

- All details on EDMS (HIE-ISOLDE/HEBT LINES OPTICS AND LAYOUT)
  - Drawings, layout tables and (new) madx reference optics files



# Latest HEBT design – stage 2b

- All details on EDMS (HIE-ISOLDE/HEBT LINES OPTICS AND LAYOUT)
  - Drawings, layout tables and (new) madx reference optics files







# Remaining issues/concerns

- Performance of the Faraday cup in the DB
- Electronics for diagnostic boxes (acquisition and positioning). Resources requirement defined – need to obtain the people.
- Fast-valve effectiveness for protection of SC cavities
- Shielding of HELIOS magnetic field

# Diagnostic box



# SPECTROMETER

Iso-valued Surfaces:

**BMOD=0.01 (100 Gauss)**

BMOD=0.002

BMOD=0.001

BMOD=5.0E-04

BMOD=1.0E-04


Stray field from unshielded HELIOS solenoid (shown at XT02)

- **10 – 100** Gauss at beamline (max 8)
- **10 – 20** Gauss at Linac (max 2)

Local magnet shielding design being evaluated


J.Strachan

# Proposed stage 1 HEBT layout





# Civil Engineering



Construction starting date: Aug 2011

# Civil Engineering



9th Steering Committee May 2012



# Civil Engineering

Top-view construction side: 10 July



Construction site

July 2012

B199 (Cold Box) and B198 (Compressors)



# Civil Engineering



B198 (Compressors), roof closed: 19 Sept



Compressor building  
198

Installation of the crane  
and roof September  
2012



# Civil Engineering

B199 (Cold Box) finishing the walls: 16 Aug & 29 Aug



B199 (Cold Box) installation of the roof: 5 Sept & 19 Sept



Cold Box building installation of the roof Sept 2012

# Civil Engineering

Top-view construction side: 20 September



Construction site  
September 2012






# Civil Engineering




Civil Engineering finished summer 2012!

# Racks sub systems



Electrical systems: Oct 2012 – June 2013

# Cooling & Ventilation




Cooling & Ventilation: Oct 2012 – June 2013



# Modular Linac & Cryo Line

Courtesy: Stephane Maridor



2015  
5.5MeV/u

Sep 2014 – Feb 2015


Cryo Cold Line- stage 1: ~~January 2014 – June 2014~~

Linac CM 1&2 - stage 1: August 2014 – October 2014



# Modular Cryo Line

Courtesy: Stephane Maridor




2016 ?  
10MeV/u

Cryo Cold Line- stage 2  
Linac CM High- $\beta$  1,2,3&4 - stage 2a



# Modular Cryo Line

Courtesy: Stephane Maridor




➤ 2017 ?

Cryo Cold Line- stage 2

Linac CM High- $\beta$  1,2,3 & 4, Low- $\beta$  1&2 - stage 2b  
and Chopper Line



# HEBT Stage 1



Straight line with 2 experiment stations – Oct 2013 - Sept 2014


Miniball move: Oct 2013 – April 2014

# Main Issue




## Procurement of Cryogenic System

- Analysing response of the 2 bidders (Air Liquide and Linde)
- Compressor system delivery November 2013
- Compressor commissioning March 2014
- Cold box + transfer line delivery July 2014
- Cold box + transfer line commissioning Jan/Feb 2015 =>




# OUTLOOK

- **Civil Engineering Works completed**
- **Installation of Main Services (EL, CV, others)**
- **Decision on the procurement of Cryogenic Plant (FC Dec. 2012)**
- **Ready to launch procurement of first batch of high-beta cavities => via CATE + others**
- **Ready to launch procurement of CM1 and CM2 => via CATE**
- **Ready to launch procurement of HEBT phase-1**
- **Cost and Schedule Review (22-23 Nov. 2012)**



# Thank you



HIE-ISOLDE web site -> <http://hie-isolde.web.cern.ch/hie-isolde/>

CATHI-ITN web site -> <https://espace.cern.ch/Marie-Curie-CATHI/default.aspx>