



- Common
- ECAL
- HCAL
- RPC
- CSC
- Tracker
- Services

UTC: 14:26: 17 23- Jan-13
 local: 15:26: 17 23- Jan-13
 page l oaded: 15:25: 25 23- Jan-13

[Home](#) [Help](#)
[Welcome](#) [Login/Logout](#)



Activity Co-ordination Tool

HAY David

Kick off of LS1 on February 13th (Updated : 16/01/2013 11:09)



Version: 1.6.5

[ACT Support](#)

Work Package Overview

WP ID 01934

Title	Install monorail for YE-3
Nature	Installation
Priority	Imperative
WP description	Install YE-3,2 &1 monorail infrastructure + modification of the patch panel structure.
Foreseen impact	Fibre optics in proximity to structure.
Schedule preference	Shutdown (typically > 6 months)
Work time	Normal working hours (Mon-Fri, 08:30-17:30)
Preferred start date	28/02/2013 - LS1
Foreseen duration	3 days

Simultaneous access required 5 people

Personne	PETIOT Pascal	(Supervisor) 163129
	HAY David	(Creator) 163317
	SIEGRIST Nicolas	(Field Crew)
	FAVRE Marc Philippe	(Field Crew) 162900
	CHAUVEY Michel	(Field Crew) 164505
	BERNARD Dominique	(Field Crew) 165925

CHAUVEY MICHEL	(Field Crew)	164305
BERNARD Dominique Raymond	(Field Crew)	165925

Magnet State Off

Location X1 Corner (-) Far

System Monorail guidage end cap (*)

Equipment Toolkit

Fork lift

TIG welding machine. Magnetic drill. Scie sabre.

Inventory items Not specified

Waste Pieces of metal 20 kg 310g

Risk Fire TIG welding.

Alarm Level 3 Fire Brigade

**Comment Fire permit tbd.IS37 tbd.RP waste management.
I day per wheel.**

**Please ensure that you follow the necessary safety guidelines
for working in the CMS cavern.**

For full details, please visit the link below:

[CMS Experiment Safety](#)

Inserted from <<http://cmsonline.cern.ch/portal/page/portal/CMS%20online%20system/ACT>>