



Latest schedule – October 19 – expect changes!






Getting ready for beam

Hardware Commissioning → Machine Checkout → First Beam


- **Hardware commissioning of the LHC is underway**
- **Will continue through the autumn/winter/spring**
 - progressively delivering more and more equipment to Operations
- **When a sector is ready we do operations testing of this sector**
- **We should be involved in tests of accelerator systems**
- **As more and more sectors and accelerator systems become available to operations, the activity begins to look more and more like the machine checkout to get ready for first beam**
- **But**
 - We will be much more advanced in some sectors than in others
 - We will be ready for beam in some sectors of the machine while other sectors are still under hardware commissioning
 - Need to look at how we handle this




Scenario 1 – commission hardware to 7TeV

- Whole machine cold by May 2007
- Commission each sector to '7TeV' (*) before passing beam
- Inject when ready
 - Beam 2 – 8 7 6 (5)
 - Start as soon as beam available from SPS
 - Beam 1 – 2 3
 - Start as soon as LHC (need L2) is ready
 - Circulating beam
 - Start as soon as all ready
 - Push through to top energy

* Hardware commission to where magnets dictate. Train later.







Scenario 2 – commission hardware to 1TeV

- Whole machine cold by May 2007
- Commission as much as possible to '7TeV' (*)
- Commission rest to 1TeV
- Interrupt hardware commissioning in certain sectors (2 weeks)
 - Establish circulating beam at 450GeV and measure
- Commission remaining sectors to '7TeV' (*)
- Redo 450GeV beam (machine will be different)
- Push through to top energy


* Hardware commission to where magnets dictate. Train later.





Q1 and Q2 2008

- No clean hand over from HC to OP
 - Going to be unavoidably messy
 - OP will play a (the) major role
 - Need a picture of where will be in Q2 2008
 - First look today
 - Further iterations
 - For each system we need to know
 - The present status of the system
 - The plans for commissioning without beam
 - Are all the tools in hand and what is needed from OP
 - What do we get when this phase is finished
 - The plans for commissioning with beam
1. Installation
 2. Component tests
 3. Individual system tests
 4. Integration into operation
 5. Machine checkout



Accelerator systems

Accelerator systems	LHCCWG	EiCs and Operators
Arc circuits (warm and cold magnets)	R.Saban	W.Venturini
Injection systems (+TDI...)	J.Uythoven	V.Kain, G.H.Hemelseoet
Beam Dump Systems (+TCDQ...)	B.Goddard	V.Kain, R.Suykerbuyk
Distributed BI Systems (BPM, BLM)	R.Jones	L.Ponce, F.Follin, A.Rey
Specific BI Systems (Q, WS...)	J.J.Gras	G.Crockford
RF systems (+damper...)	A.Butterworth	M.Gruwe, D.Jacquet
Collimation	R.Assmann	S.Redaeli
Experimental magnets	M.Lamont	D.Jacquet
Access system	(T.Pettersson)	M.Gruwe
Cryogenics	G.Arduini	E.Veyrunes
Vacuum	F.Zimmermann	R.Giachino
Machine Protection	J.Uythoven	A.MacPhersen, R.Giachino
Radio Protection	(D.Forkel-W)	F.Pirotte
Sequencer	M.Lamont	R.Aleman
Settings management (+Fidel...)	M.Lamont	L.Normann, D.Jacquet
LSA core	M.Lamont	A.Rey
Timing	M.Lamont	M.Albert
Software Interlock System	J.Wenninger	L.Pereira
Logging	M.Lamont	G.H.Hemelseoet
Global post mortem analysis	M.Lamont	M.Lamont