

# Linac4 accelerating structures

status and installation plan

F. Gerigk, PIMS collaboration meeting, 26/27 Feb 2013


# RFQ

(project eng: C. Rossi)

design (CEA/CERN)  
and construction  
(CERN): 2009 - 2012

Parameter	Value
frequency	352.2 MHz
length	3.06 m
vane voltage	78.27 kV
maximum aperture a	1.8 mm
maximum modulation	2.36
average aperture $r_0$	3.3 mm
$\rho/r_0$	0.85

Parameter	Value
min. longitudinal radius	9 mm
max field on pole tip	34 MV/m
Kilpatrick	1.84
focusing parameter	5.7
acceptance at $I=0$ mA	$1.7 \pi$ mm mrad
final synchronous phase	-22 deg



High-power conditioning has started last week at the CERN 3 MeV test stand.


# DTL

## Drift Tube Linac


project eng: S. Ramberger

construction: industry + collaboration (ESS Bilbao)

Parameter	Value
frequency	352.2 MHz
energy range	3 - 50.3 MeV
$E_0T$	2.65 - 2.95 MV/m
synchronous phase	-30 $\rightarrow$ -26 deg
$ZT^2$ (linac def., operational value)	44 - 52 M $\Omega$
$Q_0$ (measured, av. p. module)	$\sim$ 39000 - 43000
cavity length	3.8 - 7,3 m
number of cavities	3
total number of drift tubes	108
peak power/cavity	1/2/2 MW
Kilpatrick	< 1.6




# DTL highlights



- Rigid (5 cm thick) steel tanks assembled from  $<2$  m long segments.
- PMQs in vacuum for streamlined drift tube assembly (SNS technology).
- Adjust & Assemble: Tightly toleranced Al girders w/o adjustment mechanism.
- Design for zero maintenance (no diagnostics/steering/EMQs inside DTs).
- Spring loaded metal gaskets for vacuum sealing and RF contacts.
- Easy-to-use mounting mechanism filed for patent.
- Increased gap spacing in first cells to reduce peak fields and potential breakdowns in PMQ fields.

# DTL assembly status



- The first tank segment is copper plated and assembled with girder and drift tubes.
- Drift tube installation takes 10 min/item thanks to metal gaskets and (“automatic”) alignment.
- Vacuum leak tight.
- First tank completed by summer 2013 to be high-power tested.
- Tank 2&3 to be assembled and tested in 2013.

# timeline DTL:

2004	start of a collaboration with VNIIEF and ITEP (Russia) for the design and construction of Linac4 DTL tank
2005	decision to use PMQs
2006-7	start of mechanical design at CERN
2008	<b>construction of DTL prototype in collaboration with INFN Legnaro</b>
2009	<b>successful high-power testing of the CERN/INFN prototype</b>
2010	filing of patent on the “mounting mechanism” to position drift tubes
2008-10	purchase of <b>30 tons of raw material (~3000 pieces</b> of stainless steel cylinders, Cu drift tubes/stems, Al girders, flanges, etc)
2011	<b>start of construction of tanks (industry) and drift tube parts (collaboration with ESS-Bilbao)</b>
2012	start of girder construction in industry
autumn 2012	first tank segment assembled
2013	completion of first tank and high-power testing, assembly and tuning of tank 2,3, low-power testing of tank 2,3
2014	<b>installation in Linac4 tunnel and high-power testing of tank 2,3</b>



# CCDTL

## Cell-Coupled Drift Tube Linac

Parameter	Value
frequency	352.2 MHz
energy range	50.3 - 102.9 MeV
$E_0T$	3.6 - 2.7 MV/m
synchronous phase	-20 deg
$ZT^2$ (linac def., operational value)	40 - 33 M $\Omega$
$Q_0$ (measured, av. p. module)	~41000 - 44000
cavity length	0.7 - 1.04 m
number of modules	7
cavities per module	3
accelerating gaps per cavity	3
total number of drift tubes	42
peak power/cavity	950 - 1000 kW
Kilpatrick	<1.8

design & construction: BINP, VNIITF  
project eng: A. Tribendis (BINP)

# CCDTL highlights



- **First ever use of a CCDTL in an operational machine!**
- 3 tanks/9 gaps per module
- **Alignment** of quads outside of RF structure (easy access),
- **Alignment** of complete module (3 cavities) on support (beam apertures within  $\pm 0.3$  mm) via mechanical means (successfully tested).
- coupling cell dimensions remain constant for all modules,
- 8 technical meetings (5 in Russia, 3 at CERN),
- France - CERN - Moscow - VNIITF (Snezhinsk) - BINP - Moscow - CERN: **13000 km** until the raw steel has been transformed into cavities,



# timeline CCDTL:

1994	J. Billen, F. Krawczyk, R. Wood, L. Young: “A new RF structure for Intermediate Velocity particles”
2000	Conceptual CCDTL design for new proton linac at CERN
2001	13-cell <b>cold model</b> in aluminum
2004/5	design/construction of <b>CERN prototype</b> : 2 half tanks + 1 coupling cell
2006	successful high-power testing of CERN prototype
2006	construction of <b>prototype</b> with 2 complete tanks + coupling cell in Russia (BINP/VNIITF) within <b>ISTC</b> contract
2007	<b>successful high-power testing</b> of ISTC prototype at CERN
2009	<b>start of ISTC contracts</b> to construct 7 CCDTL modules for Linac4
Jan. 2010	shipping of <b>46 tons of raw material (in ~1500 pieces) to Russia</b>
Nov. 2011	successful vacuum and low-power tests of first complete module at BINP
autumn 2012	<b>delivery and assembly of first 2 modules to CERN + high power test of first module</b>
March 2013	assembly of module 3 and 4, high-power test of module 2
May 2013	delivery and assembly of remaining modules to CERN, installation of first module(s) in the Linac4 tunnel

# PIMS

## Pi-Mode Structure

project eng: R. Wegner

construction: collaboration

(NZBJ, FZJ) + assembly at CERN

Parameter	Value
frequency	352.2 MHz
energy range	102.9 - 160 MeV
$E_0T$	3.74 MV/m
synchronous phase	-20 deg
$ZT^2$ (linac def., operational value)	24.6 - 26.6 M $\Omega$
$Q_0$ (operational value)	~20800 - 22700
cavity length	1.3 - 1.54 m
number of cavities	12+1
accelerating gaps per cavity	7
peak power/cavity	920 - 1000 kW
Kilpatrick	1.8













# PIMS highlights


- same RF frequency (352.2 MHz) as the rest of Linac4,
- 7 cell pi-mode design with strong cell-to-cell coupling (~5%),
- **first-ever use of PIMS in proton linac,**
- coupling slot design optimized for high shunt impedance,
- high power tested 60% above nominal peak fields!
- assembly of discs and rings via EBW to avoid loss of material rigidity during brazing,



# timeline PIMS:


1977	5-cell pi-mode structure used in PEP storage ring (electrons) at SLAC (353.2 MHz)
1989	5-cell pi-mode structure used in LEP (electrons) at CERN (352.2 MHz)
2007	<b>Decision to use PIMS to replace the Side-Coupled Linac (704 MHz)</b> between 100 - 160 MeV in Linac4 for <b>low-<math>\beta</math> proton acceleration</b>
2007	tendering for 3D forged OFE copper for PIMS construction
2007/8	construction and measurements on scaled <b>aluminum cold model</b>
2008	order of 26 t of 3D forged OFE copper (last piece delivered: Nov 2011)
2009/10	design and construction of full size <b>PIMS prototype at CERN</b>
2010	<b>successful high-power testing</b> at CERN and decision to use prototype as first PIMS cavity in Linac4
Nov. 2010	collaboration with <b>NCBJ</b> (National Centre for Nucl. Research, <b>Poland</b> , formerly Soltan Inst.) and <b>FZJ</b> (Forschungszentrum Jülich, <b>Germany</b> ) for the construction of 12 PIMS cavities.
Jan. 2011	first shipment of altogether <b>31 tons of raw material (~1500 pieces)</b> to Poland
Aug. 2012	most machining and welding operations are qualified, ~half of the discs and rings are rough-machined
summer 2013	<b>delivery of first series cavity to CERN</b> , assembly (EBW), tuning and subsequent high-power testing at CERN,
October 2014	delivery of last PIMS cavity to CERN

BINP, Novosibirsk		<b>CCDTL:</b> design & construction
CEA, Saclay		<b>RFQ:</b> mech. design & measurements
ESS, Bilbao		<b>DTL, jacks, RF coupler:</b> production of DTL drift tubes, support for market survey of Spanish industry,
FZJ, Jülich		<b>PIMS:</b> port weldings (EBW)
INFN, Legnaro		<b>DTL:</b> collaboration on prototype construction, <b>movable tuners:</b> construction
ISTC, Moscow		<b>CCDTL:</b> contract framework with BINP/VNIITF, financing, customs procedures in Russia
KACST, Riyadh		<b>DTL:</b> construction of cold model
NCBJ, Swierk		<b>PIMS:</b> machining of all pieces
RRCAT, Indore		<b>RF coupler:</b> prototyping & construction
VNIITF, Snezhinsk		<b>CCDTL:</b> design & construction
VNIIEF, Sarov		<b>DTL:</b> preliminary mechanical design
ITEP, Moscow		<b>DTL:</b> preliminary designs



← reception at CERN

foreseen time: 2.5 months  
(for the CERN prototype  
it took 3.5 months)




foreseen time:  
2 months

If we receive batches of 3 cavities, we assume that they can be assembled and tested within ~6 months at CERN.



# Installation schedule



first complete cavity to be delivered earlier

The first 3 cavities have to be at CERN by 1. September 2013 to be followed by **1 cavity/1.5 months**.  
 First cavity to be completed by 1. June 2013!