

	Task Name	Duration	2013			
			Qtr 4	Qtr 1	Qtr 2	Qtr 3
60	Lower 4CPs and 2SLifts	4 hrs		12/02	13/02	
61	Remove shims between collar and RSs	2 hrs		14/02	14/02	
62	Open Rotating Shielding -/+Z	2 hrs		14/02	14/02	
63	Survey BP in FWD regions	1 day		14/02	15/02	
64	Open Collars	4 hrs		15/02	15/02	
65	Survey TAsS	4 hrs		18/02	18/02	
66	AUG tests (Cavern off limits)	1 day		18/02	18/02	
67	Open HF+, T2, BSC, PLT + survey BP	1 day		19/02	19/02	
68	Remove 13.5m beam pipe +Z	0.5 days		19/02	19/02	
69	Open CASTOR	1 day		19/02	19/02	
70	Remove blocking system for I beams	4 hrs		20/02	20/02	
71	Prepare + Lower HF+ on 3 risers	4 hrs		20/02	20/02	
72	Remove CASTOR	1 day		20/02	20/02	
73	Lower HF+ on 2 risers	2 hrs		21/02	21/02	
74	Install +Z extension beam + load transfer	6 hrs		21/02	21/02	
75	Open HF-, T2, BSC + prepare for lowering + Survey BP	1 day		21/02	21/02	
76	Remove 13.5m beam pipe -Z	0.5 days		21/02	21/02	
77	Remove PLT	1 hr		21/02	21/02	
78	Lower HF- on 2 risers	4 hrs		22/02	22/02	
79	Install-Z extension beam + load transfer	6 hrs		22/02	25/02	
80	Extract T1+Z	1 day		22/02	22/02	
81	Remove bellow between CT2-FWD + FWD module +Zend	2 days		22/02	25/02	
82	Extract T1-Z	1 day		25/02	26/02	
83	Remove bellow between CT2-FWD + FWD module -Zend	2 days		25/02	27/02	
84	Lower HF+ to ground level	4 hrs		26/02	26/02	
85	Lower HF- to ground level	4 hrs		27/02	27/02	
86	Remove collars+Z	2 hrs		26/02	26/02	
87	Remove collars-Z	2 hrs		27/02	27/02	
88	Move HF+ in garage	4 hrs		26/02	27/02	
89	Move HF- in garage	4 hrs		28/02	28/02	