

ALARA COMMITTEE Level III

REPLACEMENT OF PSB DUMP

Alba Sarrió on behalf of EN-STI-TCD section



Thanks to: Antonio Perillo-Marcone, Frédéric Loprete, Caterina Bertone, Frédéric Delsaux, Robert Froeschl and Gérald Dumont.




EN-STI
21 May 2013

PRESENTATION OUTLINE



- Type of intervention
- History and justification
- Work description
- Summary of dose optimization measures

TYPE OF INTERVENTION






TYPE OF INTERVENTION



Present PSB dump mock-up
Thanks to F. Loprete


TYPE OF INTERVENTION



TYPE OF INTERVENTION

~ 25 mSv/h at 15 cm from dump's front face

■ Measured on 16/04/2013 ◆ Extrapolated August 2013



~ 42 μSv/h at cavity entrance


Estimated dose rate for actual time of intervention – August 2013

HISTORY

1. The PSB dump was designed in the early 1970's to cope with beam energies reaching 800 MeV and intensities of 10^{13} protons per pulse in each ring*
2. Over the past years, the dump encountered some problems, i.e. vacuum and water leaks
3. Beam energy and intensity have been gradually increased during the last upgrades (1 GeV in 1988 and 1.4 GeV in 1999)

Historical diagram of peak beam intensities

(provided by Thomas Hermanns)




Design energy

* G. Gelato et al., IEEE Particle Accelerator Conference, Washington D.C. 1987

JUSTIFICATION

1. Dump is nowadays under-dimensioned (i.e. energy leaking radially and longitudinally)
2. A new upgrade in beam energy (2 GeV) and beam intensity (10^{14} particles per pulse) is foreseen for LS2: dump core would reach extreme temperatures and stresses
3. Consequently: a new dump is needed to cope with this last upgrade.



Energy Deposition in present PSB Dump – current beam parameters


Simulation by FLUKA, thanks to STI-EET

WORK PLANNING

1. Preparatory measures for LS1 – prior intervention
2. Temporary dismantling of equipment in BT, BTM and BTY lines
3. Dismantling and disposal operations of dump and its shielding
4. Installation of new dump
5. Re-assembly of equipment in BT, BTM and BTY lines.
6. Survey
7. Ready for commissioning

TOTAL COLLECTIVE DOSE 3.11 mSv

1. PRE-SHIELDING: PREPARATORY MEASURE FOR LS1




- 'Plug against radiation' installed on 18 April 2013
- This 'plug' is also useful for other activities during LS1, before the dump removal tasks.

Plug against radiation




Carbon steel block: \varnothing 180 mm x L 150 mm

2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




- Dismantling of equipment in BTY line
- Survey of BTM line
- Dismantling of equipment in BTM line

Main source of radiation:
beam line elements




The only possible optimization
is a reduction in time


2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES



2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




2. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES

Total time ~ 38 h
Min. ~23 workers (6 teams)


Collective dose ~ 585 μSv
(~19% of TOTAL collective dose)



STORAGE OF BEAM LINE ELEMENTS




3. DISMANTLING AND DISPOSAL OPERATIONS





**NO RISK OF FAILURE:
EASY TO REMOVE SCREWS**

3. DISMANTLING AND DISPOSAL OPERATIONS


24039




1036 717.4



3. DISMANTLING AND DISPOSAL OPERATIONS




CONTAINER FOR RW




- 5-7 cm of lead on dump side
- 2 cm of steel on pipe side
- weight: ~3000 kg with RW

The necessary equipment will be brought through the shaft by crane


Length: 2.6m to 2.9m
Width: 1.3m
SWL PR: 10t




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL



3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL



3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL

Vacuum clean floor after cutting





Total time ~ 4 h
Min. ~2 workers (1 team)

Collective dose ~ 450 μ Sv (15% of
TOTAL collective dose)



MAIN RISK OF DISMANTLING DUMP:
it is adhered to the shielding and it does not come out

- A test was performed on the 25th of April and the dump was successfully pulled out – manually – by about 15 cm
→ **NO LONGER A RISK**
- Inspection by means of an endoscope the same day, the dump seems to be in one piece
- The operator who performed the operation took 6 μSv

ENDOSCOPY 25TH April 2013




ENDOSCOPY 25TH April 2013



Another endoscopy planned for June 2013, to investigate further:

- State of Rail
- Junction between 4th and 5th block
- State and position of dump
- Upper part of concrete blocks: lifting point?




RISK: FAILURE OF PULLING SYSTEM

- **A) Risk of CABLE breaking**
 - Cable certified to withstand 1200 kg.
 - Winch max. force 900 kg.
 - Estimated force required to pull dump ~ 100-200 kg.
 - Very high safety margin
 - **NO LONGER A RISK**
- **B) Risk of tool slipping: TOOL HURTING OPERATOR**
 - Very unlikely to happen: high friction between tool and pipe → slow motion
 - Operator far away and protected by a lead screen
 - **NO LONGER A RISK**
- **C) Risk of PIPE breaking**
 - FE simulations show stresses well below the limit
 - **NO LONGER A RISK**




MAIN RISK OF DISMANTLING DUMP: the saw blade breaks while cutting




- The experience shows that this is very unlikely to happen. The cut is done very slowly, it is lubricated and cooled.
- Some modifications have been done in the saw, so that the exchange of its blade (if needed in case of accident) is as fast as possible.
- It would take max 5 min. to replace the blade: 4 min. in 'J0' and 1 min. in 'J00'
- It would mean 1 mSv (if blade breaks while cutting dump – 1st cut)
- It would mean 112 μ Sv (if blade breaks while cutting pipe)

3. DISMANTLING AND DISPOSAL OPERATIONS: DUMP REMOVAL




DUMP EXTRACTION CONTROLLED REMOTELY BY CAMERAS



There will be 3 cameras, focused on:


- 1) The saw's mechanism
- 2) The cut (pipe and dump)
- 3) The container for RW



Camera 1



Camera 2



Camera 3


3. DISMANTLING AND DISPOSAL OPERATIONS: TRANSPORT TO ISR



Total time ~ 2 h
1-2 teams


Collective dose ~ 141 μSv (~5%
of TOTAL collective dose)

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- Extension of rail
- Erection of a movable crane on site (custom made for this operation)

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- Positioning of trailer in front of cavity
- Alignment and fixation to the rail extension
- Installation of a pallet beside the trailer to receive the block

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- Hoist pre-aligned
- Hook lowered prior to extraction
- Extraction of block

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- Place sling around block (previously prepared on a bar)

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- The operator steps back and with the radio command (5m away) lifts the block and transfers it on the pallet

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL




- Hook removed
- Block fixed to the pallet by 2 straps that were already in place
- The lifting slings are left in place for further transfer

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL



The containers will be marked, since not all of them will be equally radioactive

3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL



3. DISMANTLING AND DISPOSAL OPERATIONS: SHIELDING REMOVAL + TRANSPORT TO ISR

Total time ~ 11 h
1-2 teams

Collective dose ~ 746 μSv
(24% of TOTAL collective
dose)

Container Type A



10/01/2013



3. DISMANTLING AND DISPOSAL OPERATIONS:

	Total Time [h]	Collective Dose [μ Sv]	(% of TOTAL collective dose)
Dump removal	4	450	15
Transport to ISR	2	141	5
Shielding removal + Transport to ISR	11	746	24
TOTAL	17	1337	43 %


4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP



DUMP CORE



4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new dump



4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP


- Installation of new shielding



Handle to be used for future extraction


4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new shielding




4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new shielding




4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new shielding




4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new shielding



4. ASSEMBLY AND PLACEMENT OF THE NEW DUMP

- Installation of new dump



Total time ~ 44 h
Min. 4 teams


Collective dose ~ 205 μSv (~7%
of TOTAL collective dose)

5. RE-ASSEMBLY OF EQUIPMENT IN BT, BTM AND BTY LINES. CONNECT SERVICES

- Re-assembly of equipment in BTM line
- Re-assembly of equipment in BTY line
- Final reconstruction and Connect Services

Total time ~ 4 h
Min. ~2 workers (1 team)

Collective dose ~ 666 μSv (~22%
of TOTAL collective dose)



WORK PLANNING


6. Survey
7. Ready for commissioning

TOTAL collective dose ~ 3.11mSv

Operation breakdown	Total Time [h]	Collective Dose [μ Sv]	(% of TOTAL collective dose)
Dismantling equipment	38	585	19
Extraction and disposal of dump + shielding	17	1337	43
Installation new dump	44	205	7
Re-assembly equipment	4	666	22
TOTAL	103	2793	91 %




SUMMARY OF DOSE OPTIMIZATION MEASURES

1. Plug against radiation: installed at the beginning of LS1, in order to protect any worker in the area.
2. Winch used to extract radioactive elements placed far (~7 m)
3. Mock-up in Building EHN1: to get familiar with the operations to perform, learn from the mistakes made, improve the strategy and last but not least reduce the time spent.




SUMMARY OF DOSE OPTIMIZATION MEASURES

4. Custom made shielded container for dump core and beam pipe: 5-7 cm lead on beam side, 2 cm steel on pipe side
5. Controlled fall of dump safely inside shielded container (no need for manipulation)





SUMMARY OF DOSE OPTIMIZATION MEASURES

6. Container closed at distance



SUMMARY OF DOSE OPTIMIZATION MEASURES

7. Cutting of beam pipe-dump core assembly done remotely (workers exposure reduced). Use of cameras.



SUMMARY OF DOSE OPTIMIZATION MEASURES

8. Displacement mock-up from dump area to the lorry outside on the street, done by EN-HE-HH

SUPPORT DOCUMENTS



- EDMS document 1265118 (detailed procedure)
<https://edms.cern.ch/document/1265118/1>
- WDP: '2013_PSB_Dump_exchange' on Sharepoint
https://espace.cern.ch/rpps/wdp/docs/PS%20Complex/Booster/2013-2014_LS1/2013_PSB_Dump_exchange.xlsx



Thanks for your attention

Q & A?


BACK-UP

PRESENT PSB DUMP CORE





COUPE AA




VUE SUIVANT F

NOTE:
 Poids total : ~ 150 kg
 Poids beam dump : ~ 150 kg
 Pression d'essai : 25 atm



DESCRIPTION	POS.	MAT.	OBSERVATION
1. SUPPORT	1	Al 7075-T6	
2. SUPPORT	2	Al 7075-T6	
3. FLANGE	3	Al 7075-T6	
4. PIPE	4	Al 7075-T6	
5. FLANGE	5	Al 7075-T6	
6. PORT	6	Al 7075-T6	
7. PORT	7	Al 7075-T6	
8. PORT	8	Al 7075-T6	
9. PORT	9	Al 7075-T6	
10. PORT	10	Al 7075-T6	
11. PORT	11	Al 7075-T6	
12. PORT	12	Al 7075-T6	

Pdg. **BEAM DUMP**
 AMRO 404
 17/08/04
 CERN
 3.83


DUMP MOCK-UP



CONCRETE BLOCKS



CONCRETE BLOCKS



Outermost shielding block must be blocked



ENDOSCOPY



05/12/2011



15/12/2011




15/12/2011




15/02/2011

MEASUREMENTS




CONCRETE BLOCKS



$\varnothing_{\text{hole in cavity}} = \sim 1000 \text{ mm}$

$\varnothing_{\text{ext. concrete}} = \sim 960 \text{ mm}$



MAGNET BTY-QFO 108



Black plate's top surface

Black plate's top surface


$d \sim 100 \text{ mm}$

Yellow plate's top surface

$d = 2560 \text{ mm}$

floor

GIRDER vs RAIL INSIDE CAVITY



Girder's top surface
 $d = 940 \text{ mm}$




Rail's surface where the
concrete blocks roll
 $d = 807 \text{ mm}$

floor




GIRDER vs RAIL INSIDE CAVITY

24039



3. TEMPORARY DISMANTLING OF EQUIPMENT IN BT, BTM AND BTY LINES




BTM beam line equipment


3.12	Window BTM-SGHV3
3.13	BTM-BCT
3.14	Semfil Tank
3.15	Vacuum Tube
3.16	TV Station
3.17	Vacuum Tube
3.18	Big Split Plate
3.19	Tank Split Plates
3.20	Split Plate
3.21	Vacuum Tube
3.22	Vacuum Chamber
3.23	Pick-Up
3.24	Vacuum Tube
3.25	Semfil Tank
3.26	Vacuum Tube
3.27	Semfil Tank
3.28	Vacuum Chamber
3.29	Upper Chamber support
3.30	Lower Chamber support
3.31	Varian Ion Pump

RADIOACTIVE WASTE ESTIMATED

- DUMP CORE + BEAM PIPE + 'PLUG AGAINST RADIATION'
 - Weight: ~190 kg (~130 kg dump + ~25 kg pipe + ~35 kg plug)
 - Container:
 - Frame made of steel, walls made of lead.
 - weight: ~2 t
 - Size: 1300 x 1000 x 350 mm
 - 5 cm lead for dump, 2.5 cm steel for pipe
 - Total weight: ~ 2.2 t
- CONCRETE BLOCKS (X5)
 - Weight: 1850 kg each block
 - 5 containers made of steel
 - Every block has different levels of activation, being the last one the most active one.

NEW INTEGRATION MODEL







Plug against radiation – before & after



Plug against radiation – before & after



Vacuum window – very active:
1 mSv/h in contact (April 2013)




The screws can be removed – have been removed



Area for mock-up operations



Building
EHN1
(Preveessin
site)



PLANNING INTERVENTION


ID	Task Mode	Task Name	Duration	Start	Finish	Timeline											
						Jul '13	Aug '13	Sep '13	Oct '13	Nov '13	Dec '13	Jan '14	Feb '14	Mar '14			
1		Beam dump replacement	120 days	Mon 05/08/13	Fri 31/01/14												
2		Dismantling equipment area	15 days	Mon 05/08/13	Fri 23/08/13												
7		New dump ready confirmed by EN-STI	0 days	Mon 26/08/13	Mon 26/08/13												
8		Existing Dump removal	10 days	Mon 26/08/13	Fri 06/09/13												
11		New Dump Installation	22 days	Mon 09/09/13	Tue 08/10/13												
16		Re-Assembly equipment area	25 days	Wed 09/10/13	Tue 12/11/13												
20		Contingency	8 days	Wed 13/11/13	Fri 22/11/13												
21		Final Survey BTY and BTM lines after dump replacement	8 wks	Mon 25/11/13	Fri 31/01/14												

Task Name	Duration	Start	Finish
Beam dump replacement	120 days	Mon 05/08/13	Fri 31/01/14
Dismantling equipment area	15 days	Mon 05/08/13	Mon 26/08/13
Dismantling equipment next to beam line	3 days	Mon 05/08/13	Wed 07/08/13
Dismantling equipment BTY line	1 wk	Thu 08/08/13	Wed 14/08/13
Survey BTM line	2 days	Thu 15/08/13	Fri 16/08/13
Dismantling equipment BTM line	1 wk	Mon 19/08/13	Fri 23/08/13
New dump ready confirmed by EN-STI	0 days	Mon 26/08/13	Mon 26/08/13
Existing Dump removal	10 days	Mon 26/08/13	Fri 06/09/13
Extraction&Disposal of dump core+beam pipe	1 wk	Mon 26/08/13	Fri 30/08/13
Extraction&Disposal of shielding	1 wk	Mon 02/09/13	Fri 06/09/13
New Dump Installation	22 days	Mon 09/09/13	Tue 08/10/13
New shielding Installation	1 wk	Mon 09/09/13	Fri 13/09/13
New Dump Installation	1 wk	Mon 16/09/13	Fri 20/09/13
BTY-QFO108's new support installation	2 days	Mon 23/09/13	Tue 24/09/13
New cooling equipment installation	2 wks	Wed 25/09/13	Tue 08/10/13
Re-Assembly equipment area	25 days	Wed 09/10/13	Tue 12/11/13
Re-Assembly equipment BTM line	2 wks	Wed 09/10/13	Tue 22/10/13
Re-Assembly equipment BTY line	2 wks	Wed 23/10/13	Tue 05/11/13
Re-Assembly equipment next to beam line	1 wk	Wed 06/11/13	Tue 12/11/13
Contingency	8 days	Wed 13/11/13	Fri 22/11/13
Final Survey BTY and BTM lines after dump replacement	8 wks	Mon 25/11/13	Fri 31/01/14



STORAGE OF BEAM LINE ELEMENTS: 361/S-001





Save time placing equipment





SIMULATIONS ACTIVATION DUMP CORE





SIMULATIONS ACTIVATION BLOCK 1





SIMULATIONS ACTIVATION BLOCK 2



SIMULATIONS ACTIVATION BLOCKS 3 & 5





SIMULATIONS ACTIVATION BLOCK 4





PICTURES OF THE AREA


























Pump BT-VPI23A