


# Magnetic Mitigation Baseline - Contents



Jason Tarrant – Integration Engineering

- Magnetic Mitigation General
- West Wall Compressors
- Rack Room 2



# Magnetic Mitigation - General



- Parallel approach **up to now**




- Baseline [UK led]

- Move and/or shield equipment in areas of high risk (compressor move, external rack room & local shielding)



- Parallel option [US led]

- Single 'yoke' solution (PRY)
    - Requires some UK resource for integration




H Witte, S Plate



**L Fry, C Macwaters**

Item No.	Location	System	System Owner
LS1	Sub Station B3	North Wall	gen. Infrastructure
LS2	Linear Shielding Wall	North Wall	Magnetic Shield
LS3	Shield	North Wall	gen. Infrastructure
LS4	Shield	North Wall	gen. Infrastructure
LS5	Shield	North Wall	gen. Infrastructure
LS6	Shield	North Wall	gen. Infrastructure
LS7	Shield	North Wall	gen. Infrastructure
LS8	Shield	North Wall	gen. Infrastructure
LS9	Shield	North Wall	gen. Infrastructure
LS10	Shield	North Wall	gen. Infrastructure
LS11	Shield	North Wall	gen. Infrastructure
LS12	Shield	North Wall	gen. Infrastructure
LS13	Shield	North Wall	gen. Infrastructure
LS14	Shield	North Wall	gen. Infrastructure
LS15	Shield	North Wall	gen. Infrastructure
LS16	Shield	North Wall	gen. Infrastructure
LS17	Shield	North Wall	gen. Infrastructure
LS18	Shield	North Wall	gen. Infrastructure
LS19	Shield	North Wall	gen. Infrastructure
LS20	Shield	North Wall	gen. Infrastructure
LS21	Shield	North Wall	gen. Infrastructure
LS22	Shield	North Wall	gen. Infrastructure
LS23	Shield	North Wall	gen. Infrastructure
LS24	Shield	North Wall	gen. Infrastructure
LS25	Shield	North Wall	gen. Infrastructure
LS26	Shield	North Wall	gen. Infrastructure
LS27	Shield	North Wall	gen. Infrastructure
LS28	Shield	North Wall	gen. Infrastructure
LS29	Shield	North Wall	gen. Infrastructure
LS30	Shield	North Wall	gen. Infrastructure
LS31	Shield	North Wall	gen. Infrastructure
LS32	Shield	North Wall	gen. Infrastructure
LS33	Shield	North Wall	gen. Infrastructure
LS34	Shield	North Wall	gen. Infrastructure
LS35	Shield	North Wall	gen. Infrastructure
LS36	Shield	North Wall	gen. Infrastructure
LS37	Shield	North Wall	gen. Infrastructure
LS38	Shield	North Wall	gen. Infrastructure
LS39	Shield	North Wall	gen. Infrastructure
LS40	Shield	North Wall	gen. Infrastructure
LS41	Shield	North Wall	gen. Infrastructure
LS42	Shield	North Wall	gen. Infrastructure
LS43	Shield	North Wall	gen. Infrastructure
LS44	Shield	North Wall	gen. Infrastructure
LS45	Shield	North Wall	gen. Infrastructure
LS46	Shield	North Wall	gen. Infrastructure
LS47	Shield	North Wall	gen. Infrastructure
LS48	Shield	North Wall	gen. Infrastructure
LS49	Shield	North Wall	gen. Infrastructure
LS50	Shield	North Wall	gen. Infrastructure
LS51	Shield	North Wall	gen. Infrastructure
LS52	Shield	North Wall	gen. Infrastructure
LS53	Shield	North Wall	gen. Infrastructure
LS54	Shield	North Wall	gen. Infrastructure
LS55	Shield	North Wall	gen. Infrastructure
LS56	Shield	North Wall	gen. Infrastructure
LS57	Shield	North Wall	gen. Infrastructure
LS58	Shield	North Wall	gen. Infrastructure
LS59	Shield	North Wall	gen. Infrastructure
LS60	Shield	North Wall	gen. Infrastructure
LS61	Shield	North Wall	gen. Infrastructure
LS62	Shield	North Wall	gen. Infrastructure
LS63	Shield	North Wall	gen. Infrastructure
LS64	Shield	North Wall	gen. Infrastructure
LS65	Shield	North Wall	gen. Infrastructure
LS66	Shield	North Wall	gen. Infrastructure
LS67	Shield	North Wall	gen. Infrastructure
LS68	Shield	North Wall	gen. Infrastructure
LS69	Shield	North Wall	gen. Infrastructure
LS70	Shield	North Wall	gen. Infrastructure
LS71	Shield	North Wall	gen. Infrastructure
LS72	Shield	North Wall	gen. Infrastructure
LS73	Shield	North Wall	gen. Infrastructure
LS74	Shield	North Wall	gen. Infrastructure
LS75	Shield	North Wall	gen. Infrastructure
LS76	Shield	North Wall	gen. Infrastructure
LS77	Shield	North Wall	gen. Infrastructure
LS78	Shield	North Wall	gen. Infrastructure
LS79	Shield	North Wall	gen. Infrastructure
LS80	Shield	North Wall	gen. Infrastructure
LS81	Shield	North Wall	gen. Infrastructure
LS82	Shield	North Wall	gen. Infrastructure
LS83	Shield	North Wall	gen. Infrastructure
LS84	Shield	North Wall	gen. Infrastructure
LS85	Shield	North Wall	gen. Infrastructure
LS86	Shield	North Wall	gen. Infrastructure
LS87	Shield	North Wall	gen. Infrastructure
LS88	Shield	North Wall	gen. Infrastructure
LS89	Shield	North Wall	gen. Infrastructure
LS90	Shield	North Wall	gen. Infrastructure
LS91	Shield	North Wall	gen. Infrastructure
LS92	Shield	North Wall	gen. Infrastructure
LS93	Shield	North Wall	gen. Infrastructure
LS94	Shield	North Wall	gen. Infrastructure
LS95	Shield	North Wall	gen. Infrastructure
LS96	Shield	North Wall	gen. Infrastructure
LS97	Shield	North Wall	gen. Infrastructure
LS98	Shield	North Wall	gen. Infrastructure
LS99	Shield	North Wall	gen. Infrastructure
LS100	Shield	North Wall	gen. Infrastructure

# Magnetic Mitigation - General




- Validation of Analysis in UK
  - AFC Field Mapping in Building R9 @ RAL
  - Opera Modelling
  - Compare Measurements & Modelling
    - Including penetration of field into cabinets





I Taylor, C Pidcott, M George

# West Wall Compressor Move



- Why

- Compressor location under south mezzanine in high magnetic field
- Length limit of ~30/40 m on He hoses (compressor to cold heads) so unable to place outside MICE Hall
- West wall relatively uncluttered + opportunity to build mezzanine platform




- Requirements

- ~30m hose lengths (+10 m for maintenance)
- Platform to support compressors, personnel etc.
- Safe personnel access
- Safe compressor handling & installation
- Equipment delivery & assembly space for MICE experimental devices

V Bayliss, M Courthold

# Existing West Wall



West wall mezzanine will be at this level between the existing services

PPS system trunking


Existing high power cable to be shielded




Services to be moved or bridged by the west mezzanine



# Platform, Compressor & Services



19 Compressors for Step IV +  
12 for Steps V & VI in stands




Air-con  
Move

< 30m Hoses

Control  
Rack


Cable trays for compressor  
hoses & power cables from  
first floor compressors



Hose and cable  
tidy along south  
mezzanine corridor

Cable trays for compressor  
hoses & power cables from  
ground floor compressors

# West Wall Compressor Move




- What

- ~~Distribution board move~~
- ~~Design, structural engineering and approval~~
- ~~South west air con & supply services (apart from power)~~
- Auxiliary equipment crane move ← Imminent
- Mezzanine platform build on west wall of MICE Hall ← SS handling issues
- Water services, including water plant relocation ← Space issues
- Services installation & management
- Some related infrastructure changes
  - Lighting
  - PPS
  - Power cables
- Compressor stands with integrated power
- Compressor & services installation


# West Wall Compressor Move

## SS Handling Issues



Heavy gang only confident to get truck to here & that was w/o SS!

Mock-up of west mezz leg position



Locally available trailer and truck

PPS Cage & Stairs


Width > door width

Path needed to be taken with pictured truck and trailer ready for dual lift




# West Wall Compressor Move


## Water Services Move



Compressors here




Position outside main delivery door




Potential for clash with equipment being delivered (ISIS)

Position near MLCR entrance





Potentially blocks access to drain covers (Site Maintenance)

# RR2




- Why
  - Same magnetic field problem as compressors but longer services length, therefore move out of Hall to new Rack Room 2 (RR2)
  - Allows operational changes without breaking PPS or disrupting running
  
- Requirements
  - Capacity in RR2 to eventually house all racks for Step VI
  - Minimal change to building (cost related + will be returned to ISIS)
  - Fire safe, including services runs
  - Safe access to racks
  - Manage climate: Thermally for RR2

# RR2 & MLCR Reconfiguration




# RR2



## ● What


- Asbestos removal work (undertaken as required when drilling floors)
- ~~Design, structural engineering & approval~~
- Cable ways through walls and cable management ←
- Building (doors, apertures, walls)
- Air management & temperature control
- Install services, power distribution & electrical
- False Flooring (rack room and main walkway) cable trays
- Rack installation

Awaiting ISIS heating move and OK from Rad Protection Officer to start drilling





# Conclusion



- West Wall Mezz
  - Slower progress than expected due to SS handling issues & water plant relocation issues
  - Still required even with Magnetic Shielding Partial Return Yoke (PRY) as space under the south mezzanine platform where compressors were will be taken up physically by the PRY.
- RR2
  - Slower progress than expected due to ISIS requirement to remove old heating before moving locker room and the caution over wall drilling w.r.t X-rays from the MICE Hall
  - Still required even with PRY, this is so racks can be accessed and tweaked during running without experimental shut-down to access the Hall
- General Schedule
  - None of the above schedule delays should impact on installation of the PRY or Step IV running in 2015