



Hall & Beamline Installation

Richard Apsimon, Andy Nichols, Willie Spensley

MICE Collaboration Meeting, 10-13th Feb 2008



Summary Of Progress

Much progress has been made since we last met:


- *In particular the mechanical installation has gone very well indeed*
- *The Christmas shutdown was completed on time*
- *A well co-ordinated and managed engineering team has emerged quickly*
- *Relationship with ISIS is working well*
- *In parallel the infrastructure project has reached the 'end of the beginning'*

But of course there are still some things to try our patience:

- *Problems with the Linde LHe plant*
- *Minor mechanical hiccups that become serious delays*
- *We are now in a regime where our DSA access is dependent on ISIS running schedule*



1. *Upstream beamline*
2. *Decay solenoid*
3. *D2 and Q4-6*
4. *DSA*
5. *Radiation shielding & surveys*
6. *Q7-9*
7. *PPS*
8. *MICE Local Control Room*
9. *Magnetic shield walls*
10. *False floor & plinth*
11. *RF*
12. *Linde Refrigeration*





Beamline

• Upstream beamline

- Q1,2,3 , D1 all connected to water & power & interlocks
- Actual BPMs are not installed (not ready)
 - Untested scintillating tile devices were installed. Too much crosstalk!
 - Probably wouldn't discriminate between ISIS background and MICE beam
- Stainless steel filler plates required for Decay Solenoid
 - 4 weeks to manufacture, install next short shutdown (in synchrotron)

• Decay Solenoid

- Progress now dependent on problems with Linde plant (more later)
 - Defective turbines gone back to Linde, due back in ~1 week
 - Re-commissioning will resume then, about another week
 - Access to DSA needed (e.g. to erect scaffolding)
 - Then we have to reconnect transfer line to solenoid, again access to DSA essential – short shutdown in March?



Beamline

- **DSA, D2, Q4,5,6, Cerenkov & ToF**
 - D2 is connected to power & temporary water
 - Q4,5,6 are connected to power and polarity OK (No water yet)
 - DSA access barred & flanges not ready.
 - Cerenkovs ready at RAL - awaiting ToF0
 - The Cerenkov stand arrived in time.
 - 150mm too low despite being reviewed.
 - No solved but parts are here.....Need access to DSA of course...
 - ToF0 counters under test with cosmics in Italy
 - Not enough PMTs - on order.
 - ToF1 will be tested afterwards - PMTs arrive end March
 - Support platform for TOF1 under construction
 - ToF2 start assembly probably mid April-May





Beamline & PPS


• Q7, 8, 9

- **Q7 – essentially complete**
 - needs klixons fitting, then water/power test in R6
- **Q8 – (known as the oddball) – being stripped down**
 - new tubing required, then test as above
 - Girder box needs modification (Steve York at DL)
 - Mirror plates are horizontally joined, new holes need drilling
- **Q9 – only manifolding refurbishment outstanding (mostly done)**
 - One month's work remaining :Magnets mounted by 8th March
 - Water & power connections will be done then

• PPS

- **PPS in the DSA.**
 - Final design review for the fence, roof and fire escape to be held 15/2/08
 - Work to be carried out in the May shutdown
- **PPS racks are complete and in position in MLCR**
 - a small number of wiring modifications remain to be done
- **Majority of PPS hardware needed for DSA installation has been purchased**
 - Installation of PPS hardware and wiring between it and the PPS racks has commenced
 - Need to define timescales (end of February?)
 - Drawings detailing wiring from the racks to Hall equipment remain to be done
 - Need final Hall search route to be agreed between ISIS and MICE (ongoing)

DSA, radiation safety and PPS



Search Plan is emerging.....

MICE Local control room



- Internal Wiring network and power
 - network cables installed
 - power sockets, lights etc, powered
- Power distribution to racks, almost there
- Air conditioning units installed
 - bring your own electric fire!
- Furniture ordered. 1-2 weeks
 - But chairs need testing!
- Network rack in place
 - network cables still outstanding.
- PPS tested and in rack.
 - Cables being run towards DSA Installation in the DSA needs access



False floor & RF

• RF Project and the false floor

- Need to decouple the RF project from the false floor.
- Andy Moss has agreed to lead the RF work and produce a costed plan for the remaining RF project
 - There is just enough space layout of the RF components under the false floor
 - False floor provisional design review 15th Feb



Concrete plinth & Magnetic shield walls

• Removal of the concrete ramp

- Representation of MICE beam line and the concrete area to be removed laid out in the hall by 10th Feb.
 - Contractors need 4 weeks to excavate, start work on the 18th Feb.
 - Area tented to prevent dust.
 - Need water supply and 32 amp 3 phase supply.
 - May need to move Linde test cap, under review.

• South magnetic shield wall and mezzanine

- Design agreed
 - Installation drawings for the steel plates underway
- Tenders back for steel plates 14th Feb
- Installation work due to start 10th March.
 - Alter existing stairway
 - Install support structure for magnetic shield wall
 - Install steel plates on support structure
 - Construct new south wall mezzanine
 - *Painting and fire proofing*



Magnetic shield walls, AC, Rolling platforms & Roof

• North magnetic shield wall and mezzanine

- PDR on 22nd Feb

- Depending on the capacity of the installation company(ies), installation will be in parallel or series with the south wall.

• Air conditioning

- Agreed AC layout at last

- Tender process started for the AC units, delivery expected 31/3/08
- Install AC units, ducting & 10 fans on the roof
- Install pipe runs from units to fans.
- Electrical installation, commission and test AC units.

• Rolling platforms

- 1 and 7 tracker platforms out for manufacture, delivery 1st March.
- Design #2,3,4,5,6, ready 12th April
 - Possible case for single tender
- Delivery of #2,3,4,5,6 11th July

• MICE hall roof

- Need a layout drawing of the roof & check the roofs structural rating
 - Fence between MICE roof and Injection Hall roof (1m or 1.8m)
 - Fence around the entire perimeter or hand rails
 - Permanent stairway access to roof

Current status



Current status



Linde refrigeration

- Specification 66W @ 4K (56 + 10)
 - In November about 51W + 10W
 - Managed to cool decay solenoid to ~20K
 - *Ran out of time, not cooling*
 - Problem 'traced' to lack of insulators
 - Jan 08 about 47W + 10W
 - Problem now believed to be turbines
 - *Evidence of carbon / graphite dust*
 - *Bearing failure?*
 - Turbines due back in ~1 week
 - Have we been seeing gradual decline in performance for several months?
 - Is this the end of the problem?
 - The programmes are very close!
 - Linde commissioning
 - Running beam - DSA access
 - South magnetic shield wall
 - Plinth removal
 - False floor and RF project
 - Completion of downstream beamline
 - Start of Phase II

