

# Linac4 – LEBT

R Scrivens Ion Source Review, 14/11/2013

#### Linac4 – LEBT - Status

- 2 LEBTs are installed.
  - The Linac4 LEBT is being hardware and beam commissioned.
  - Presently the Ion Source Test Stand LEBT has the second half replaced with the Emittance Meter.



# Linac4 – LEBT – List of Achievements

- Magnets
  - 2x2 Solenoids. 2x2x2 Trajectory Correctors. All Installed and Commissioned.
  - Solenoid field axis centred with vibrating wire technique + shims.
  - Power converters installed. Controls (almost) finished.
- Vacuum and LEBT gas injection
  - 2 LEBTs installed and leak tight.
  - Gas injection commissioned (beam measurements still ongoing).
  - Question of vacuum at 2Hz operation to be resolved.
- Pre-chopper
  - Deflection System redesigned to avoid insulator view of beam.
  - Driver installed in the Linac4 tunnel.
  - Briefly tested to >20kV in Linac4, with beam present. Permit system still to commission.
  - Test stand driver still to be installed.

### Linac4 – LEBT – List of Achievements

- Beams Instrumentation.
  - Faraday Cup OK with ~20mA of H-.
  - Beam Current Transformer Working.
  - SEMGrid (profile monitor). Secondary electron signal being understood.
  - Emittance meter. 1 meter dedicated to source measurements installed in the test stand.
- Beam-stoppers.
  - Only 1 set are required. They are moved to the Linac4 tunnel.
- Ion trapping electrode.
  - Item installed, but is left grounded.
- Support and alignment.
  - Girder support is aligned to reference axis.
  - Each component has its mounting point toleranced to this reference.
  - Follow up of alignment is the "LEBT bench" as a whole.

# Linac4 – LEBT – Measurements

Comparison of measured and simulated H- in the LEBT. Measurement is of phase space. Simulation is from source extraction to emittance meter, with secondary particles providing compensation.



Measurement

Simulation

#### Linac4 – LEBT – Measurements

- The LEBT is the beam measurement system for the source.
- Emittance Limited measurement time so far with H-, just ~2 weeks when the source was working with H-, and the RFQ was not connected.



- Space-charge compensation of the beam is clearly visible.
- Establish stable conditions faster at higher pressure.
- We do not know why the emittance is increasing with compensation (but a 10% effect).
- Best RFQ transmission was at 1x10<sup>-6</sup>mbar (based on limited study)



Linac4 – LEBT – Still to be done (magnetron excepted).

- Pre-chopper
  - Drivers for test stand and spares need to be finished.
- Space-charge compensation
  - Additional gases to be tested.
- Many beam measurements to make with ISO2 and ISO3.

#### Linac4 – LEBT – Maintenance

- Magnets
  - Test stand serves as spare.
- Vacuum and LEBT gas injection
  - See vacuum talk.
- Pre-chopper
  - Plates Test stand serves as spare.
  - Driver Test stand, plus spare components foreseen, but needs to be implemented.
- Beam Instruments
  - Test stand serves as spares for hardware.
- Beam Stoppers
- Integration
  - The "in-beam" integration is very tight, but ok.
  - Cabling/adapters/amplifiers etc, hosted around the LEBT is very dense, not very well optimized. Constrictions of staying within a transport zone leads to lack of space.

# Linac4 – LEBT – Resources needed to implement a magnetron

- No specific modifications of the LEBT are foreseen for a magnetron.
- Evaluation of this needs completion of beam dynamics study for extraction and transport.
- Not fully excluded that some modifications will be included for cesium, if they cannot be hosted in the source.
- Evaluation of gas load to be made.

# Linac4 – LEBT – In a nutshell

- LEBTs installed.
- Commissioning being finished with beam.
- Some spares and testing to be completed.

## Linac4 – LEBT – Backups

Simulation with IBSimu, taking into account secondary ions causing spec charge compensation.

Evolution of the beam in time can be seen.

