
Ion source RF system

Andy Butterworth BE/RF Mauro Paoluzzi BE/RF

System description



- Wideband solid-state drivers
- 2 MHz ±200 kHz, 100 kW final stage
 - 2 ms burst at 2 Hz or 50 Hz
 - 50Hz requires power supply upgrade
- Wideband 1÷1 isolation transformer
- Capacitive matching network
- PLC control and interlock system

- Forward power controlled by AVC servo system
- Frequency agile operation compensates plasma detuning effects
- High directivity (30dB) directional coupler for plasma electrical characteristics on line measurement

Present status

- Two RF systems installed:
 - Production source in operation in Linac4
 - Development source in operation in the 3MeV test stand.
- Spares of all critical items are available (custom built or long lead time)
 - screen pulsers, HV capacitors etc.
- Integrated in the control system
 - interlock, ON/OFF controls, etc.
- Integrated in Beam Interlock System
 - veto from BIS can cut source RF
- New low-level control system:
 - RF reference signal generation
 - function generation for forward power programming
- Remote data acquisition and treatment in control system:
 - acquisition of RF forward, reflected and plasma light signals
 - amplitude and phase detection
 - on-line signal processing and calculation of plasma electrical characteristics (R_{Plasma} L_{Plasma} and P_{Plasma})

RF low-level control

- A system for RF signal generation and acquisition has been implemented
- Uses standard CERN VME controls hardware:
 - 2-channel arbitrary waveform generator for RF frequency reference and amplitude control function
 - high speed digitizer for signal acquisition at 50 Msample/s
 - timing receiver for synchronization with the control system
 - CPU board running Linux
 - custom FESA software for signal generation and processing



RF signal generation

- Freely programmable frequency and amplitude functions edited using control system (InCA)
- Fine-tuning of frequency and amplitude along the pulse allows compensation of plasma detuning effects
- Settings management (history etc.) via control system

LN4:USER==MD1 - XYChartsOpen <@cs-ccr-dev1.cern.ch>

🧐 🕪 🔰 🔈 💠 🚮 🖬 ♦ 13 Nov 2013 17:00:28 LN4 - 01 MD1 | olga_cycle_V1

L4L.RFLLSRC/Frequency#frequency (-


1980000


 \odot


02 MD1 | olga_cycle_V1 0 * REA: no token

XY DataSet Generic Controler

- Waveforms calculated in the front-end computer FESA software
- Programmed into 100 Msample/s arbitrary waveform generator








_

Linac4 ion source review


14/11/2013

Signal acquisition and processing

- Direct sampling of signals at 50 Msamples/s (pulse by pulse):
 - directional coupler forward
 - directional coupler reflected
 - plasma light signal



 Forward & reflected signals are demodulated in software into I (in-phase) and Q (quadrature):




14/11/2013


Linac4 ion source review

Signal acquisition and processing

- From I and Q signals of coupler forward/reflected, derive:
 - forward/reflected power
 - phase difference forward/reflected
- Using equivalent circuit model (M. Paoluzzi) estimate:
 - plasma impedance
 - plasma power
 - power loss







Remaining work for low level RF controls

- Make selected signal acquisitions available in standard CERN framework (OASIS) – few days, in progress
- Validate online calculation of plasma parameters and calibrate – few days, in progress
- Clean up some control system details (function timebase units, device names etc.) – at suitable opportunity
- Provide comprehensive user documentation in progress

Resources needed for source operation

- Operation of the two sources for:
 - Stable production for the Linac4
 - Components development for the 3MeV test stand.
- Each component is to be validated in the development source before installation in the production one. This requires a number of iterations for matching network design, construction and overall characterization.
- Parts installed in Linac4 have limited lifetime and spares must be prepared. They probably also include dedicated matching network parts fitting the specific antenna coil.
- For each iteration two days from RF engineer/technician are required.

Summary

- High level RF system:
 - development is complete
 - installed in Linac4 as well as in 3MeV test stand
 - spares of all critical items available
 - resources still needed to support the ongoing development of the source
- "Final" Linac 4 RF generation and measurement system has been implemented
 - uses standard BE/CO hardware components and software framework
 - flexible control of RF frequency and amplitude
 - remote RF signal measurements and parameter calculation
 - small amount of additional functionality still being implemented
- All RF equipment integrated into the control and Beam Interlock systems