




## Status of Experimental Area 2(EAR2) Project

*Enrico Chiaveri*

*Spokesperson of n\_TOF Collaboration*




# EAR2 design



Start of construction work by May 2013.

Ready in April 2014.

Neutron fluence increase by a factor 18-25 wrt. EAR-1






# Experimental Area(EAR 2) Project

- ▶ Civil Engineering ✓
- ▶ Cooling & Ventilation ✓
- ▶ Electrical Infrastructure ✓
- ▶ Permanent Magnet ✓
- ▶ Simulations work ✓
- ▶ Beam Line to EAR2 ✓
- ▶ Safety file ✓

# Experimental Area 2 design



EAR-2



ISR  
Tunnel





## Concreting works











# Next steps



---



- ▶ Completion of finishing works (waterproofing, insulation, doors, « chape », painting) → October-November 2013
- ▶ Landscaping → November – December 2013



# EAR2 access & configuration






**Access door interlocked with beam**


**EAR2 (also class A)**

**Class A lab**


**Material entrance**



**Changing room**










- Permanent magnet blocks  $\text{Sm}_2\text{Co}_{17}$ , as a flux generator.
- Permanent magnet blocks  $\text{Sm}_2\text{Co}_{17}$ , compensate radial stray field to improve field quality in Good Field Region.
- Return yoke C10R steel.
- Pole tip C10R steel, smooth the possible differences on the easy axis orientation of the permanent magnet blocks.


**Magnet weight  $\approx 2000$  kg**

Picturea





*Pictured: Separation of permanent magnet blocks*




*Pictured: Polarity check*



*Pictured: Permanent magnet block manipulation with suction cup*



*Pictured: insertion of the permanent magnet block in the magnet yoke*





- A quarter of the dipole yoke as well as 50 permanent magnet blocks were ordered in order to validate the assembly procedure.
- The assembly procedure was validated in July.
- The rest of the dipole components was ordered in July.
- All permanent magnets ordered to China Rare Earth Magnets (China) were already delivered at CERN.
- The magnet yoke ordered and is going to be delivered at CERN end of October.
- The assembly of the magnet will start beginning of November at CERN (expected time 2 weeks).
- Magnet measured and ready for installation by end of 2013.






- ▶ Vertical neutron time of flight (unique in world) is “a lot” more complicated than horizontal
- ▶ Everything has to be carefully planned ahead
  - ▶ Vertical collimators
  - ▶ Vertical magnet (with huge aperture)
  - ▶ Vertical supports in the experimental area
  - ▶ Alignment subject to ground movements
  - ▶ Safety (objects falling)
  - ▶ ...
- ▶ After installation the intervention possibilities are minimal




- Comparison of the several configurations






- Comparison of the several configurations

Relative neutron fluence (200 eV – 20 keV)





# Optimized beam dump for capture measurements






- Introducing **B<sub>4</sub>C block** reduces the background at the detector location
  - background **4 orders of magnitude lower than neutron fluence**
- Beam Line under Vacuum
  - background **5 orders of magnitude lower than neutron fluence**

## Next steps:

- Optimize upper B<sub>4</sub>C block to reduce background coming from Beam DUMP
- Full simulation for the Fission setup (w/o the 1<sup>st</sup> collimator)
- Full simulation of the C6D6 response
- Background comparison with full simulation of EAR1 (with C6D6, old and new window configuration)



## General Activities:

- Integration of monitoring systems (SiMon, PPAC, MGAS)
- Planning of beam line installation

## Design Activities:

To be finished by Dec. 2013:


- 1<sup>st</sup> collimator (beam shaping + shielding)
- 2<sup>nd</sup> collimator (optimize signal to background ratio)
- Beam dump (optimize for background to experiment)
- Filter Box – replica of existing filter box of EAR1  
(next step: technical drawings)
- Support structure and alignment system in EAR2

## In production:


- ✓ Magnet (assembly at CERN)
- ✓ First vacuum chamber (8.9 m long)
- ✓ All flanges for the beam line



# Beam Line to EAR2




- Shielding configuration for the new beam line, taking into account the needed flexibility for a possible upgrade during LS2 (new spallation target):
  - Additional shielding layer at the floor of EAR2 for background reduction
  - Steel balls above service gallery
  - Fe + Concrete wall in ISR tunnel
  - Fe collar at the level of 1<sup>st</sup> collimator
  - Concrete around beam pipe up to service gallery
- FLUKA simulations on-going in parallel, concerning:
  1. Background reduction in EAR2 (measurements)
  2. Dose reduction in ISR tunnel (permanent work place)




Dump:

- 1.6x1.6x1.6 m<sup>3</sup> steel
- 0.8 concrete all around





# Sketch of possible installation of Detectors








The edition process of the Safety File is on-going :

- Continue the interview process to improve the Descriptive Part: need more elements related to the final design,  
**Dead line to complete 80% of the descriptive part: 13.12.13**
- Use the Descriptive Part and interviews to initiate Hazard Inventory (within end of January 2014)
- Get operational elements for the 3<sup>rd</sup> part of the Safety File: how do we operate the exp. area, how do we maintain the infrastructures, foreseeable issues...  
**Procedures shall be defined for the safe operation of the beam line**
- Initiate R.E.M Part in link with the existing infrastructures.



Service gallery installation




Courtesy Andrea Tsinganis

- Estimated gain in flux with perfectly aligned collimator: ~ 5-8%


▶ Actions:

- ▶ Modify the part of the beam pipe just upstream of the first collimator: insert a bellow & improve the alignment of the collimator.




Fixed tube Ø400

Filter box



New bellows DNI60

New bellow DNI60




Collimator I shifted downstream 206 mm





1. New window, smaller diameter, upstream of collimator 2, thinner (e.g. 0.3 mm, Al)
2. Reduce free passage through wall to ~10 cm
3. Kapton Windows in EAR1
4. No fast valve, keep only existing shutter

Example of the beam line configuration with the TAC





- ▶ **The n\_TOF 2<sup>nd</sup> experimental area EAR2 is under construction according to the planning. Ready for commissioning preparation April 2014**
- ▶ **Proposals for EAR1 and commissioning EAR2**
  - ▶ CERN-INTC-2013-043 / INTC-P-399 Commissioning of n TOF EAR2
  - ▶ CERN-INTC-2013-027 / INTC-P-387 Radioactive capture on  $^{242}\text{Pu}$  for MOX fuel reactors
  - ▶ CERN-INTC-2013-041 / INTC-P-397 Measurements of neutron induced capture and fission reactions on  $^{233}\text{U}$  (EAR1)
  - ▶ CERN-INTC-2013-021 / INTC-P-381 Neutron capture cross sections of  $^{70,72,73,74,76}\text{Ge}$  at n TOF EAR-I
- ▶ **Proposals for EAR2 will be presented at INTC February 2014 meeting**
- ▶ **Proposal for EAR1 commissioning at INTC February 2014 meeting**