

# Status of the Superconducting Magnet System for the J-PARC Neutrino Beam Line

**Tatsushi NAKAMOTO**  
**KEK**

# On behalf of SC Magnet System Construction Group for the J-PARC Neutrino Beam Line

## Staff at CSC and IPNS, KEK

**T. Ogitsu**

**Y. Makida**

**N. Kimura**

**T. Nakamoto**

**T. Tomaru**

**K. Sasaki**

**T. Okamura**

**A. Yamamoto**

**+**

**10 engineers and  
technicians**



# Outline

- **Introduction**
- **SC Magnet System**
  - Magnet
  - Doublet Cryostat
  - Interconnect Cryostat
  - Refrigerator
  - Quench Protection
- **Construction at J-PARC**
- **Fast Ramp Test**
- **Summary and Schedule**


# Neutrino physics at J-PARC

## Tokai-to-Kamioka (T2K) LBL $\nu$ experiment

Super-Kamiokande




- Off-axis sub-GeV  $\nu_\mu$  beam from J-PARC 50GeV-PS
- $\sim 3000$   $\nu_\mu$  CC int./yr (w/o osc.)
- $\nu_e$  appearance discovery
- $\nu_\mu$  disapp. presice meas.
- 5 year const. Start exp. in 2009.



# J-PARC and Neutrino Beam Line for T2K exp.



- Cost reduction was seriously requested:
  - >> 14 Cells of “**Superconducting Combined Function Magnets**” (SCFM)
  - 28 CFMs + 4 spares (+ 2 prototypes)**
- Operated at **30 GeV** for the initial several years.



# System Overview

- 28 SCFMs
  - Dipole 2.6 T
  - Quad 18.6 T/m
  - Length 3.3 m
  - 2 in 1 Cryostat
  - Total Stored Energy: 10MJ (50GeV)
- 13 interconnects
  - 5 beam monitors
  - 3 correctors
  - 4 quench valves
  - 1 none

SCFM: Superconducting Combined Function Magnet



# Outline

- **Introduction**
- **SC Magnet System**
  - **Magnet**
  - **Doublet Cryostat**
  - **Interconnect Cryostat**
  - **Refrigerator**
  - **Quench Protection**
- **Construction at J-PARC**
- **Fast Ramp Test**
- **Summary and Schedule**


# SC Combined Function Magnet

Mag. Design: **Single Layer Coil**

Mech. Design: **Plastic Spacer, Keyed Yoke, SUS304L Shell**



**S.C. Cable for LHC-Dipole-Outer w/ MQXA Insulation**




**Dipole/Quadrupole Combined Bending + Focusing**



# Specificatio

2D & 3D Model by ROXIE




**Coil ID.:** 173.4mm  
**Mag. Length:** 3300 mm  
**Mech. Length:** 3630 mm @RT  
**Tmax:** < 5.0K  
(Supercritical Helium)  
**Dipole Field:** 2.59 T  
**Quad. Field:** 18.6 T/m  
**Field Error:** < 10<sup>-3</sup>

**Op. Current:** 7345 A  
**Op. Margin:** 72%  
**Inductance:** 14.3 mH  
**Stored Energy:** 386 kJ  
**# of Magnet:** 28  
**SC Cable:** NbTi/Cu for LHC  
Dipole Outer-L

# Load line & Field Quality

Load line curve



3D Field Quality (Rref=50 mm)

|           | 3D-SS | 3D-LE | 3D-RE | 3D-Integral |
|-----------|-------|-------|-------|-------------|
| Lmag(m)   | 1.94  | 0.78  | 0.58  | 3.3         |
| B1 (T)    | 2.591 | 2.602 | 2.603 | 2.601       |
| b2(unit)  | 3628  | 3567  | 3517  | 3581        |
| b3(unit)  | -0.93 | -581  | -1015 | -337        |
| b4(unit)  | 5.01  | -111  | -235  | -23         |
| b5(unit)  | 2.07  | -89   | -160  | -35         |
| b6(unit)  | -6.36 | -7.9  | -9.8  | -7.2        |
| b7(unit)  | -1.16 | -3.5  | -5.3  | -2.4        |
| b8(unit)  | -3.95 | -2.9  | -3.6  | -3.7        |
| b9(unit)  | -8.86 | -7.7  | -7.9  | -8.4        |
| b10(unit) | -0.25 | 0.3   | 0.3   | -0.0        |
| b11(unit) | -3.10 | -2.7  | -2.6  | -2.9        |
| b12(unit) | 2.07  | 1.7   | 1.6   | 1.9         |

Good at SS

Not so good at ends


Good enough

- Peak field at conductor in straight section is 4.6 T at 50 GeV.
- Load line ratios at 5 K for 40 & 50 GeV are 58 % & 72 %, respectively.
- Field quality within a tolerance of  $10^{-3}$  is acceptable.


# Coil Winding



End Spacers





L-R asymmetric






Curing Block

# Magnet Assembly



# Magnet Assembly




May 15 25, 2000



MSDO 2

# Magnet Test in Vert. Cryo.

- For all 32 magnets
- Up to 105 % nominal current
- QPH Tests
  - Check to fire
  - Full energy dump
- MFM
  - Z-scan
  - @ 30, 40, 50 GeV



$I_{op} = 7345 \text{ A @ } 50 \text{ GeV (and } I_{max} = 7,700 \text{ A)}$



**No training quench for all tested magnets so**

**• Good reproducibility**  
**• General agreement with computations**

# Outline

- Introduction
- **SC Magnet System**
  - Magnet
  - **Doublet Cryostat**
  - **Interconnect Cryostat**
  - Refrigerator
  - Quench Protection
- Construction at J-PARC
- Fast Ramp Test
- Summary and Schedule

# Doublet (2-in-1) Cryostat

## Cryostat Design




Modification of LHC-Main Dipole Cryostat

>> Drastic reduction of design risk and cost

2 vessels mechanically connected



## Collaboration with CERN

- Technology Transfer on Cryostat Design
- Procurement, Inspection, Testing
  - Vacuum Vessel (Spain, This picture)
  - Cold Diode (CERN)
  - Support Post (CERN)
  - Shield Tray (Netherlands)
  - Connecting Bellows (UK)






# “2-in-1” Cryostat Assembly




# Interconnect Cryostats

- between Doublet Cryostats >> 13 locations
- 3 Types (functions)
  - 3 Corrector Magnets (**conduction cooled**)
  - 4 Quench Relief Valves
  - 5 Beam Position Monitors
  - 1 blank cryostat




**Corrector Magnets  
(Normal & Skew Dipoles)**



**SEM & BPM**





**Relief Valve**



**Standardization of Doublet Cryostats**

# International Collaboration: BNL



**US Contribution to T2K  $\nu$  Experiment**



**Development and Production of Normal and Skew Dipole Corrector Magnets**


**(1 prototype, 3 production, 1 spare)**

# Outline


- Introduction
- **SC Magnet System**
  - Magnet
  - Doublet Cryostat
  - Interconnect Cryostat
  - **Refrigerator**
  - **Quench Protection**
- Construction at J-PARC
- Fast Ramp Test
- Summary and Schedule

# Cooling Flow

- Refrigerator: Contract given to Taiyo Nippon Sanso (Linde)
- Cooling Power: 1.2kW@4.5K, 2.5kW@80K
- Electric Power Needed: 600kW
- SHe Pump: 300-400 g/s, 400kPa



Transfer Line



Beam Line Tunnel

SC Magnet


ビームチューブ

# Excitation Circuit



- **Quench Protection Heater**
  - Powered by Capacitor Bank

- **Cold Diode**
  - Turn On Voltage: 6V
  - Forward Voltage: 1V




- **Dump Circuit**
  - Time Constant: 10 sec

- Series Connection
  - 14 mH \* 28 magnets
  - 10 MJ @ 50 GeV Proton
- Quench Protection
  - Cold Diodes
  - Quench Heaters
  - Dump Resistor

# International Collaboration: CEA Sacley

French Contribution to T2K v Experiment





Development and Production of  
Quench Detection and Monitoring System



dapnia  
cea  
sacley

T2K MSS : Synoptic overview of the MSS



# Outline

- **Introduction**
- **SC Magnet System**
  - Magnet
  - Doublet Cryostat
  - Interconnect Cryostat
  - Refrigerator
  - Quench Protection
- **Construction at J-PARC**
- **Fast Ramp Test**
- **Summary and Schedule**



# Transport



May 19-23, 2008

WAMSDO 2008, T. Nakamoto


# Installation



May 19-23, 2006

WVMEC 2006, N. Nishimura

# Interconnect Work




# Outline


- **Introduction**
- **SC Magnet System**
  - Magnet
  - Doublet Cryostat
  - Interconnect Cryostat
  - Refrigerator
  - Quench Protection
- **Construction at J-PARC**
- **Fast Ramp Test**
- **Summary and Schedule**

# Demonstration of High Ramp Rate Excitation


- Apart from J-PARC, this test could be interesting for the fast cycling SC magnet R&D.
- Ramp Rate: **~ 0.5 T/s**
- Ordinary SC wire and cable
  - >> NbTi, LHC-Dipole-Outer
- Ordinary Insulation System
  - >> Polyimide + B stage Epoxy
- No quench observed for 2 prototypes up to the nominal current.




**Calorimetric AC loss Meas. in LHe with zigzag ramp.**



**S.C. Cable for LHC-Dipole-Outer w/ MQXA Insulation**



**Ex.) AC loss measurement for MQXA model magnet. (ASC2000)**



# Outline

- **Introduction**
- **SC Magnet System**
  - Magnet
  - Doublet Cryostat
  - Interconnect Cryostat
  - Refrigerator
  - Quench Protection
- **Construction at J-PARC**
- **Fast Ramp Test**
- **Summary and Schedule**

# Summary & Schedule

- R&D program to build 2 full-scale prototype magnets and 1 prototype “2-in-1” cryostat were successfully completed.
- Since 2005, 30 (of 32) production magnets and 12 (of 16) production cryostats have been fabricated by Mitsubishi Electric.
- All magnets showed good excitation performance and good field qualities fulfilled the specification.
- Magnet installation was started at Feb. 2008.
- Beam commissioning at MR is in progress.
- Installation of the refrigerator will be started June 2008.
- The magnet system in the tunnel will be completed by the end of 2008.
- **Cool-down and excitation test will be carried out in the first 3 months of 2009.**



**Latest news: First beam circulation in MR was succeeded at May 20, 2008.**