




Status of Linac4

18 December 2013


M. Vretenar, CERN



2013 : a memorable year !




A cheering crowd celebrating the first beam accelerated by the RFQ, 13.3.2013




Klystrons and modulators installed in the Linac4 Hall



Open Days 2013: 2'500 visitors!



The RFQ installed in its final location in the tunnel, 25.6.13



7.11.2013: ready for 3 MeV beam tests in the tunnel!




Linac4 layout



1. Pre-injector (source, magnetic LEPT, 3 MeV RFQ, chopper line)
2. Three types of accelerating structures, all at 352 MHz (standardization of components).
3. Beam dump at linac end, switching magnet towards transfer line to PSB.


Ion species	H ⁻	
Output Energy	160	MeV
Bunch Frequency	352.2	MHz
Max. Rep. Frequency	2	Hz
Max. Beam Pulse Length	0.4	ms
Max. Beam Duty Cycle	0.08	%
Chopper Beam-on Factor	65	%
Chopping scheme:	222 transmitted / 133 empty buckets	
Source current	80	mA
RFQ output current	70	mA
Linac pulse current	40	mA
Tr. emittance (source)	0.25	π mm mrad
Tr. emittance (linac exit)	0.4	π mm mrad

	Energy [MeV]	Length [m]	RF Power [MW]	Focusing
RFQ	0.045 - 3	3	0.6	RF
DTL	3 - 50	19	5	112 PMQs
CCDTL	50 - 102	25	7	14 PMQ, 7 EMQs
PIMS	102 - 160	22	6	12 EMQs







Commissioning 3 MeV




The 3 MeV injector (ion source, LEPT, RFQ, chopper line) has been commissioned with beam in March-May 2013 on a test Stand

- 19.2.2013 First usable H- beam (45 keV)
- 13.3.2013 Beam through RFQ
- 16.4.2013 Beam through chopper line
- 21.5.2013 Switch to protons (for higher intensity)
- 31.5.2013 End of the beam tests, start transfer to tunnel



Hard time to get there, but commissioning completed in just 3 months!



Emittance scan





The Linac4 RFQ



Completed in September 2012 (some delays in design, machining, brazing).

RF conditioning in less than a week, commissioning with beam started on 13.3.2013 and completed on 28.3.

Compact and solid design, aiming at high reliability.



The Linac4 RFQ not only focuses and accelerates the beam as required, but so far it does it in a stable, reliable and reproducible way!



Chopper and MEBT



Chopper line (MEBT), 3.6 m:

2 choppers (double meander lines on ceramic substrate) inside quads;

3 bunching cavities;



5 quadrupoles;

Steerers and diagnostics.


Chopper dump (conical)

Quadrupoles used to increase separation chopped/unchopped beam reducing the required chopper voltage (600 V).

Worked perfectly, rise time (to avoid beam loss) measured by the transfos <10 ns (waiting for more accurate time resolved measurement).



“hole” in the beam pulse produced by the chopper





Separation of chopped and unchopped beam measured by the Wire Scanner



Cesiated Source (IS02)



- Present source (IS01, w/o Cs) delivers only 16-20 mA current with 0.7-0.8 p mm.mrad emittance (rms, norm.).
- Second version with Caesium (IS02) installed in the test stand, under commissioning.
- First H- beam produced on 12.12.13: >50 mA, still to be optimised (and emittance to be measured).






Installation in B.400




- Infrastructure (Electrical, cooling, ventilation, all cabling) completed
- Waveguides and circulators installed
- 12 klystrons /17 installed
- 8 modulators /14 installed
- Ion source, RFQ, MEBT line installed, HW tests completed
- All 3 MeV safety clearances passed on 8.11.13, beam tests started.






Next steps: DTL and CCDTL



- DTL Tank 1 assembled, under RF tests.
- DTL Tanks 2 and 3 in construction and assembly.


- All 7 CCDTL modules (50-100 MeV) delivered, stored and progressively under HP tests.

- Production in Poland (with finishing at CERN) more difficult than expected: subcontractor stepped out, production insourced at NCBJ workshop, long time for qualification of all components.
- Parts for the 1st cavity (/12) delivered at CERN end November, first assembly completed 10.12.





Commissioning schedule





The future ?



- Linac4 will be completed and tested at end 2016.
- Converting to H- the PS Booster injection takes 9.2 months (incl. 2 months cool-down and renewed cabling) – *now 9.0 months...*
- LHC will restart in 2015 and run for 4 years; it was impossible to obtain an intermediate stop for Linac4 connection (although physics has plans for a 4.5 months interruption at end 2016). Connection (with H-) will take place only during the Long Shut-down 2, foreseen between June 2018 and end 2019.
- We are considering the option of an earlier connection (end 2016) producing 50 MeV protons and a switchyard magnet allowing operation of the PSB with Linac2 or Linac4. Current about 80 mA (maximum allowed by DTL RF) with $\frac{1}{2}$ the emittance of Linac2. Advantages: a) save the resources required to run 2 linacs in parallel; b) have ready a solution in case of Linac2 failure; c) real-life testing of the critical sections of Linac4 with Linac2 as back-up; d) testing the injection in the PSB of a chopped beam with half emittance.

