

Spokesman's introduction:

Contents:




- **Progress; snapshot**
- **Step IV; [progress and] issues**
- **Step VI; [progress and] issues**
- **Organisation**
- **Communication**
- **Training MICE**
- **Outreach**
- **Over to you ...**

Spokesman's introduction

Progress snapshot


Step IV Top Level Milestones	Baseline Date	1	2	3	4	5	6	7	8	9	10	11	12	13
SS#1 Mechanically installed in MICE Hall	02/12/13	02/12/13	24/04/14											
AFC installed in R9 ready for field mapping	10/12/13	10/12/13	23/05/14											
Downstream Solenoid arrives at RAL	03/01/14	08/05/14	08/05/14											
SS#2 Mechanically installed in MICE Hall	13/01/14	13/01/14	01/10/14											
AFC#1 ready for installation in MICE Hall	16/01/14	16/01/14	18/07/14											
West Mezz build Complete - milestone	04/02/14	04/02/14	25/03/14											
South side yoke material delivered	15/04/14	15/04/14	15/07/14											
Rack Room 2 BPG work Complete	23/04/14	23/04/14	24/06/14											
South side return yoke installation complete	04/06/14	04/06/14	03/09/14											
Compressor services Complete	30/06/14	30/06/14	30/06/14											
North side yoke material delivered	15/07/14	15/07/14	15/07/14											
Compressors ready for Cooling channels tests	04/09/14	04/09/14	13/10/14											
Rack Room Complete	12/09/14	12/09/14	13/11/14											
North side return yoke installation complete	17/10/14	17/10/14	05/11/14											
Combined magnet operational tests complete	30/01/15	30/01/15	18/02/15											
MICE step IV installation complete	30/01/15	30/01/15	25/02/15											
Step V Top Level Milestones														
LH2 absorber #2 at RAL (KEK)	28/09/12	28/09/15	28/09/15											
AFC#2 ready for installation in MICE Hall	28/10/13	28/10/13	29/10/14											
Amplifier#2 installation complete	26/08/14	26/08/14	26/08/15											
Cavity & RFCC module #1 delivered to RAL	03/01/17	06/03/18	06/03/18											
MICE step V installation complete	26/06/17	28/08/18	28/08/18											
Step VI Top Level Milestones														
Amplifier system #3 Delivered	26/11/15	26/11/15	26/11/16											
Amplifier system #4 Delivered	28/11/17	28/11/17	28/11/17											
FC module #3 at RAL	02/04/18	02/04/18	02/04/18											
Cavity & RFCC module #2 delivered to RAL	26/07/18	06/09/19	06/09/19											
AFC#3 ready for installation in MICE Hall	19/07/18	19/07/18	19/07/18											
Amplifier#3 installation complete	10/12/15	10/12/15	10/12/16											
Amplifier#4 installation complete	08/12/17	08/12/17	08/12/17											
MICE step VI installation complete	03/04/19	14/05/20	14/05/20											

Change since last update	Reduction	Date	No Change	Date	1 - 2 weeks	Date	2 - 4 Weeks	Date	1-2 months	Date	2+ months	Date	Complete	Date
--------------------------	-----------	------	-----------	------	-------------	------	-------------	------	------------	------	-----------	------	----------	------



- In general, good progress:
 - But slack being used up
- Need to get O&A and S/w&C on a similar footing:
 - Needs proper resource analysis
 - Will take a little time

AN et al are making a consistent set of drawings that will be posted. Please use them for presentations etc.



How well do *you* know Step IV?
What is wrong with this version?


Spokesman's introduction

Step IV; [progress and] issues

Step IV:



Spring '15



Sub-system




Responsibility

Spectrometer solenoid #1	US
Spectrometer solenoid #2	US
Fibre tracker #1 + #2	Japan, UK, US
Focus coil #1	UK
LH ₂ system A	UK
Lithium hydride	US
LH ₂ absorber	Japan
Diffuser	UK
Virostek plate & TOF cage assy	UK, US
Substation upgrade	UK
EMR	Geneva
(Radiation shutter	UK)
AFC Moving platform #1	UK
SS platforms Installation	UK
Partial Return Yoke	UK, US

- Schedule shows Step IV construction ends such that commissioning with beam can start when ISIS resumes after the long shutdown:
 - Feb/Mar 2015




Tracker and target:




Focus coil module:

Run Summary #1



Cool-down status 12th Feb 2014


Runs and results



- Just achieves 200MeV/c operation
- Looking at what sensible margins to be applied to this
- It is believed that the quenches are stick-slip
- FC1 is now back in the hall and in training following return of FC2 to Tesla

3

Focus Coil #2



Blue line is helium flow through a hole at the bath temperature – correlation is good

- FC#2 unfortunately had a leak which developed with decreasing temperature => leak at low temperature (see graph)
- Also discovered a cold patch in the bore
- On cool-down failed to reach base temperature
- Returned to Tesla for investigations
- Currently being disassembled carefully with metrology at all stages – no smoking gun at this stage

4

FC#1:

- Met acceptance criteria in solenoid mode;
- Did not train acceptably in flip mode;
- Issues identified:
 - Insulation between 1st and 2nd stages of cryocooler;
 - Fixed
 - Pretension in straps
 - Fixed

FC#2:

- Failed to reach operating temperature:
 - Returned to TESLA; remedial work in progress

FC#1:

- Cooled down ready for re-training;
 - First training quench imminent
- Training campaign designed to:
 - Confirm acceptable operation in solenoid mode;
 - Re-establish working point in flip mode


Focus-coil for Step IV:

- **Critical path:**
 - **PRY;**
 - **South side**
 - **If resolution of focus-coil issue takes until Jul/Aug 2014, then FC becomes critical-path item**
- **Decision path:**
 - **FC options analysis (decision tree) developed by MIPO;**
 - **Refine, present, discuss at CM38 next week**
 - **Physics analysis group:**
 - **Have demonstrated using linear optics model of MICE cooling cell that Step IV can be performed over a reduced phase space with FC operating (~10%) below nominal current;**
 - **Working on demonstration using reconstructed data that positive conclusion reached with linear optics remains valid with full analysis chain**
 - **Refine, present, discuss at CM38 next week**
 - **With information gathered from:**
 - **Options analysis;**
 - **Physics analysis;**
 - **Experience in retraining FC#1;****will be able to decide whether to proceed to Step IV with FC#1**
- **Information gained; discussion at this meeting critical i/p to decision**

Spokesman's introduction

Step VI; [progress and] issues



Cooling cell:



Installation and Tests in MICE Hall



- TIARA Requirement: Demonstrate the prototype amplifier operating in the MICE RF power station
 - Amplifier No. 1 is dismantled and transported to RAL
 - Includes SSPA, Pre-amplifier and Final Stage Amplifier subsystems with PSU's
 - Extensive water and air distribution systems installed
 - Pre-amplifier operating since the 1st December
 - Final stage operating since the 2nd December
- Installation and operation achieved slightly ahead of flight timetable
- Testing progressed very successfully; power limited only by load capacity
 - At present space constraints limit size and power capacity of the RF load



Triode Performance

- 531kW output RF
- 22kV bias voltage
- Gain 0.8 dB
- Input port return loss 1 dB
- Drive from Tetrode 4kW

• Urgent to start to plan support for MAP test of single-cell cavity in the MTA from the MICE RF group

From Step IV to Step V or VI?

- **Issue:**
 - Remodeling of PRY from Step IV, to Step V and then to Step VI does not look optimal:
 - Need to decide: Step IV to Step VI ...
- **Full cooling cell only at Step VI:**
 - Field flip critical for sustainable cooling;
- **Benefit of Step VI over Step V:**
 - Increased cooling effect:
 - More accurate measurement;
 - Many more optical modes:
 - Substantially increased exploration of parameter space
- **Decision point identified; 2016**
 - Construction project (MIPO):
 - Risk, schedule and cost
 - Physics analysis:
 - Precision, benefit of exploration, impact on cooling-channel simulation
 - Initiate targeted discussion at CM38:
 - Development required analyses and understanding

Spokesman's introduction

Organisation

The MICE project

**Construction
project**

**MICE International
Project Office**

**Operations &
analysis**

**MICE Experiment
Management Office**

Commissioning
maintenance

MICE International Project Team

RAL PPD Director
D. Wark

MICE Collaboration Spokesman
K. Long

MICE International Project Office

Project Manager
R. Preece

Collaboration interface

Project Engineer
A. Nichols

MICE-UK PI
P. Soler

Accelerator Integration
Scientist
J. Pasternak

Experimental Integration
Scientist
P. Hanlet

US MAP Dir
M. Palmer

UK Reporting
Line

US Reporting
Line



MICE-UK
PMO

MICE-UK capital
Project Associate
A. Grant


MICE-International
Project
Contributions

MICE-US construction
Project Manager
A. Bross


US MAP
PMO




MICE Construction - Product Breakdown Structure (PBS)





MICE Experiment Management Team





- **Commissioning:**
 - **“Horizontal connections”:**
 - **Responsibility of:**
 - Accelerator Integration Scientist; and
 - Operations Coordinator
- **Planning:**
 - **6- to 12-month rolling plan:**
 - Prepared by Operations Coordinator
 - Includes “no-beam” operations

- **Physics and analysis:**
 - **Staffing issues:**
 - **Critically important:**
 - US university group’s bid to NSF;
 - European groups bid to EC Horizon 2020
 - » **In preparation**



Discussed, refine and begin to address staffing issues

ISIS support for MICE operations:

- Negotiating support for MICE operations from ISIS Operations Group:

– **Concept:**

- MICE can draw on ISIS teams

– **MICE must:**

- **Contribute with:**
 - Personnel; and
 - Money(!)

Function/Title	FTE	Band	ISIS Structure	ISIS Group
MICE Hall Manager	1.0	E ¹	IAC/AEG	Accelerator Engineering
RF Engineer	1.0	D ¹	IAC/INJ	Linac RF
Vacuum	0.1	E ¹	IEO/SENV	Sample Environment Cryogenics
S/C Magnets	0.5			
Cryogenics	0.2			
Mechanical Engineering	0.2	D/E ²	IAC/AEG	Accelerator Engineering
Ancillary Plant	0.8			
Mechanical Craft	0.1	B-C	IAC/AEG	Accelerator Engineering
Accelerator Physics	0.1	D-F	IAC/SYNCH	Accelerator Physics
Controls	0.5	D-F	IEO/CON	Target Controls
Electrical/Interlocks	0.5	C-E	IAC/OPS	Accelerator Operations
Conventional Magnets	0.3	D-E	IAC/EEG	Electrical Engineering
S/C Magnets	0.5	D-E	IEO/SENV	Sample Environment Cryogenics
Design	0.1	D-E	IDD	Accelerator Design
Heavy Gang/logistics	0.1	B-D	IEO/TGT	Target Operations
Total	6.0			

Spokesman's introduction

Communication

Communication:

- MICEmine used to organise and share information on much of the S/w&C and Physics activities:
 - Opportunity for construction project; Roy's talk
- MIPO/MEMO meet every second week;
 - Notes on the meetings are posted as soon as possible;
 - Will now either:
 - Provide automatic alert to those signed up to the relevant project (MICEmine jargon); or
 - Send alert manually to MICE via MICE mailing list
 - Organisation of construction project and ops&analysis activity will be posted on MICEmine too, e.g.:
 - PBS
 - Operations plan
 - ...
- Video conferences:
 - Standing items on:
 - Progress and status of the construction project (Project Manager); and
 - Progress and status of ops&analysis (Spokesman's update)
- Weekly news, etc.
- Need also to refresh and develop MICE.iit.edu

Spokesman's introduction

Training MICE

Training MICE:

- EB felt that a revision course for MICE personnel on the context and details of the measurements we shall make would bring benefits
- First two talks in this series this CM from Bob Palmer:
 - **Monday:**
 - **Cooling and particle beam facilities**
 - **Tuesday:**
 - **The physics of ionization cooling**
- Talks will be videoed and posted on the WWW site:
 - **To make them available to new members of MICE;**
 - **So that we can study them at our leisure!**
- **Goal:**
 - **By the time we start the Step IV programme the series will be dealing with the measurement and analysis concepts that will be used**
 - **Create a resource for the whole collaboration**

Spokesman's introduction

Outreach

Outreach:

- **Preparing the Step IV “good news story”:**
 - **Opportunity to publicise MICE and muon beams for particle physics:**
 - **To our peers; to the funding agencies etc., and also the public;**
 - **Predicated on delivering Step IV, of course:**
 - **So that remains the top priority!**
- **However, need to prepare with:**
 - **High-quality photographs of equipment;**
 - **High-quality video of people and equipment;**
 - **High-quality results;**
 - **Gathering of information such as:**
 - **Economic impact;**
 - **Fraction of money spent in local industry, training of young researchers etc.**
 - ...
- **Tiny steps taken so far:**
 - **Have the support of the PR offices at CERN (Stephanie Hills), FNAL (Katie Yurkewicz) and STFC (Jake Gilmore);**
 - **They have agreed to help; we need to generate the story**
 - **I will arrange a phone meeting now that the AAAS meeting has passed**
 - **Exploiting the media, e.g.:**
 - **Revamp our WWW “presence”;**
- **Your ideas and enthusiasm will be essential!**

Spokesman's introduction

Over to you ...