

ATLAS DAQ: Deployment

❑ Two locations:




❑ Underground (USA15)

- o 20 52U (ATLAS) racks with horizontal cooling
 - First level of DAQ
 - Detector readout (so called ROSs)
 - o Each ROS equipped with up to 4 ROBINS (custom PCI card)
Each ROBIN receives & buffers data on 3 ReadOut Links
In total ~1600 ReadOut Links (~1kbyte @ up 75 kHz)

❑ Surface (SDX1)

- o 94 Rittal server racks with horizontal cooling (52 and 47 U)
 - 15 racks of DAQ equipment
 - 51 Event Filter racks
 - 17 Level 2 racks
 - 11 Event Filter/Level 2 racks
 - 7 'other' racks (Detector Controls, Patch panels, network back bone)

Deployment



ATLAS TDAQ: Schedule

❑ Detector commissioning schedule

❑ July 06.

- Combined calorimeters cosmic-ray run.
- During Barrel Toroid test, combined barrel calorimeters & part of muon detector data taking
- EndCap calo C starts commissioning
- Inner Detector services installed, connection of barrel (SCT + TRT) starts + 16 weeks

❑ September 06.: Read-Out for Inner Detector (SCT+TRT)

❑ October 06.: Overall integration starts

❑ Early 2007.: Continue overall integration

❑ July 07.: Full cosmic-ray run

❑ August 07.: Global commissioning

Support concurrent use of DAQ by several subdetectors

ATLAS TDAQ: Deployment in '06

- ❑ Complete ReadOut
 - ❑ 152 PCs
 - ❑ 610 ROBINS
- ❑ Networking
 - ❑ Some switches & all cables for Data, Control and switch management
- ❑ 30% event building capacity
 - ❑ 48 PCs (32 Event building nodes)
- ❑ All Control configuration & monitoring infrastructure
 - ❑ File servers, PCs for operations (e.g. GUIs)
 - ❑ 30 PCs for monitoring of TDAQ system
- ❑ 3 Event Filter racks
 - ❑ 100 PCs
- ❑ Spend profile foresees ~50% of complete system by 4Q07

ATLAS TDAQ: Current activities

- ❑ 50 ReadOut systems already installed and commissioned
 - ❑ Commissioning with detector input ongoing
 - ❑ Installation & commissioning of next 100 machines starting 'now'
 - ❑ Model of electrical distribution within racks in SDX to be tested

- ❑ Networking
 - ❑ Initial orders placed
 - ❑ Population of cable database & labels
 - ❑ All cables & fibers labeled & installed by TDAQ

- ❑ Switch purchasing
 - ❑ Starting now, using IT frame contract, i.e. HP and Force10

- ❑ Event building system
 - ❑ Price enquiry completed ... evaluation in progress
 - ❑ First orders to be placed in ~10 dys

- ❑ Specifications
 - ❑ Finalise for Fileservers, monitoring PCs & operations PCs

ATLAS TDAQ: current activities

- ❑ Level 2 & Event Filter nodes
 - ❑ Use latest IT Market survey
 - ❑ Final technical specification in preparation
 - ❑ Purchase as late as possible
 - o ~4Q06: 3 Racks (100 nodes)
 - o 2007:+33 racks (~1000 nodes)
 - ❑ Further purchasing deferred

ATLAS TDAQ: other activities

❑ Pre-series exploitation

- ❑ Pre-series fully functional vertical slice of the TDAQ (since 2Q05)
- ❑ Performance as function of different system parameters
- ❑ Performance as a function of different software releases
- ❑ Operational studies: Stability and Robustness of all software components
 - What happens if a software component 'dies'?
 - 24 hr operation with user interaction
- ❑ Cold start studies

❑ Large scale testing on Lxshare cluster

- ❑ Testing of the software functionality on a large scale
- ❑ Study optimal control structure
 - 2005: 100 - 700 nodes
 - 2006: 100 - 1000 nodes

❑ No test beam

Pre-series status: Exploitation

- ❑ Network management, monitoring & diagnosis
 - ❑ Network 'completely' isolated from CERN
 - ❑ Spectrum for management
 - ❑ In house tool for monitoring
 - ❑ Tools being put in place to go from 'IT world' to 'ATLAS world'
 - o different naming conventions
 - o Different databases: LANDB, MTF, ATLAS Installation databases
 - Consistency checks
 - ❑ Use of visio to generate netlists and input to ATLAS cable database
- ❑ Sys. admins.
 - ❑ Support group in place
 - o Help desk at point 1; Web page; FAQ etc
 - ❑ Individual user accounts
 - o Each account associated to allowed roles: *observer ... shift ... Expert*
- ❑ ATLAS specific desk top
 - ❑ At login only see functionality allowed by Role assumed by user

ATLAS TDAQ: some pending topics

- ❑ Monitoring and management of farms IPMI
 - ❑ Need a layer of software on top of Open IPMI

- ❑ Racks equipped with horizontal cooling
 - ❑ No fire detection in racks
 - ❑ Service contract needs to be put in place, for preventative maintenance
 - Joint contract probably more advantageous

- ❑ Central data recording
 - ❑ No 'in anger' testing performed of Central Data Recording
 - To date assumed 'if ALICE happy, we are happy'
 - ❑ Information exchange would be useful for future tests