

# CLIC Schedule


*« Time estimation based on LHC installation methods and experience »*

*Katy Foraz*

# Tentative long-term CLIC scenario

*Shortest, success oriented and technically limited schedule*

Technology evaluation and Physics assessment based on LHC results for a possible decision on Linear Collider funding with staged construction starting with the lowest energy required by Physics



# CLIC Installation Schedule

	11-9 (4.39 km)	9-7 (4.39 km)	7-5 (4.39 km)	5-3 (4.39 km)	3-1 (6.26 km)	1-2 (6.26 km)	2-4 (4.39 km)	4-6 (4.39 km)	6-8 (4.39 km)	8-10 (4.39 km)
1										
2										
3	Y e a r s									
4										
5										
6										
7										
8										
9										
10										


← Phase 1 →

What has been done in LHC has been extrapolated and scaled for CLIC

# Civil Engineering works

Caverns and turn around constructions

Site inst. & Shafts excavations




# Civil Engineering Works

TBM installation


Tunnel excavation  
~ 200/wk

Tunnel concreting



**Need to be studied in detail with respect with logistic**

# Civil Engineering Works




# Survey

Geodesic network measurements


*Asap activity,  
before areas are handed over by CE*

Marking position on floor

*From LHC: Rule of 3,  
4 teams needed*




# Electrical General Services







# Piping



# DC & AC Cabling




# General Services




# Machine installation

- Transport of machine elements: 200 modules/wk (see K. Kershaw's slides)
- Interconnections of machine elements: 100 modules /wk
  - Cradle interconnection
  - Interconnection of the beam pipe for the main beam
  - Interconnection of the beam pipe for the drive beam
  - Interconnection of the tank (in case of tank configuration)
  - Connection of the cooling circuits
  - Connection of the vacuum equipment
  - Electrical connections
  - Alignment activities

To be studied in detail



# Machine installation



16 October 2008

CLIC08 Workshop - Katy Foraz

# Next steps

- Have to save ~1 year (3 months + time to place CE contracts + time for commissioning)
  - Time has to be found in each activity.... Methods will be reviewed
    - Method for marking position on floor
    - Control cables vs optical fibers
    - ...
  - Co-activities constraints might be relaxed within phases
- Machine installation has to be detailed (in term of schedule)
- Caverns installation schedule