

# PRY Base - Contents



Jason Tarrant – Integration Engineering


- PRY Support/Base/Platform in the MICE Hall
  - History
  - Requirements
  - Environment
  - Design
  - Structural Integrity
  - Preparation
  - Installation
  - Absorber Change
  - Schedule
  - Conclusion
  - Step V CONCEPT – Initial Look




# PRY @ Pre-September 2013 Review




## Brookhaven Yoke Design (H Witte, S Plate)



Integrated  
with Step IV  
Devices




Integrated  
into the  
MICE Hall



# PRY - April 2014


## Brookhaven Yoke Design (H Witte, S Plate)



# PRY Base - Environment




- Requirements  
– North side




Plates & trench roof on north side

Edge of main concrete floor / trench



Trench ends  
False floor




Services trench directly under leg

Services in trench on wall and ceiling

# PRY Base - Environment



- Requirements
  - South side




# PRY Base - Environment




- Requirements
- Services

## South mezzanine



Tracker Cryo


## Vacuum system



# PRY Base - Design



- TD-1189-2090 - North East Quadrant



# PRY Base - Design



- TD-1189-2090 – North West Quadrant

PRY  
Connector


PRY  
Legs

Vacuum  
system  
(installed  
later)

Trench  
edge

Modified  
Base  
(cutaway)

Trench  
& trench  
services



Short  
columns  
where  
raised  
floor ends

Support  
Bridge


Tie down bars  
and bases



# PRY Base - Design



- TD-1189-2090 – South West Quadrant



# PRY Base - Design



- TD-1189-2090 – South East Quadrant

PRY  
Connector


PRY  
Legs

Vacuum  
system

Concrete  
Floor

Services  
trench

New base /  
platform



Support  
Bridge


South  
mezzanine  
supports

Brackets  
and floor  
anchors


# PRY Base - Requirements



- Requirements – Assembly load for floor fixing




**NO CAPACITY FOR SIGNIFICANT MAGNETIC LOAD IN FLOOR FIXING: Cross-bars, leg ties & link plates will take magnetic loads**




# PRY Base – Structural Integrity



- Analysis & calculation



$moment_{prybase} = (1.808 \cdot 10^5) \text{ N} \cdot \text{m}$   
 $n = 8$  but there are 8 legs so the load can be subdivided  
 $moment_{perleg} = \frac{moment_{prybase}}{n} = (2.26 \cdot 10^4) \text{ N} \cdot \text{m}$   
 $Force_{interface} = \frac{moment_{perleg}}{0.762 \cdot \text{m}} = (2.966 \cdot 10^4) \text{ N}$   
 $\mu_{steebar} = 0.3$  0.3-0.61 book figures  
 $Pre_{load} = \frac{Force_{interface}}{\mu_{steebar}} = (9.887 \cdot 10^4) \text{ N}$   
 Using yield stress of 660 MPa (high tensile > dia 16)  
 $\sigma_{max} = 660 \cdot \text{MPa}$   
 $A_{boltfrict} = \frac{Pre_{load}}{\sigma_{max}} = (1.498 \cdot 10^{-4}) \text{ m}^2$   
 $Dia_{boltmin\ effective} = 2 \cdot \sqrt{\frac{A_{boltfrict}}{\pi}} = 0.014 \text{ m}$   
 $Dia_{boltmin\ effective} = 13.811 \text{ mm}$




Extension of Tie Bars (with actual load as per analysis)

$F2_{actual} = 24333 \cdot \text{kg} \cdot g = (2.386 \cdot 10^5) \text{ N}$   
 $D2_n = 0.4917 \cdot \text{m}$   $D1_n = 0.867 \text{ m}$   
 $F1_n = \frac{F2_{actual} \cdot D2_n}{D1_n} = (1.353 \cdot 10^5) \text{ N}$   
 $F1_n = (1.353 \cdot 10^5) \text{ N}$   $Tiebar_{diam} = 30 \cdot 10^{-3} \cdot \text{m}$   $N_{tiebars} = 8$   
 $F_{tiebar} = \frac{F1_n}{N_{tiebars}} = (1.692 \cdot 10^4) \text{ N}$   
 $L_{tiebar} = 2.31 \cdot \text{m}$  Assumes all long as worst case  
 $E_{tiebar} = 196 \cdot 10^9 \cdot \frac{\text{N}}{\text{m}^2} = (1.96 \cdot 10^{11}) \text{ Pa}$   
 $A_{tiebar} = \left( \frac{Tiebar_{diam}}{2} \right)^2 \cdot \pi = (7.069 \cdot 10^{-4}) \text{ m}^2$   
 $\sigma_{tiebar} = \frac{F_{tiebar}}{A_{tiebar}} = (2.393 \cdot 10^7) \text{ Pa}$   $E = \frac{\sigma_{tiebar}}{\epsilon}$   
 $\epsilon = \frac{\sigma_{tiebar}}{E_{tiebar}} = 1.221 \cdot 10^{-4}$   
 $\Delta L = L_{tiebar} \cdot \epsilon = (2.821 \cdot 10^{-2}) \text{ m}$   
 $\Delta L = 0.282 \text{ mm}$

# PRY Base – Structural Integrity



## Testing




Floor anchor pull out (TD-1189-1922)

# PRY Base - Preparation




- South Mezzanine

Full length of hinged platforms



Reduced leading edge & cut beams


Raised platforms



Removable section for easy absorber change

Bridge support for Tracker Cryo


Fit around PRY



# PRY Base - Preparation




- Trench



**Water circuit move**

**Ladder move and change**





**North-east tie bars pass between trench services (water and ISIS cables)**



# PRY Base - Installation




- Installation - Bases



**Floor anchors (TD-1189-2152)**

**Pillars, tie plates (TD-1189-2153)**







**Top plate installation (blue) & hole drilling (TD-1189-2136)**



# PRY Base - Installation







- Installation – PRY Frame



# PRY Base - Absorber Change




- Absorber change



# PRY Base - Schedule



## Schedule





Prep for South & North Bases by October 2014 then await PRY Frames

# Conclusion – Step IV PRY Base




- Production Readiness Review (PRR) for PRY Monday 28<sup>th</sup> April, all OK to continue.
- Calculation and analysis show design of bases / platforms is OK for self weight during installation (not magnetic load) both stress & strain
- PRY Base / Platform design done & all parts drawings complete & released (top level = TD-1189-2152,2153,2136 & 2090).
- 90% Piece parts have been delivered, remainder imminent.
- Floor anchors and fitting kit delivered.
- South mezzanine structural changes being quoted for.
- Awaiting asbestos removal to start marking out
- Schedule currently predicting manufacture, prep and install of bases ahead of PRY delivery



# Step V PRY - CONCEPT




Conceptual Step V Partial Return Yoke  
(H Witte, S Plate, J Tarrant)



# Step V PRY - CONCEPT



- Step V PRY Specific Modifications
  - H2 System
  - South Mezzanine
  - RF Waveguides
  - False floor support
  - RFCC RF supports



**H2 system  
access and Step  
V PRY  
configuration  
will make  
absorber  
changes slow!**