



HIE-ISOLDE Project Status Report

Y. Kadi for the HIE-ISOLDE Project Team

70th ISOLDE Collaboration Committee Meeting


CERN, 24 June 2014



OUTLINE


- **Project Schedule: New Baseline**
- Main Technical Points:
 - ✓ Accelerating Structures
 - ✓ RF Systems
 - ✓ SC Solenoid Production
 - ✓ Cryomodule Production
 - ✓ Magnet Production
- Progress Monitoring
- EVM
- Resources
- Update of the Risk Register
- Summary

HIE LINAC elements



Cryo Cold Line & Jumper Boxes installation: Sept 2014 – Jan 2015
(construction Line, Jumper Boxes & Dewar (2000L) ongoing at CRIOTEC)
Cryo Module 1 installation: April – June 2015
Scenario: Physics at 4.3MeV/u with 1 CM as of October 2015

HIE LINAC elements



S. Maridor

Cryo Module 2 installation: Shutdown 2015/16: Jan – March 2016
Scenario: 2nd commissioning at 5.5Mev/u with 2 CM's as of May 2016

OUTLINE

- Project Schedule: New Baseline

- **Main Technical Points:**

- ✓ Accelerating Structures
- ✓ RF Systems
- ✓ SC Solenoid Production
- ✓ Cryomodule Production
- ✓ Magnet Production

- **Progress Monitoring**

- EVM

- Resources


- Update of the Risk Register

- Summary



First three series cavities: QP2, QP3 & QS1

- QP2 and QP3 Substrates manufactured at CERN, treated with production protocol
- **QP2 went to 6 MV/m at 7 W (30% margin)**
- **QP3 did not reach nominal performance**, precise cause not clear
 - Copper from a different manufacturer than the one chosen for the industry production, different machinability was noticed
 - Strong field emission on first cool-down, was rinsed
 - Field emission suppressed on second cool down, but lower Q
 - Probably some part of the RF surface was contaminated
 - **Decision to strip and coat it again => now under going RF tests**
- **QS1 manufactured at RI (Germany)**
 - 3 non-conformities (outer diameter; beam hole alignment, EB weld)
 - Cavity trimmed to corresponding frequency
 - Ready for coating
- **QS2 to be delivered by June 26th**
- So far success rate of 75% for sputtering

Cavity Performance (last two prototypes and first two series)



Copper Cavity production in Industry:QS1






Copper Cavity production in Industry

Company delay on pre-series (5 months)
Pre-machining of series advancing
Expected delivery of QS2 June 26th



Tuning system

- 6 Cu plates available, 5 sputtered
- Actuating system fully redesigned to reduce torques and preserve alignment
- Two pre series systems fully tested
- 15 units under production (CATE consortium)



Coupling system

- Couplers:
 - 2 pre series available (tested)
 - 10 series assembled and cleaned
- Transmission system
 - Prototype tested in SM18
 - Design change done to allow easy replacement in the CM



Low Level RF status



First prototype LLRF controller
commissioned in SM18

Monitoring of RF signals, locking in Self
Excited Loop mode, control of Coupling
and Tuning

FESA class operational, high level
software to be developed

3 LLRF controllers for SM18 cryomodule
test manufactured

7 more controllers being assembled

Installation of the shielded racks
for the machine (Bldg 199) already
finished

RF Power status



All 6 Air cooled Amplifiers
(for SM18 horizontal tests)
delivered at CERN and accepted

Water cooled Amplifiers
(for SC linac)



First pre series being qualified
at CERN

Delivery of the remaining 11 by
August 2014

Superconducting solenoid


● Status

- **Solenoid 1:** rejected => quench @ 50% I_{nom}
- **Solenoid 2:** undergoing training => quench 90% I_{nom}
- Expected delivery date: wk 34 (16 weeks delay)
- Mitigation plan under preparation with TE/MS




Progress Monitoring: Linac

Milestones Follow Up (SC LINAC)



Cryomodule sub elements procurement

- Vacuum Vessel and Helium Vessel: contracts running
- Suspension frame: contract adjudicated
- Thermal Shield: in production through CERN (EN-MME) => **large delays**
- Other components/items, including Assembly Tooling: in production through CERN (EN-MME) => **Critical Item**
- Few more items to be designed/launched in production



Cryomodule sub elements procurement



SM18 infrastructure: clean room


- Status of clean room: qualified empty (no tooling inside), better than specs



remaining issues being addressed

- Procurement of the Cavity/Solenoid Trolley:
- Thermal Shield fabrication
 - late design modifications
 - => delay for Ni plating => under discussion (EN/MME)
- Cryomodule Assembly:
 - Procedures and assembly tooling to be further elaborated
 - Manpower for assembly in clean room, training
 - Logistics and support from other groups/services

Progress Monitoring: Cryomodule



HEBT layout

Inventory :

22 MQ + 41 PC (22+19 for REX)


4 MB + 4 PC

11 MC + 22 PC (1 per plane)

Prioritised installation :




03/11/14 XT00-XT01 available for tests

12/01/15 XT02 available for tests



Magnets

- All contracts placed; magnet manufacturing budget within estimates
- Magnets production
 - Dipoles
 - ✓ 1 pre-series dipole ~~30/5/14~~ 15/08/14
 - ✓ 4 units ~~10/10/14~~ 10/11/14
 - Quadrupoles
 - ✓ 2 pre-series quadrupoles ~~14/4/14~~ 13/06/14 => only 1 pre-series magnet delivered => ELYTT not putting appropriate means
 - ✓ 22 units (2 lines) ~~13/10/14~~ 15/12/14
 - Steerers
 - ✓ 1 pre-series steerer ~~20/6/14~~
 - ✓ 15 units (2 lines) 19/9/14
- Magnetic measurements
 - Acceptance tests to confirm manufacturing up to specifications
 - More in depth characterization of the field on pre-series magnet for beam optics
- Installation ~~September 14 to January 15~~
November 14 to March 15



Power converters

- COMET (S500) – Dipoles

- CERN design and manufacturing
- 4 units by [12/11/14](#)
- Installation finished [15/11/14](#)


- COBALT – Quadrupoles

- 6 units available for test: [15/10/14](#)
- 21 series in [7/1/15](#) and 20 series [15/3/15](#) (production rescheduled)
- Final installation (18 racks) [mid-April 15](#)

Only the power part is missing. Tests can be performed with the 6 available units.

- CANCUN50 – Correctors

- 4 pre-series at CERN
- 34 units by [31/8/14](#) (need only 22 units)
- Installation finished (6 racks) [30/6/14](#), Tested [21/9/14](#)



Beam instrumentation

● Two types of diag. boxes: Short (SC linac) and Long (HEBT)

➤ Short box

- ✓ Contract signed (AVS, Spain)
- ✓ First unit ~~early May~~ end June 14
- ✓ 5 units by end of ~~July 14~~ August 14 (last unit in September)

➤ Long box

- ✓ contract Awarded beginning June
- ✓ Requested delivery time for the 9 long DB's: ~~21 weeks~~
18 weeks (~~mid-October~~ mid-November)

● Electronics

➤ Diag. box control



- ✓ Single VME card for current measurement and motor control
- ✓ Received and tested (20 units) by October 14

➤ Energy and bunch length (PIPS detectors)


- ✓ Two options considered for the electronics
- ✓ Not mandatory for operation

● Control software October 14

● Installation Nov – Dec 14 (XT01) Dec 14 – Feb 15 (XT02)



Beam Instrumentation: SDB




Beam Instrumentation: SDB



P016.010.001

Progress Monitoring: HEBT


Milestones Follow Up (HEBT)



Vacuum

- Vacuum chambers
 - Dipoles and circular chambers
 - Design on-going
 - Production to start in [May ?](#)
 - Delivery beginning of [September](#) ([October](#) for the dipoles)
- Vacuum component
 - Standard CERN components (CERN contracts)
 - Delivery May (end of June for seals and collars)
- Ancillary lines (compressed air, N2, backing and roughing lines)
 - [End of July](#)
- Installation [Sep 14 - Jan 15](#)

Progress Monitoring: Vacuum




HIE ISOLDE installation

B198



B197



B199



B170




B170




Progress Monitoring: Infrastructure

Milestones Follow Up (Infrastructure)



Progress Monitoring: Cryogenics

Milestones Follow Up (Cryogenics)





New Baseline Schedule

SC Linac

HEBT XT00/01


XT02

B198

B199

B170

SM18



today

2014

2015

Nominal dates as in planning of Nov 2013

machine closed – start check-out

start beam commissioning

start physics operation


Machine check-out

Beam commissioning



OUTLINE

- Project Schedule: New Baseline
- Main Technical Points:
 - ✓ Accelerating Structures
 - ✓ RF Systems
 - ✓ SC Solenoid Production
 - ✓ Cryomodule Production
 - ✓ Magnet Production
- Progress Monitoring
- **EVM**
- **Resources**
- Update of the Risk Register
- Summary


EVM Analysis



28 March 2014



17 June 2014



EVM Analysis

March 2014

From Project Start To Date					Total		
Cost Variance	Schedule Variance	Planned Value	Earned Value	Actual Cost	Planned Value	% Progress	
Total	1'538'801	-3'446'916	19'918'900	16'471'983	14'932'745	43'150'641	39%

June 2014

From Project Start To Date					Total		
Cost Variance	Schedule Variance	Planned Value	Earned Value	Actual Cost	Planned Value	% Progress	
Total	1'790'952	-6'587'110	25'350'755	18'763'645	16'972'694	43'150'641	44%

Schedule Variance is worsening

- Real delays in the project, namely:
 - Cavity production, Cryomodule Tooling and assembly, Cryogenic plant, Vacuum, warm magnets

Expenditures on Machine Budget (31 May 2014)

Budget Code Description	Department	Group	PPA Sub-Unit	Project	Charged to Budget Code (CHF)	Annual Commitment (CHF)	Annual Open Commitment (CHF)	Payment Budget (CHF)
HIE-ISOLDE Linac SCC Cavity Manufacturing	EN	HDO	ISO-PRJ	HIE-MAC1	48,252	54,339	6,087	43,000
HIE-ISOLDE Linac Cryomodules (design office)	EN	HDO	ISO-PRJ	HIE-MAC1	106,230	113,702	7,472	254,000
HIE-ISOLDE Linac Integration	EN	MEF	ISO-PRJ	HIE-MAC1	0	0	0	15,000
HIE-ISOLDE Linac Installation WP4.4	EN	MEF	ISO-PRJ	HIE-MAC1	26,564	36,764	10,200	20,000
Initial R&D	EN	HDO	ISO-PRJ	HIE-MAC1	0	0	0	87,000
HIE-ISOLDE Linac Monitoring	EN	MEF	ISO-PRJ	HIE-MAC1	30,278	806	-29,472	93,000
HIE-ISOLDE Beam Instrumentation	BE	BI	ISO-PRJ	HIE-MAC1	97,140	175,886	78,746	1,273,000
HIE-ISOLDE Low level RF	BE	RF	ISO-PRJ	HIE-MAC1	301,208	341,806	40,598	732,000
HIE-ISOLDE Linac Commissioning	BE	OP	ISO-PRJ	HIE-MAC1	0	0	0	22,000
HIE-ISOLDE SCC Cavity Manufacturing	BE	RF	ISO-PRJ	HIE-MAC1	73,531	732,166	658,635	1,152,000
HIE-ISOLDE Power RF	BE	RF	ISO-PRJ	HIE-MAC1	26,479	51,454	24,975	105,000
HIE-ISOLDE RF low controls	BE	RF	ISO-PRJ	HIE-MAC1	30,890	36,311	5,421	80,000
HIE-ISOLDE Linac SCC Solenoids Series Production	TE	MSC	ISO-PRJ	HIE-MAC1	12,606	14,949	2,343	272,000
HIE-ISOLDE Linac SCC Cryomodules Series Production	TE	MSC	ISO-PRJ	HIE-MAC1	202,248	384,143	181,895	1,205,000
HIE-ISOLDE Linac Beam Transfer Line (Magnet & Supports)	TE	MSC	ISO-PRJ	HIE-MAC1	104,478	1,102,514	998,036	1,406,000
HIE-ISOLDE Linac SCC Cavity Sputtering Series Production	TE	VSC	ISO-PRJ	HIE-MAC1	10,309	42,145	31,836	113,000
HIE-ISOLDE Linac Machine Vacuum	TE	VSC	ISO-PRJ	HIE-MAC1	98,503	131,183	32,680	577,000
					1,168,714	3,218,167	2,049,453	7,449,000

43%

Funding

Cash Balance of the Machine Part of the HIE-ISOLDE Project (in kCHF)

	Phase 1	Phase 2	Phase 3	Total
Cost	13'048	3'578	5'327	21'953
Funding (including CERN loan and increase of contribution)	12'984	640		13'624
Cash balance	-64	-2'938	-5'327	-8'329


- **Phase 1 is secured** provided special CERN contribution is approved in June
- Advanced procurement of agreed Phase 2 components also covered
- **Phase 2 and Phase 3 are presently unfunded**

OUTLINE

- Project Schedule: New Baseline
- Main Technical Points:
 - ✓ Accelerating Structures
 - ✓ RF Systems
 - ✓ SC Solenoid Production
 - ✓ Cryomodule Production
 - ✓ Magnet Production
- Progress Monitoring
- EVM
- Resources
- **Update of the Risk Register**
- Summary

1 risk management

For this project the main **categories of risk** are subdivided regarding their impact to:



6 risk assessment 2014

I successfully met with **ALL** WP Owners (17), and discussed the RA methodology and the objectives of this exercise.
(However I have yet received the results for 1 WP).


During this exercise *(so far)* **446** Project Risks have been assessed.



68 risks have been taken into account in the **Risk Register**
(many combined with several WPs).

8 risk score

RISK SCORE



The bigger the result, the higher **perception** WP Owners have of the severity (or likelihood) of that risk impacting the project.

8 risk score

Based on the Risk Score, we can derive that out of the 68 registered risks, these are the main risks perceived by the WP owners:

Risk ID	Description	Risk Score
RR3	Inadequate availability of CERN and/or contractor's manpower	77
RR4	Need to (late) design / adaptation of items	35
1.5	Conflicting projects and sharing man-power	56
1.7	Inexperienced staff assigned to project items	36
1.15	Learning curve on 1 st unit	34
1.18	Non conformity of outsourced equipment	27

** For more details please consult the Risk Register: EDMS 1368552*

Summary...

- **Key issues in next six months will be:**
 - Maintaining the 75% success rate for the cavity sputtering/processing protocol with sufficient margin in peak gradient while meeting CM schedule
 - Maintaining tight cryomodule assembly
 - Maintaining tight cryogenic installation schedule
- **Planning and Activity Monitoring reviewed weekly**
- **Resources issues (highlighted by Risk Analysis) are being addressed**
- **Budget under control**

Acknowledgements

- Budget:
 - Emmanuelle Delachenal EN/GMS
 - Sylvie Prodon EN/GMS
- EVM :
 - Emmanuelle Delachenal EN/GMS
 - Benoit Daudin GS/AIS
 - DPO's
- Planning:
 - Estrella Vergara Fernandez EN/MEF
- Project Management Team:
 - Fabio Formenti
 - Volker Mertens
 - Erwin Siesling
 - Walter Venturini Delsolaro
 - Didier Voulot

All HIE-ISOLDE working groups involved and the ISOLDE Collaboration

Thank you