



# Update on cavity production and planning

A. Ratti (LBNL)  
for the CC collaboration

Nov. 20, 2014






# Cavity Progress - Highlights



- Completed optimization of FPCs
- Released 3D models of DQW and RFD
- Working on finalizing dressed cavities design and documentation
- Started Manufacturing Process
  - Kickoff meeting at CERN on Oct 1-2, 2014
- Producing beampipe test assembly to qualify processes at industrial partner



LARP


# Requirements for Manufacturing Readiness



Due 1 month before start of manufacturing for CERN approval

#	Requirements
1	Niobium material samples according to Section 3.2
2	Material certificates and quality control of raw materials (including RRR measurements)
3	Material certificates of welding consumables (whenever applicable)
4	Functional and manufacturing drawings (with tolerances)
5	Design reports demonstrating that welds are designed to withstand the specified load cases (refer to Section 3.6.1)
6	Welding plan including: <ul style="list-style-type: none"> <li>• Welding maps</li> <li>• Welding and brazing procedure qualification record including CERN acceptance criteria in Section 4.2 (WPQR and BPQR)</li> <li>• Welding and brazing procedure specification (WPS and BPS)</li> <li>• Welders performance qualification (GTAW), Welding and Brazing Operators Performance Qualifications (electron-beam welding and vacuum brazing) – WPQ, WOPQ and BOPQ</li> </ul>
7	Manufacturing procedures (whenever required in Annex 6.3)
8	Test procedures (whenever required in Annex 6.3)
9	EB welded and vacuum brazed samples according to the requirements specified in Section 3.8.4
10	NDT personnel qualifications
11	Manufacturing and inspection plan (MIP) – list of all manufacturing and quality control operations.





LARP



# Planning and Documentation

- Preparing all necessary documents
  - In collaboration with industrial partner
- Starting from Test Beam Pipe Assembly
  - Covers all aspects of fabrication
    - Forming, machining, e-beam weld, braze
- Test pipe under production
  - Will send to CERN for inspection as soon as ready

**BROOKHAVEN**  
NATIONAL LABORATORY



Lancaster  
University



NIOWAVE




**SLAC**  
NATIONAL ACCELERATOR LABORATORY






# Beamtube Assembly



Not for distribution




# Manufacturing Tooling and Testing



From Niowave









LARP

# Verification of PoP RFD Test Results




Latest Crab Cavity Test Results – more details in Alick Macpherson’s Presentation

- PoP RFD cavity was tested at JLab on Aug-2014 with Nb coated stainless steel blank flanges on beam ports provided by CERN
  - $Q_0$  increased by a factor of 3 ( $1.25 \times 10^{10}$ ) and achieved 7.0 MV again
- After the test at JLab cavity was shipped to CERN under vacuum
  - Achieved a  $Q_0$  of  $7.0 \times 10^9$  with a  $V_f$  of 6.5 MV







LARP

# RFD Crab Cavity Activities




- Electromagnetic design:

Analysis	Status	Verified
RF Properties	Completed – ODU/SLAC	LU (Graeme Burt, Ben Hall)
Multipacting	Completed – ODU/SLAC	LU (Graeme Burt, Ben Hall)
Multipoles analysis	Completed – ODU/SLAC	LU (Graeme Burt, Ben Hall)
HOM Damping	Completed – ODU/SLAC	

- Mechanical design:

Analysis	Status	Verified
Pressure Safety	Completed – ODU/SLAC	Tom Nicol – Fermilab
3D Solid Model	Completed – ODU/SLAC	Tom Nicol – Fermilab
Functional Specification Drawing	Completed	Released by CERN




LARP



# RFD Crab Cavity – Ongoing

## ODU/SLAC

- Finalizing engineering aspects of HOM couplers (HHOM + VHOM)
  - EM design completed
    - Well damped modes up to 2 GHz
  - Tolerance study
  - Window thickness
  - Weld details
  - Fabrication procedure or tooling



## CERN

- Cryomodule design
  - Including HOM and FPC
  - Support system
- HOM Couplers functional specification drawing

More from Z. Li in next talk





# RFD CC CM Integration



CERN

- Cryomodule design near completion
  - Including detailed HOM and FPC
  - Support system
- HOM Couplers functional specification drawing in progress







# DQW PoP Cavity Testing



	Crabbing (fundamental) mode freq.	1 <sup>st</sup> HOM	Cavity length	Cavity width	Cavity height	Aperture	Deflecting voltage
Unit	MHz	MHz	cm	cm	cm	cm	MV
DQWCC	400	579	38.2	14.7	14.6	8.4	3.34




- $Q_0$  at around  $3\sim 4.5e9$ .
- In CW mode, temperature of beam pipe flanges increase.
- Reached 4.5MV kick in pulsed mode, limited by quench, consistent with conditioning test.
- Temperature increase on pickup port blending area.
- Quench field at  $\sim 110\text{mT}$ , with peak E field at  $68\text{MV/m}$





# DQW HOM Filter Design (1)


3 HOM filters in one double quarter wave



- Designed to handle kW range HOM power per cavity
- Coupling to 400 MHz:  $7.9 \times 10^9$  (1.1 W at each port to outside load)
- RF losses on Cu pieces are minimized for crabbing mode with  $V_t = 3.34$  MV
- Simulations by B. Hall suggest that with clean surface the filter is free of multipacting.








LARP

# DQW HOM Filter Design (2)




## HOM Impedance




- Impedances are calculated considering the assembling errors. Tables are generated and sent to CERN for verification.
- HOM power is about 69 Watts per cavity. Power of transverse modes estimated based on 5mm offsets.
- In the worst case the power increased to 86 Watts if HOM frequencies shift in  $\pm 2.5$  MHz range.
- HOM induced heat on the Cu gaskets and Cu pins are in mW range.
- Thermal analysis is on-going
- Machining study is on-going

## Thermal analysis



## Machining study





# DQW Crab Cavity – Ongoing




## BNL/UK

- Finalizing engineering aspects of HOM couplers (H and V)
  - Machining Studies
  - Multipactor Analysis
  - Fabrication procedure and tooling

## CERN

- Cryomodule design
  - Including HOM and FPC
  - Support system
- HOM Couplers functional specification drawing




LARP



## Short term plans

- Start cavity fabrication as soon as beampipe assembly has been tested and approved
- Build two fully dressed cavities of each kind
  - Include HOM filters, tuners – No FPC
  - Vertical test @ US lab before shipping
  - Ship by Dec. 2105
    - *Ambitious, in light of current progress*
- Integrate cavities in cryomodule(s) for SPS test to begin in 2017






LARP




# Long Term Plans

- Design and build LHC prototype CMs (2017-2020)
  - H and V, must start while SPS test are ongoing
  - Need to freeze requirements and baseline by mid 2016
- Build production cryomodules (2020-2023)
  - Start upon successful H test of prototypes
  - Includes spares
- Installation (2023-24)




LARP

# HL-LHC Planning - Prototypes








LARP

# HL-LHC Planning - Production





# Planning Assumptions

- Assumes production of 36 cavities – one/month
  - XFEL 8 cavities/week
  - FRIB ~12/month
- Produce 16 Cryomodules – one/1.5 months
  - XFEL 1/week
  - FRIB 1.2-2/month
  - Added 1 year of schedule float
- XFEL ~800 cavities/100 CM, FRIB ~330 Cav/~50 CM
- Considering multiple vendors
- Assumes two production lines



# Planning - Comments

- Need to start prototype CMs before SPS test
- Need to start CM industrialization before the completion of prototypes testing



# Conclusions



- Completed and released cavity designs
- Finalizing dressed cavity integration in cryomodule
- Production of both cavity designs is underway with industrial partner
- Schedule for SPS test is tight
- Active contributions from all collaborators





# Questions







# Acknowledgments

- Contributions to this presentation came from the whole collaboration
  - BNL – S. Belomestnykh, S. Verdu-Andres, Q. Wu, B. Xiao
  - CERN – L. Alberty, R. Calaga, O. Capatina
  - FNAL – T. Nicol
  - LBNL – A. Ratti
  - Niowave – J. Hollister, T. Grimm, E. Maddock, J. Yancey
  - ODU – J. Delayen, H. Park, R. Olave, S. da Silva
  - LU/STFC – G. Burt, B. Hall, S. Pattalwar
  - SLAC – Z. Li



# Verification of PoP RFD Test Results



- First test (3/2013):

- $Q_0 \rightarrow 4 \times 10^9$
- $V_t \rightarrow 7.0$  MV

- Second test (8/2014): with Nb coated flanges

- $Q_0 \rightarrow 1.25 \times 10^{10}$
- $V_t \rightarrow 7.0$  MV

- Test at CERN (10/2014):

- $Q_0 \rightarrow 7 \times 10^9$
- $V_t \rightarrow 6.5$  MV

