

2017 - 2018 SPS Crab Cavity Validation Run: Status and Issues

Alick Macpherson
BE-RF-SRF
CERN



20/11/2014 4th Joint HiLumi LHC-LARP Annual Meeting

Post HL-LHC Review Conclusions (May 2014)

- SPS Test is of Crab cavity Prototypes is critical
 - Prepare for 2 cavity types to be tested in the SPS before LS2
 - Validation of crab functionality + assessment of machine protection issues


- Crab Cavity prototypes to be tested in SPS

- Double Quarter Wave design
- RF Dipole design



- SPS Crab Cavity Installation

- 2 cavities of the same type in a common cryomodule
- Cryomodules must be easily exchangeable
- Cavities operate at 2 Kelvin
- Cryomodule must be remotely movable in/out of beam



SPS Crab Validation Run: What is to be tested

- **Demonstration of cavity deflecting field (amplitude and phase control) with proton beam including injection, energy ramp and coast at energies ranging from 26-450 GeV.**
- **Verification and control of cavity field (amplitude and phase), frequency, tuning sensitivity, input coupling, power overhead and HOM signals.**
- **Establish operational cycle with crab cavities and demonstrate the possibility to operate w/o crab cavity action (make them invisible) by both counter-phasing the two cavities or by appropriate detuning.**
- **Measurements of beam orbit centering, crab optics and bunch rotation with available instrumentation such as BPMs and head-tail monitors.**
- **Demonstrate Multi cavity feedback operation**
- **Demonstrate robust 2-cavity cryomodule operation – trigger quench in one cavity without inducing quench in the other**
- **Verification of machine protection aspects and functioning of associated slow and fast interlocks.**
- **Test HOM coupler operation with high beam currents and associated power levels as a function of filling scheme, instability thresholds for deflecting and higher order modes and impedance measurements of the crab cavities.**
- **Measurable emittance growth induced by the crab cavities**

Taken directly from the WP4 PDR


SPS Crab Validation Program: 5 Steps

- Validation Run requires dedicated SPS MD time
 - **LHC injection and SPS Fixed Target beams not possible when crabs in**
- Measurement programme broken in to 5 categories
 1. Cavity setup, conditioning, beam injection and initial cavity operation
 2. Long Term Effects: Coasting Beam [120 -270 GeV]. Low Intensity
 3. Short Term Effects: Cycling Beam: [26-450 GeV]. Low intensity
 4. Machine Protection Issues and Quench studies
 5. High Intensity Studies

- **Each MD step: 2 to 3 slots of 8hrs with beam**
- **Validation of test of 1 cavity type:**
 - ~12 slots of 8hrs of dedicated MD time spread over 1 year
- **Its necessary to be installed for 2017 SPS run.**




SPS Crab Integration Considerations

Baseline SPS location: SPS LSS4




SPS Crab Control Room

- Crab Control room: Share ECA4 level -2 with AWAKE
 - Space for up to 7 racks in barracks + rack space walkway in ECA4 Cavern
 - Cable routing through the ECA4-ECX4 shielding not yet understood



Crab Zone Layout




- Baseline Integration model being assembled with Integration Office

Overview of Status: SPS crab cavity run


- **SPS Cavities:**
 - DQW design released for production: **October 2014**
 - RFD design to be released for production: **December 2014**
- **Cryomodule + Cryo 2K service module**
 - Conceptual design expected **end of December 2014**
- **Crab LSS4 Integration**
 - September 2014: integration model launched with CERN Integration Group
- **Cryogenics in LSS4: Heat load is still an issue**
 - During LS1: Helium pumps with services installed.
- **Beam line**
 - Conceptual models of Y-Chamber, support table and BPMs done
 - Preparing to launch technical designs needed for ECR
- **RF Power**
 - Cabling requirements specified and Tetrodes under test
 - Integration model of BA4 and ECA4 area need to be launched
- **LLRF + Controls**
 - LLRF: Ultra fast FB loop not needed => tetrode integration options?

Crab Installation Considerations: Space

- Installation: Vertical height constrained by existing cable trays
 - Some (mostly empty) cable trays will have to be dismantled/modified
 - Installation of power coupler and wave guide is the space constrained step



Installation: Power coupler + waveguide connection to Cryomodule




Installed crab cavity system


Crab Installation Considerations: Space

- Installation: Vertical height constrained by existing cable trays
 - Some (mostly empty) cable trays will have to be dismantled/modified
 - Installation of power coupler and wave guide is the space constrained step

160 mm clearance at installation connection wave guide




Installation: Power coupler + waveguide connection to Cryomodule



Installed crab cavity system

Beam Line Considerations: New Y-Chamber

- Cryo module size => new Y-chamber design required
 - **Opportunity taken to improve impedance design**
 - **Design presented and endorsed by Impedance Working Group**
 - No significant impedances within beam spectrum (< 1.5 GHz)
 - Propagating modes do not reach cavity due to aperture reduction
 - **Propagating modes into SPS reduced wrt existing design**




Model	Z	Zx (kOhms/m)	Zy (kOhms/m)
<i>Installed 12 Degree Y-Chamber</i>	<i>2.8</i>	<i>0.33</i>	<i>0.31</i>
<i>Proposed 16 Degree Y-Chamber</i>	<i>0.43</i>	<i>0.21</i>	<i>0.85</i>

- Preparing to hand over to prepare Vacuum group for mechanical design, design approval, and manufacture.


Beam Line Considerations: Ambient Magnetic Field

- Requirement
 - Ambient field $< 1\mu\text{T}$ at cavity
- Initial 2D simulation results
 - consider only main magnet busbars
- Identify most critical position.
 - **Pt A**: Outer surface of cryomodule
 - **Pt B**: Outer surface of He Vessel
- Source of ambient magnetic field: SPS main magnet busbars
 - Take worst operational case \Rightarrow 2 x normal operational levels



Beam Line Considerations: Ambient Magnetic Field

- Requirement
 - Ambient field < 1uT at cavity
- Initial 2D simulation results
 - consider only main magnet busbars
- Identify most critical position.
 - **Pt A:** Outer surface of cryomodule
 - **Pt B:** Outer surface of He Vessel
- Source of ambient magnetic field: SPS main magnet busbars
 - Take worst operational case => 2 x normal operational levels




Busbar shielding	In-Beam Transverse Stray field [mT]		Out-of-Beam Transvesre Stray field [mT]	
	Pt A	Pt B	Pt A	Pt B
Stainless steel (or no cover)	0.4 (0.57)	0.2 (0.39)	0.6 (0.85)	0.3 (0.51)
Constructional steel, 2 mm thick	0.3	0.2	0.4	0.2
Constructional steel, 10 mm thick	0.1	0.1	0.2	0.1

Details: <https://edms.cern.ch/document/1377806>
J Bauche & A Macpherson

Measured September 2014
Error in measurement ± 20%

Beam Line Considerations: Vacuum

- Vacuum condition required in cryo module: $< 10^{-10}$ mbar
 - **Vacuum conditions: should be achieved in way that mimics LHC crabs**
 - => Y-chamber, bypass, and crab beam pipe to be NEG coated
 - Large NEG cartridges required up & downstream of crab installation
 - Carbon coatings could be applied in SPS on either side of the crab installation to mitigate influence of general SPS vacuum.
- Vacuum valve and pump layout
 - **This sectorisation permits rapid exchange of cryomodule**




Cryogenics: Heat Load Issues

- **Expected Heat load and required cold box capacity (with safety margin):**
 - **Total Static Heat load:**
 - 26.6 W => Required cold box capacity: $1.32 \times 1.5 = 1.98$ g/s
 - **Dynamic Heat load:**
 - 13.4 W @ 2K + 30 W @ 80 K => Cold box capacity: $0.6 \times 1.5 = 0.9$ g/s
- **Installed TCF20 cold box used for 4.5K COLDEX operation**
 - TCF20 Capacity: 1.1 g/s => does not have capacity for static heat load
=> **TCF20 must be replaced with more performant system**
- **Present baseline solution: Install TCF50 from CERN cryo lab**
 - TCF50: expected maximum capacity 2.5 - 3.0 g/s
 - Integration issues to be resolved => schedule implications
- **Dynamic heat load**
 - Install buffer tank to cover dynamic heat loads over an 8-12hr period
 - Refill buffer tank over night(i.e. crab out of beam during refill)


Cryogenics: Cryo Cold Box Integration

- TCF20 -> TCF50 upgrade: Needs to be studied in detail
 - LSS4 installation: 4 weeks + Preparation & Surface installation: 5 months
 - Integration Issues: TCF50 is significantly larger (1.9 x 1.3 x 3.0 m)
 - Integration in LSS4 zone is difficult: cannot block SPS transport zone
 - **Integration may still be feasible => cryo team needs clear requirement.**




Cryogenics: Cryo Cold Box Integration

- TCF20 -> TCF50 upgrade: Needs to be studied in detail
 - LSS4 installation: 4 weeks + Preparation & Surface installation: 5 months
 - Integration Issues: TCF50 is significantly larger (1.9 x 1.3 x 3.0 m)
 - Integration in LSS4 zone is difficult: cannot block SPS transport zone
 - **Integration may still be feasible => cryo team needs clear requirement.**



Cryogenics: Cryo Cold Box Integration

- TCF20 -> TCF50 upgrade: Needs to be studied in detail
 - LSS4 installation: 4 weeks + Preparation & Surface installation: 5 months
 - Integration Issues: TCF50 is significantly larger (1.9 x 1.3 x 3.0 m)
 - Integration in LSS4 zone is difficult: cannot block SPS transport zone
 - Integration may still be feasible => cryo team needs clear requirement.




Alternatives:

- If not possible to install in LSS4 => TCF50 has to go to ECA4 or BA4
- Is it sensible to consider relocating to another SPS location? ...


Cryogenics: Cryo Cold box alternative locations

- Relocating Coldbox to ECA4 or BA5: Need to install helium transfer line
 - Issue of time and cost : time => time without beam + money (~4000 CHF/m)




Other Integration Issues: SM18 RF Test Facility

- SM18 Clean room
 - **Cryomodule assembly Q1 2016**
- M7 Bunker: Horizontal Tests
 - **CRAB cryomodule - 2016**
- V3 and V4 Vertical Teststand in 2014 - 2015
 - **Cavity tests: PoP Design**
 - **Quench studies**
 - **LLRF studies**
 - V4 not yet operational ...



SM18 Preparations

- Up-grading of vertical test stand inserts for Crab testing
 - Upgrade of V3 and V4 cryostat inserts
- Preparations for Horizontal bunker M7 for Crab cryo module testing
 - 1st step: Model of “As installed” SM18 infrastructure with Integration Group



SPS Crab Installation Schedule Considerations

SPS Crab Cavities: Preparation Schedule

- **Assumptions**

- **SPS crab validation run is during 2017 and 2018 SPS operation**

- Y-Chamber essential: Remotely moveable table => dedicated beam MD
- Two cavity types are to be tested in the SPS => two different cryo modules
 - Only one cryo module can be installed in the SPS at any one time.
- Infrastructure and initial cryo module installation only possible in a (E)YETS

- **Schedule for cryo module preparation**

- **Q1 of 2016:** Cryo module assembly in SM18
- **Q2 of 2016:** Cryo module + cryo service module validation in SM18
- **Q3 of 2016:** RF Conditioning of cryo module in SM18
- **December 2016:** 1st Cryomodule ready to install in SPS

- **Q3 2016:** Assembly of 2nd cryo module starts


SPS Schedule based on the LHC roadmap

- **Present Schedule**



- **LS1** Finishing => LHC restart => very limited SPS access
- **LS2** Starting in **2018 (July)** => **18 months + 3 months BC**

- **Machine stops**

- Year End Technical Stop: **YETS**
- Extended Year End Technical Stop: **EYETS**



- Crab validation run: cryomodule 1
- Crab validation run: cryomodule 2



Access periods: Year End Technical Stops

- Installation opportunities in the SPS schedule
 - YETS and EYETS periods
 - Technical Stops during SPS running: Each stop is limit to 4 days or less
- Year end technical stops
 - **YETS 2015-2016 = 3w + 2w* + 7w = 12 weeks (Beam to Beam in LHC)**
 - This will allow approximately 4 to 5 weeks of Access in the SPS.
 - **EYETS 2016-2017 = 3w + 2w* + 13w = 18 weeks (Beam to Beam in LHC)**
 - This will allow approximately 10 weeks of Access in the SPS.
 - **YETS 2017-2018 = 3w + 2w* + 7w = 12 weeks (Beam to Beam in LHC)**
 - This will allow approximately 4 to 5 weeks of Access in the SPS.

* Christmas break

Dates courtesy of David McFarlane SPS Technical co-ordinator

SPS Crab Cavities: Ideal Installation Schedule

- **2015-2016 YETS: Installation of infrastructure**
 - Removal of COLDEX
 - Upgrade Cryo cold box + install crab cryo infrastructure for 2K operation
 - Replace bus bar shielding, install support table + RF power
 - Installation of Y-Chamber, beam lines, and vacuum valves and pumps
- **During 2016 SPS run: Validation of infrastructure**
 - Commissioning of cryo system
 - Validation of in/out movement of support table with cold transfer lines
 - Re-confirmation of RF power operation
- **2016-2017 EYETS: Crab Installation**
 - Cryo module installation, beam line pump down, alignment of cryomodule
 - Installation of LLRF into ECA4 + cabling + deployment of control software
- **During 2017 SPS run: SPS Crab validation run**
 - 2 to 3 months of conditioning/RF conditioning
 - Crab cavity measurement programme

This schedule would be nice but is not really justifiable in terms of crab preparation milestones and wider HL-LHC program

SPS Crab Cavities: Realistic Installation Schedule

- **To be taken into account**
 - **Cryo module not ready until 2016-2017 EYETS**
 - **Cold box upgrade is substantial + likely not feasible in 2015-2016 YETS**
 - **COLDEX request to run in 2016**
- **What is a reasonable baseline scenario**
 - 2015-2016 YETS: Install of cryo cold box upgrade infrastructure
 - 2015-2016 YETS: Cabling to ECA4
 - 2016: Use SM18 M7 bunker to validate support table + RF power + Y-chamber + cryo service module + cryomodule
 - 2016-2017 EYETS:
 - Remove COLDEX. Install crab infrastructure and cryo module
 - Upgrade cryo cold box in parallel.
 - 2017: Commission and run as originally planned

This schedule is optimistic but feasible. Installation must be carefully choreographed & 2015-2016 YETS used for preparation work

SPS Revised Schedule: EYETS planning

- **Optimistic sequential planning estimate**

Activity in LSS4	How Long
Removal of COLDEX	4 days
Cryo cold box upgrade (in LSS4)	4 weeks
Installation of new bus bar shielding	4 days
Installation + alignment of support table	3 days
Installation of Tetrodes, circulators and loads	2 days
Installation of cryo 2 K infrastructure + Cryomodule	5 days
Installation of beam line + cryo connections + leak tests	3 days
Vacuum conditioning	1 week
Alignment after pump down	4 days
Cabling	2 weeks
Contingency	1 week
Total Time	13 weeks

- **EYETS stop: 10 wks of SPS access => some work items to be in parallel**
 - **Assumes 2015-2016 YETS used for preparatory work items**

Baseline Fall Back plans

- **Baseline plan is to install in 2016-2017 EYETS into SPS LSS4**
 - Ideally cold box upgrade in 2015-2016 YETS but expect 2016-2017 EYETS
- **What happens if Cryomodule is not ready for EYETS**
 - **Option A: Install during 2017 SPS run:** two 4-5 days SPS technical stops
 - Assumes that all support infrastructure installed in EYETS
 - **Option B: Install in 2017-2018 YETS**
 - With present LS2 start date => only 1 cryo tested before LS2
 - If LS2 start moved back:
 - Possibility of swapping cryomodule in an SPS technical stop
 - Would place heavy demand on dedicated MD time during SPS run

**Only realistic option for testing two different cryo modules:
Install first cryomodule in 2016-2017 EYETS**

Cryo module exchange in an SPS Technical Stop

- **Minimum Time to swap a cryo module: 1 SPS technical stop of 4 days**
 - Day 1
 - Venting and removal of beam pipes -> 6hrs
 - Removal of existing Cryo module -> 4hrs
 - Day 2
 - Installation of new CM: 4hrs
 - Alignment of cryomodule: 4hrs
 - Pumpdown of beam pipe reduction transitions & Y-chambers overnight
 - Day 3
 - Remounting of bypass beam pipe: 4hrs
 - Pumping of bypass beam pipe: 24hrs
- **Things to be done once SPS beam reinstated**
 - Bakeout of beam pipe reduction transitions => to be done remotely
 - remote monitoring and only short access to remove once done
 - bakeout + reconditioning expected to take 1week

Summary

- **LSS4 of SPS is the baseline installation site**
 - Control room + LLRF in ECA4. RF power in LSS4 alcove
- **Revised integration/installation schedule**
 - **2016: SM18 M7 bunker needed for infrastructure + cryo module testing**
 - **All crab infrastructure installation pushed to 2016-2017 EYETS**
 - **~10 week window to install LSS4 crab infrastructure.**
- **Issues**
 - **Cryo Cold box upgrade schedule needs to be studied ...**
 - Need to move Y-Chamber and support table designs into ECR phase
 - Compatibility with COLDEX: Needs confirmation on when COLDEX stops
 - COLDEX runs until EYETS then removed. Crabs installed until LS2
 - ... Possibility of alternative SPS location?: to be discussed

Alternative SPS Crab location?

- Very new point of discussion point
 - **Question:** Given COLDEX program and Crabs cold box upgrade needed in LSS4, is it better to have 2 test facilities with cryogenic capacity in SPS?
- Preliminary look at alternative locations in the SPS: Only LSS5
 - Tunnel option: Space constraints?



- Alcove option?
 - Similar integration issues as LSS4?
 - Other users?

