Status of the CALIFES RF gun and photocathode preparation

- installation of RF gun complete
- installation of wave guides (part I), pumping + leak testing: done

next steps (present schedule):

- installation of water chiller for RF gun: done (pipes connected)
- low-power RF tests: week 21
- bake-out, leak testing: weeks 22+23
- installation of wave guides, part II: weeks 24-26
- RF commissioning with Cu plug in place
- final tests and photocathode production (to be done just before first beam!)

Erratum

15 May 2008 12:00



Status of the CALIFES RF gun and photocathode preparation

Cooling water connected: Chiller to RF gun; approx. 3 bar

11:30 today:

SERIOUS water leak (... to the <u>outside</u>, for sure; very likely NOT to the inside...)

Leak not from pipes nor from connections...
...somewhere "inside", hidden by the solenoids

Conclusion (updated 15 May 2008):

Difficult to predict today what status will be at the end of July 2008

any questions to:

CALIFES RF gun, preparation chamber etc.

?

Status of the laser system (CERN part)

Reminder (last CTF3 committee meeting):

- IR -> green: 13% conversion efficiency (specs: 35%)
- green -> UV: 4.3% conversion efficiency (specs: 35%)

NOTE: the **beam-sizes** used are much smaller than specs

hypothesis to explain low conversion efficiency:

significant DC component in the beam (not just 10 ps pulses)

Progress report


M. Petrarca visit to RAL – discussion with M. Divall, I. Ross Main result:


due to the high amplification factor in Amplifier 1, any stray, off-axis, out-of-time light rays are amplified -> looks like ASE (Amplified Spontaneous Emission)

this would explain

- (1) halo observed after Amplifier 1
- (2) "DC component" between pulses


RECENT EXPERIMENTAL RESULTS - PRELIMINARY






Amplifier 1 OFF







Amplifier 1 OFF



Amplifier 1 ON (90 A)



Amplifier 1 ON (65 A)



Amplifier 1 ON (75 A)


QUESTION:


how much power do we loose, when using Amplifier 1 at 65 A instead of the nominal 90 A?

ANSWER:


... all the five "drivers" (power supplies) for the diodes of Amplifier 1 have a controls problem and can not be powered ...

...Murphy's law...





data taken on 14 May 2008 p.m.



90 A

laser system (CERN part) - cont.

next steps:

[... improve triggering of the scope ...(?)]

- (1) investigate whether we can work with Amplifier 1 at 65 A (approx. 50% of beam power)
 - -> resulting power and pulse structure after Amplifier 2
 - -> conversion efficiency to UV several weeks of work
- (2) investigate cures to Amplifier 1, decide on action (x weeks)
- (3) implement modifications (xx weeks)

CONCLUSION (...not changed...):


Difficult to predict today what status will be at the end of July 2008

any questions to:

Laser (CERN part)

?


Status of the PHIN photoinjector




PHIN-2 gun brazed at LAL – tested o.k. - ready for shipment delivery of PHIN-2 gun from LAL to CERN: 20 May preparation for bake-out, installation + assembly

(with help from LAL – MERCI!), waveguides, etc.

? ready in September ?



PHIN in CTF2 - 14 May 2008



CALIFES RF gun - 14 May 2008