HL-LHC/LARP International Review of Superconducting Cable for the HL-LHC Inner Triplets Quadrupoles (MQXF)

Hi-Lumi Conductor Procurement

A. Ballarino, TE-MSC-SCD 6th November 2014

A. Ballarino, B. Bordini, L. Oberli





Outline

- Quantity of conductor procured
- Procurement of wire for series production
- Cable production plan

Conductor for MQXF quadrupole

> Double sourcing


Procurement of **PIT and RRP**® Nb₃Sn wire


- Needed: (520 + 230) km of RRP® (520 + 230) km of PIT 1500 km (8.4 tons) in total
- Procured: 1000 km (4.54 tons) of RRP (+ option for 500 km) 1000 km (4.54 tons) of PIT (+ option for 500 km)
- The option enables to act in case of problems from one supplier

HL-LHC/LARP International Review, CERN, 05/11/2014

Procurement – Nb₃Sn Wire

Procurement strategy as presented at the Hi-Lumi/LARP Conductor Internal Review, CERN, October 2013





Nb₃Sn Wire for MQXF Prototype Program Short Models (UL = 400 m)

5 km (RRP 132/169) **+ 5 km** (PIT 192) – Cabling trials **45 kg** delivered from December 2012 to March 2013

35 km (RRP 132/169) + **35 km** (PIT 192) **318 kg** delivered from November 2013 to October 2014

20 km (RRP 132/169) + **20 km** (PIT 192) **182 kg** to be delivered in the first trimester 2015

545 kg of Nb₃Sn for MQXF ordered


Long Models (UL = 800 m)

200 km (RRP) + 200 km (PIT)


1.8 ton to be delivered in 2016 (18 months)

Tot = 2.35 tons of Nb₃Sn for MQXF Prototype Program

Procurement of Nb₃Sn




Strand delivery and cable production




HL-LHC/LARP International Review, CERN, 05/11/2014

Wire delivery



HL-LHC/LARP International Review, CERN, 05/11/2014


Wire delivery and cables production - Series



Delivered to magnet team: 2 months before coils assembly (for electrical insulation) **Available**: availability of cables according to wire delivery schedule

HL-LHC/LARP International Review, CERN, 05/11/2014


Wire delivery and cables production - Series



Delivered to magnet team: 2 months before coils assembly (for electrical insulation) **Cables ready for characterization** : <u>3 months</u> before delivery to magnet team **Available**: availability of cables according to wire delivery schedule

HL-LHC/LARP International Review, CERN, 05/11/2014


Cables production - Series



Delivered to magnet team: 2 months before coils assembly (for electrical insulation) **Cables ready for characterization** : <u>3 months</u> before delivery to magnet team **Available**: availability of cables according to wire delivery schedule

HL-LHC/LARP International Review, CERN, 05/11/2014

Cables production - Series



HL-LHC/LARP International Review, CERN, 05/11/2014

Cable production

- Total quantity: 45 cables to be produced during 3 years 32 for series production
- From April 2017 till December 2017: production of cables for earlier deliveries plus <u>buffer of 4 fully</u> <u>qualified cables</u> – to compensate for unforeseen stop of production (cabling machine, QC equipment, delay in measurements...)
- Cable production rate: one cable every two weeks. Three months have been taken into account for measurements before delivery of cables for coils winding

Conclusions

- A wire procurement strategy has been established in accordance with requirements for cable production
- A cable production plan has been established in accordance with requirements for coils assembly
- Cabling activity will be performed at CERN. Production of unit lengths of cables will be launched sufficiently early to assure cables need for coils assembly – also in case of late delivery from one wire manufacturer - and availability of a buffer of cables