
MQXF Q1/Q3 Conductor Procurement

A. K. Ghosh



MQXF Conductor Review
November 5-6, 2014
CERN

Outline

- Introduction
- MQXFS and MQXFL Magnet Strand and Cable
 - Strand procurement for the prototype magnet (qualification phase or pre-production phase)
- MQXF Strand Production/Procurement Plan
 - Phase I followed by Phase II production
 - QA/QC plan at vendor and within the project
- MQXF Cable
 - Cabling,
 - Insulation and Testing
 - QA
- Summary

Introduction

- For the **MQXF Q1/Q3** Magnets we will likely use **RRP[®] wire** from Oxford Superconducting Technology
- Strand diameter **0.85 mm**
 - **Ti-Ternary Nb₃Sn**
- Cable is a **40-strand** Rutherford Cable with stainless steel core
- The 1st Short model MQXFS magnet is using coils made with **108/127** strand.
- Subsequent Short and Long MQXF magnets will use **132/169** design wire (smaller filament diameter)
- Final Specification Documents for the MQXF magnet strand will be released in June'2015.
 - It will be a **performance based specification** as is currently being used for LARP strand procurements.



LARP-MAG-M-8004-Rev. B (Present spec.)

Process	Ti-Ternary RRP [®] Nb ₃ Sn
Strand Diameter, mm	0.85 ± .003
I_c (12 T) at 4.2 K, A	≥ 684
I_c (15 T) at 4.2 K, A	> 361
n-value	> 30
D_s , μm (sub-element diameter)	< 60
Cu-fraction, %	> 53
RRR (after full reaction)	≥ 150
Twist Pitch, mm	14 ± 2
Twist Direction	Right-hand screw
Minimum Piece length, m	750
High temperature HT duration, h	≥ 48

D_s sub-element diameter
 I_c Critical Current
 RRR residual resistivity ratio

MQXF Strand Specification

Process	RRP [®] or PIT Nb3Sn
Strand Diameter, mm	0.850 ± .003
I_c (15 T) at 4.2 K, A	> 361
n-value	> 30
I_c (12 T) at 4.2 K, A (Reference Only)	(> 632)
D_s , μm (sub-element diameter)	< 50
Cu : Non-Cu volume Ratio	1.2 ± 0.1
RRR (after full reaction)	≥ 150
Twist Pitch, mm	19 ± 2
Twist Direction	Right-hand screw
Strand Spring Back, deg.	< 720
Magnetization Width at 3 T, 4.2 K, mT	< 300
Minimum Piece length, m	TBD

LARP-MAG-M-8007 Rev.0 (TBR)

Process	Ti-Ternary RRP [®] Nb ₃ Sn
Strand Diameter, mm	0.85 ± .003
I_c (15 T) at 4.2 K, A	> 361
I_c (12 T) at 4.2 K, A (for reference)	(≥ 632)
n-value	> 30
D_s , μm (sub-element diameter)	< 50
Cu : Non-Cu volume Ratio	1.2 ± 0.1
RRR (after full reaction)	≥ 150
Twist Pitch, mm	19 ± 2
Twist Direction	Right-hand screw
Strand Spring Back, deg.	< 720
Magnetization Width at 3 T, 4.2 K, mT	< 300
Minimum Piece length, m	550
High temperature HT duration, h	≥ 48

D_s sub-element diameter
 I_c Critical Current
 RRR residual resistivity ratio



Procurement Plan for MQXF RRP-132/169 strand leading up to the Prototype magnet

- Require 6 coils for short MQXF; cable unit length **150 m**
- Require 16 coils for Long MQXF; cable unit length **450 m**
- Assuming **12% loss** in strand from cable mapping
- Total length of strand for MQXFS: ~ **50 km** (250 Kg)
 - **55 km** of strand is in inventory
- Total length required for MQXFL: **350 km** (~ 1750 Kg)
 - **12 km** in inventory
 - **17 km** awaiting delivery pending all tests
 - A total of **320 km** has to be procured in FY'15 & FY'16
- Present specification **LARP-MAG-M-8004 Rev. B**
 - Is being replaced by **LARP-MAG-M-8007**

Procurement Plan for MQXF Q1/Q3 Magnets

- Require **90 coils** for Q1 and Q3
- Unit length of cable : **450 m**
- Assuming **12% loss** in strand from cable mapping
- Total length of strand for UL of cable: **22.4 km**
- Total length required for project: **2016 km (~ 10,000 Kg)**
 - ~ 225-250 billets depending on yield
 - Present billet size is 45 Kg
- Coil production start: **Jan'2018**
- Cable Production start: **June 2017**
 - Final Strand Specification set June'2015
 - RFP sent out **Oct'2015**
 - Contract placed **Apr'2016**
 - Phased Production
 - Phase 1 : **First delivery of 500 Kg May'2017**
 - Phase 2 : **Production Phase July'2017 through Oct'2018**
 - **Delivery complete Oct'2018**


Strand Delivery Schedule



First delivery after **12 months** of placing of contract

Cable mapping using first 500 Kg of wire
1 UL will use wire from at least **3 billets**

Strand Delivery Schedule



OST (most likely vendor for RRP wire) has **sufficient capacity** to handle both CERN and US orders in the same time frame. Production rate ~ **1 metric ton/month**. During ITER the production rate was ~ **2 tons/month**.


Cabling and Insulation Plan

- Cabling at LBNL
- Cabling to start **5-6 months** in advance of start of coil winding.
- Cabling Start **June 2017**
 - Unit length is fabricated within **1 week**.
- Cabling throughput required 2 UL's / month at start, ramping to **3 UL's/month** by July'2018
- S2 glass Insulation braided directly onto cable
- Vendor: **New England Wire Technology (qualified)**
 - **Sufficient capacity** to keep up with cabling rate, 2 braiders available.
 - Unit length insulated within **5 working days**.



QA-Plan

Conductor Qualification - 1



Conductor Qualification -2

- Billet Qualification
 - Primarily based on **vendor QA/QC**
 - **Apply SPC** to **track uniformity** of strand production
 - QC tests on a smaller subset of samples at a US lab
 - **Phase I** will have **more extensive checks** than **Phase 2**
 - **OST data** will be **verified periodically** with measurements at a **US lab**.
- Cable Qualification
 - This is important and needs to be **completed prior to coil winding**.
 - Mechanical tests, metallographic test, insulation thickness
 - I_c and local RRR electrical test: minimum 3 extracted strand and one round wire
 - Heat Treatment schedule (HT) as specified for coil reaction

Strand QC Tests and Reports

- QC Tests and Reports
 - Cu/Non Cu
 - Twist Pitch and Twist Direction
 - I_c , n-Value, RRR
 - Magnetization Width
 - Wire Springback
 - Surface Cleanliness Certification
 - Eddy Current Certification
 - Final Wire Diameter
 - Piece Length
- Material Certifications:
 - Tin Rod
 - Niobium Rod
 - Niobium/Titanium Rod
 - Niobium Sheet
 - Copper Tube

Ian Pong will elaborate on the QA/QC plan

Cable QC Tests and Reports

- QC Tests and reports
 - Cable dimensions from CMM
 - Cable 10-stack measurements
 - Cable cross-section microscopy
 - Cable Residual Twist
 - RRR of Extracted strand
 - I_c , n value of extracted strands
 - Cabling Report
 - Cable Piece Length
 - Insulation thickness
- Material Certifications:
 - Insulation fiber
 - Stainless Steel core

Summary

- Strand procurement has been planned to meet coil winding schedule.
 - Strand production will last for 30 months
 - Phase I used to assess vendor QA/QC and set control limits on full production
- Cabling start is planned for 5 months before coil winding
 - Goal is to be well ahead of cable required for coil winding
- Peak cabling rate of 3 unit lengths/ month during production can be handled at LBNL
 - Cable throughput ramps up after one year of operation.
- Final Specification documents and Strand and Cable production QA plan to be released in time for strand RFP (Request For Proposal) solicitation in Oct'2015.

End of Presentation

Cable Insulation

- Insulation is braided directly on cable
 - New England Wire Technology (NEWT)
- Using S-2[®] glass (from AGY) with 933 Silane sizing
- 6 lengths of MQXF cable (170 m long) has been insulated
 - Using braiding parameters to yield target specification of 0.145 ± 0.005 mm thickness
 - 10-stack measurements at 5 MPa are used to determine insulation thickness
 - Thickness can be readily adjusted to meet any change to present specification.