

# HIE-ISOLDE Status Report

W. Venturini Delsolaro

On behalf of HIE-ISOLDE Project Team

**48th Meeting of the INTC, CERN, 5-6 November 2014**

# Outline

- Status of the technical systems
- Financial situation
- Schedule
- Conclusions





# Status of the infrastructure

In summary: **very good**. Infrastructure is in place





Visit and see for yourself!


# Nb sputtered cavities



Cavity production protocols validated on CERN prototypes  
Series copper substrates from industry  
Some teething problems: delays, non conformities



# Series cavity performance



# CM 1 operational scenarios

cavity	Eacc (MV/m)	Q0	Voltage (MV)	Pcav (W)
QP2.1	5.98	6.22E+08	1.79	7.6
QP3.2	6.01	4.91E+08	1.80	9.7
QS1.1	5.99	3.78E+08	1.80	12.5
QS2.1	6.00	2.63E+08	1.80	18.1
QS3.1	6.00	3.22E+08	1.80	14.8
<b>Total</b>			<b>8.99</b>	<b>62.7</b>

uniform field option


This is already within the cryogenics margin

cavity	Eacc (MV/m)	Q0	Voltage (MV)	Pcav (W)
QP2.1	6.61	5.40E+08	1.98	10.6
QP3.2	6.15	4.64	1.98	10.7
QS1.1	5.73	3.97E+08	1.72	10.9
QS2.1	4.99	3.14E+08	1.50	10.5
QS3.1	5.29	3.62E+08	1.59	10.2
<b>Total</b>			<b>8.63</b>	<b>53</b>


uniform power option



# Superconducting Solenoid



Training performance



Magnetic field measurements


# RF systems (Power and LLRF)

- Low microphonics; low sensitivity to He pressure, no beam loading → high  $Q_L$  in operation
  - Eased design for the input coupler
  - 700 W solid state RF amplifiers
  - State of the art digital LLRF system
  - Direct RF sampling
  - Direct RF generation by DAC
  - 1 LLRF controller card per cavity

LLRF controller for one cavity



LLRF system for a complete cryomodule (6 cavities)



## Main deliverables in time, no showstopper so far



- LLRF: on track
- Power RF: power amplifiers delivered
- RF controls software: catching up delays, RF group committed on essential functionalities for Day 1



# Cryomodules: all main components at CERN




# All CM assembly infrastructure and tooling is available







# Cryo module assembly




# CM assembly process (1/2)




Thermal Shield assembly




TS introduction in VV




Chimney positioning




Equip top plate and leak test




He Vessel + Top Shield




He Vessel mounting



Chimney insertion




Bayonets + leads + supports




Cav./Sol. Frame mounting




# CM assembly process (2/2)




Diagonal rods + cryo circuit




Solenoid



Solenoid connection




Solenoid alignment




Cavities




Cavities connection



RF couplers and lines



Tuning system





Final insertion inside vessel






# SM18 CM test infrastructure

- Integration study done
- Reshuffling M9 bunker roof: October 2014
- Racks installation and RF cabling by end 2014
- Cryogenics valve box installation and commissioning: January 2015



# HEBT – 2015 (phase 1/2)

- Two beam lines built and operational in 2015 (third beamline in Phase2 or Phase3)
- Only one CM installed in 2015
- 1 CM + 2 beamlines = 4 dipoles, 22 MQ, 11 MC, 5 short-DB and 8 long-DB
- Upgrade of REX quadrupoles power converters (19 units)



**Full infrastructure installed directly for the 3-phases**

# HEBT equipment

## Magnets (MB, MQ, MC):

- Procurements now on-track
- 3 months delay for MB and MQ compared to original delivery dates, 1 month for MC
- **Need close follow-up for the MQ contract**

## Power converters:


- MB and MC on time
- **MQ: 3.5 months delay: potential impact on the start of dry runs**

## Beam instrumentation

- **SDB delivered**
- LDB: 1 month delay, no impact

## Vacuum system

- Procurements on-track
- Need to finalise integration



# Financial Situation (EDMS 1422826)

## Infrastructure

“The Cost to Completion of the infrastructure part of the HIE-ISOLDE project, entirely funded by CERN, is **21.2 MCHF**.”

The revised estimate of the infrastructure part shows that the **total cost remains unchanged.**”

## Machine

“The Cost to Completion of the machine part of the HIE-ISOLDE project was revised in November 2013 in the EDMS document “*HIE-ISOLDE Project Financial Situation 2013 – Machine Part*”. The new Cost to Completion for the machine part was announced at **21.95 MCHF**.”

The actual accounting of Phase 1 and the revised estimate for Phases 2 & 3 show that the **total cost remains unchanged**”



# Financial Situation (EDMS 1422826)


## **“Funding and Cash Flow for the Machine Part**

Based on the income secured so far by the collaboration, the CERN loan granted and special contribution from CERN, the cash balance of the machine part of the HIE-ISOLDE project shows that:

**the Phase 1 is funded,  
0.7 MCHF are missing for the Phase 2  
and 5.6 MCHF are missing for the Phase 3.”**

Cash flow shortage for Phase 2 (transient effect due to collaboration rate of contribution) does not seem to be a showstopper

# HIE simplified planning



# Conclusions


- Good progress on infrastructure
- Minimal set of active components (SC cavities and solenoid) already available for installation in CM1
- Cryomodule assembly in clean room started
- HEBT elements mostly on time (with some criticalities)
- **Cost and schedule reviewed by CERN on 27.10.2014**
- **Outcome:**
  - Project monitoring tools found adequate
  - Financial situation under control
  - **Schedule risk for physics deadline in 2015 highlighted**
  - **Cryomodule assembly time is the schedule driver**
  - **Re assessment and mitigation plan requested in 1 month**
  - **Phase II: go-ahead** with procurement of remaining components
  - Spare parts policy to be evaluated (for funding)
  - Phase III: not for now, focus on high beta section (4 cryomodules)

backup slides

# Operation with one cryomodule

Between October 2015 and 2015/16 shutdown, only one cryomodule (5 cavities) will be available. Can we run with a missing cryomodule?


- The beam blows up but remains well inside  $\pm 20$  mm aperture
- The beam can be matched into the transport channel with the matching quadruplet without losses





# HIE-ISOLDE global planning progress (Phase1)

08/4  
24/6  
26/8  
24/10



# Industry contract for high $\beta$ cavity cavities


- **15** cavities ordered on 25.05.2013 (with **+5** in option)
- QS1 delivered in June 2014: **7 months delay on contract**
- QS1 **non conform**, coated, almost on specs
- QS2 delivered July 2014, **non conform, coated, low performance**
- **QS3** delivered August 2014 (5<sup>th</sup> substrate, including QP2/QP3) **severe non conformities**. Repaired at CERN, coated, performance slightly below specs
- **QS4** delivered in October 2014, **substrate conform to specifications**, to be coated now
- Two more cavities expected before end of the year

# QS3.1 history


Features spotted after 3<sup>rd</sup> SUBU




After 2 CERN welds



After coating (incident)



After 4<sup>th</sup> SUBU






QS4: substrate problems solved?




# Cavity tuning, mystery solved

influence variables	frequency shift (kHz)
295 K to 4.5 K and air to vacuum	+371 +/- 5
chemical etching 40'	-27 +/- 3
Nb coating	-7 +/- 5



Measured  $f_0$ : 101.156 MHz,  $\Delta f$  by mechanical error: kHz  
Suggested tg: 80.35 mm, suggested trimming: 27.1 mm






# Cryogenic Hazard

Safety pressure device on insulation vacuum routed outside

Safety pressure device on LHe tank routed outside

Port for instrumentation  
re-assigned to  
rupture disk








# Radioprotection (X-rays)

X-Ray doses: Locally hundreds of  $\mu\text{Sv/h}$  on the roof during He processing

BASELINE : NO ACCESS TO THE ROOF




# Radioprotection (neutron production)



	A	Z	q	A/q	MeV/u			20.0 epA Sv/h at 1 m		
					Stage1	Stage2	Stage3	Stage1	Stage2	Stage3
He	4	2	1	4	6.47	10.20	11.45	3.8E-07	3.3E-06	5.0E-06
	4	2	2	2	10.19	16.90	20.05	1.6E-06	6.6E-06	9.0E-06
C	12	6	3	4	6.47	10.20	11.45	1.3E-07	1.1E-06	1.7E-06
	12	6	4	3	7.73	12.54	14.54	2.3E-07	1.6E-06	2.4E-06
	12	6	5	2.4	8.97	14.77	17.38	3.8E-07	2.0E-06	2.8E-06
	12	6	6	2	10.19	16.90	20.05	5.4E-07	2.2E-06	3.0E-06
N	14	7	4	3.5	7.01	11.22	12.81	1.4E-07	1.2E-06	1.7E-06
	14	7	5	2.8	8.09	13.19	15.37	2.3E-07	1.5E-06	2.2E-06
	14	7	6	2.3333333333	9.15	15.08	17.77	3.5E-07	1.7E-06	2.4E-06
	14	7	7	2	10.19	16.90	20.05	4.7E-07	1.9E-06	2.6E-06
O	16	8	4	4	6.47	10.20	11.45	9.6E-08	8.2E-07	1.2E-06
	16	8	5	3.2	7.42	11.97	13.79	1.5E-07	1.1E-06	1.7E-06
	16	8	6	2.6666666667	8.36	13.67	15.98	2.3E-07	1.4E-06	2.0E-06
	16	8	7	2.285714286	9.28	15.31	18.07	3.2E-07	1.5E-06	2.1E-06
	16	8	8	2	10.19	16.90	20.05	4.1E-07	1.6E-06	2.2E-06
Ne	20	10	5	4	6.47	10.20	11.45	7.7E-08	6.6E-07	9.9E-07
	20	10	6	3.3333333333	7.23	11.62	13.33	1.1E-07	8.7E-07	1.3E-06
	20	10	7	2.857142857	7.98	13.00	15.12	1.5E-07	1.0E-06	1.5E-06
	20	10	8	2.5	8.73	14.33	16.83	2.1E-07	1.2E-06	1.6E-06
	20	10	9	2.222222222	9.46	15.64	18.47	2.7E-07	1.2E-06	1.7E-06
	20	10	10	2	10.19	16.90	20.05	3.3E-07	1.3E-06	1.8E-06
	22	10	5	4.4	6.12	9.54	10.55	5.9E-08	5.0E-07	7.5E-07
	22	10	6	3.6666666667	6.81	10.85	12.32	8.2E-08	6.9E-07	1.0E-06
	22	10	7	3.142857143	5.07	7.50	13.99	1.9E-08	1.1E-07	1.2E-06
	22	10	8	2.75	8.19	13.37	15.59	1.5E-07	9.7E-07	1.4E-06
	22	10	9	2.444444444	8.86	14.57	17.13	2.0E-07	1.1E-06	1.5E-06
	22	10	10	2.2	9.53	15.75	18.62	2.5E-07	1.1E-06	1.6E-06
	Ar	40	18	9	4.444444444	6.08	9.47	10.46	3.2E-08	2.7E-07
40		18	10	4	6.47	10.20	11.45	3.8E-08	3.3E-07	5.0E-07
40		18	11	3.636363636	6.85	10.92	12.40	4.6E-08	3.8E-07	5.8E-07
40		18	12	3.333333333	7.23	11.62	13.33	5.5E-08	4.3E-07	6.4E-07
40		18	13	3.076923077	7.60	12.31	14.24	6.5E-08	4.8E-07	7.0E-07
40		18	14	2.857142857	7.23	11.62	13.33	4.7E-08	3.7E-07	5.5E-07
40		18	15	2.666666667	8.36	13.67	15.98	9.1E-08	5.5E-07	7.8E-07
40		18	16	2.5	8.73	14.33	16.83	1.0E-07	5.8E-07	8.2E-07
40		18	17	2.352941176	9.10	14.99	17.66	1.2E-07	6.0E-07	8.4E-07
40		18	18	2.222222222	9.46	15.64	18.47	1.3E-07	6.2E-07	8.6E-07

# Situation in Oct. 2014

- Project Structure was re-organized



# What is needed for Phase 2

- Additional Infrastructure
  - Jumper boxes x 2 ✓
  - Solenoid power converters x 2 ✓
  - Cryomodule supports x 2 ✓
  - Vacuum chambers
- SC Linac components:
  - Cavity substrates x 10 ✓ 3 add. options needed from RI
  - Coupler system x 10 ✓ 5 add. Units
  - Tuner system x 10
  - Solenoids x 2 ✓
  - Cryostats x 2
  - Intertanks x 2 ✓
  - RF systems (LLRF, RF amplifiers) x 2