

The Long Shutdown1 (LS1) consolidation program for LHC

K. Foraz
EN-MEF



ENGINEERING
DEPARTMENT

Contents

- Goal
- Preparation phase
- What has been done
- Implementation phase
- Lessons learnt
- Summary

LS1 goal

► to perform the necessary consolidation and upgrade activities and the full maintenance of equipment and in order to ensure a **safe and reliable operation** of the LHC at **the design Energy** of $\sim 13\text{TeV}$, taking into account essential rules: safety first, quality, second and schedule third.

- Main activities
 - SMACC
 - R2E (mainly Pt1, Pt5 and Pt 7)
 - Maintenance of all the systems after 3 years of operation
 - Consolidation and upgrades

Preparation is crucial

“The man who is prepared has his battle half fought”

Miguel De Cervantes



Preparation - Priorities

- Activities to be performed according to the following priorities:
 - P0: Safety
 - P1: Beam to 7TeV, nominal performance
 - P2: Reliable operation improvement
 - P3: CERN approved projects
 - P4: CERN non approved projects

Preparation - Declare

1. Collection and prioritization of activities: - Plan.cern.ch

+ Unique repository, useful for communication between groups

+ Attenuate bad surprises

+ Ease the prioritization process for LS1 team, focusing only on discordance points

• Some concerns expressed being treated in new version of Plan: timeline, quality....

General
Projects, priorities, goal, impact if not done /postponed

Schedule

Resources and budget

Group contributions
Details and resources

ATS - Seminar K. Foraz

6

Preparation - Decide


LS1 day

Tuesday, 12 June 2012 from 08:00 to 18:00

The aim is to announce the **results of the survey and analysis** of which activities will be performed during the first long shutdown (LS1), which activities might be performed **subject to the availability of resources** (call for extra manpower), and which activities will be postponed. The LS1 day will also provide the latest update on LHC & injector planning. The **support groups will present their activities and organization** during LS1. The aim is to **crosscheck** the requests from other groups and experiments, to avoid missing something and misunderstandings. A summary of the LS1 day will be presented at the LMC meeting on June, 27th.

Preparation - Approve

Engineering Change Requests



LHC Hardware Baseline

Reset

Set as Top

Search

Re-login
FORAZ

- └ LHC Hardware Baseline
- └ Schedule Documentation
- └ Layouts & Integration
 - └ Long Shutdown 1 (LS1)
 - └ SMACC Project
 - └ 2011-2012 X-Mas Break
 - └ Shutdown 2009 changes
 - └ Inventory R2E
 - └ Approbation des maquettes (Point 1)
 - └ Approbation des maquettes (Point 2)
 - └ Approbation des maquettes (Point 3)
 - └ Approbation des maquettes (Point 4)
 - └ Approbation des maquettes (Point 5)
 - └ Approbation des maquettes (Point 6)
 - └ Approbation des maquettes (Point 7)
 - └ Approbation des maquettes (Point 8)
 - └ HL-LHC Layout & Integration

CERN
CH-1211 Geneva 23
Switzerland

the Large Hadron Collider project

LHC Project Document No.
LHC-Y-EC-0008 ver 1.0

2012 Document No.
1254007

LHC Project Document No.
LHC-Y-EC-0008 ver 1.0

Page 2 of 3

Engineering Change Request

Additional Radiation Vetoes in Access Zones to the Injection Lines and Beam Transfer Galleries

Brief description of the project

This modification introduces additional Radiation Veto areas which today are partly classified as Limited Stay Radiation Areas and partly as Limited Stay Radiation Areas under control of these areas.

Equipment concerned : LHC Access Safety System	Drawings concerned :
PE In charge of the Item: T. Ladzinski	PE
Decision of the Project Engineer :	Date of Approval :
<input type="checkbox"/> Rejected. <input checked="" type="checkbox"/> Accepted by Project Engineer, no impact on other items. <i>Actions identified by Project Engineer</i> <input type="checkbox"/> Accepted by Project Engineer, but impact on other items. <i>Comments from other Project Engineers required. Final decision & actions by Project Management</i>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
<i>Actions to be undertaken</i>	
Date of Completion :	Visa :
<i>Valid when approved, an Engineering Change Request becomes a Technical Specification</i>	

1. DETAILED DESCRIPTION by S. Rosaler

Installation of Radiation Veto set/reset key switches and RP Veto signalisation panels next to the following LHC sector doors:

- Door YCP501=TI12, leading from U222 to TI12 tunnel, the new Radiation Veto will apply to sector 13 of Access Zone UJ23 [1];
- Door YCP501=UJ88, leading from U388 to T18 tunnel, the new Radiation Veto will apply to sector 13 of Access Zone UJ87 [2];
- Door YCP501=UJ62, leading from U562 to TD62 beam dump transfer gallery, the new Radiation Veto will apply to sector 13 of Access Zone UJ63 [3];
- Door YCP501=UJ68, leading from U368 to TD68 beam dump transfer gallery, the new Radiation Veto will apply to sector 14 of Access Zone UJ67 [3].

2. REASONS FOR CHANGE by S. Rosaler

The four access zones: UJ23, UJ87, UJ63 and UJ67 are today classified in Access mode as Radiation Areas with parts of them classified as Limited Stay Radiation Areas [4]. Adding the four RP Veto key switches will help make a distinction between the areas which are only Supervised and Simple Controlled Radiation Areas and the Limited Stay Radiation Areas, thus enhancing safety by introducing adequate technical means instead of simple information panels.

3. IMPACT ON COST, SCHEDULE & PERFORMANCE by T. Ledzinski

The cost of this modification is of the order of 65k CHF, cabling included. The cost will be covered by LHC Access evolution budget.

It is planned to perform the modification during LS1.

There is no direct impact on performance. However, the modification can help establish access conditions faster (lifting RP veto) in parts of the Radiation Areas concerned.

4. IMPACT ON OTHER ITEMS by T. Ledzinski

The proposed change has no impact on other items.

5. CHANGE CLASSIFICATION by T. Ledzinski

The engineering change request is of Class II.

6. COMMENTS (IF ANY) by Project Engineer

7. COMMENTS (IF REQUIRED) by 'user system' Project Engineers

8. COMMENTS (IF ANY)

9. REFERENCES

- S. Di Luca, Sectorisation Accès des Zones Interventionnelles des Points 2 & 3.2 et Localisation des EIS-accès, LHC-Y-ES-0103 v.4.1, EDMS [242849](#)
- S. Di Luca, Sectorisation Accès des Zones Interventionnelles du Point 8 et Localisation des EIS-accès, LHC-Y-ES-0109 v.4.4, EDMS [242849](#)

April 6th, 2015

ATS - Seminar K. Földi

8

Preparation - Detail

- **Work Package analysis meetings**
 - Organized by coordination teams
 - Gathered all stakeholders around the table
 - Gave the opportunity to understand what other groups intend to do and how
 - Lots of points clarified

Items covered:

- ✓ *Description*
- ✓ *Conditions prior to start*
- ✓ *Schedule*
- ✓ *Perimeter of worksites*
- ✓ *Storage areas*
- ✓ *Logistics*
- ✓ *Risks & compensatory measures*
- ✓ *Radiological management*

Preparation - When


- Main projects
 - SMACC project: 4 years of preparation
 - R2E: 3 years of preparation
- Contracts: Up to 30-40wks to get a contract
 - ▶ technical specification from clients shall be ready in due time
- Recruitments : staff have to be hired 1.5-2.5 years prior to a shutdown




Preparation – Schedule

From big blocks to detailed schedules

Resources leveling
Logistics
Safety



Automated




What has been done

- SMACC ➔ see. Presentation of J.-P. Tock
- R2E project
- Maintenance
- Upgrades and Consolidations




R2E project



Project leader: A.-L. Perrot



Relocate and protect the SEE sensitive equipment identified by the RADWG





R2E – Point 1



10 groups involved
57 weeks of activities





R2E – Point 5



12 groups involved
74 weeks activities



R2E – Point 7





Major Overhaul

Main Power station

Cryogenics

Collimators

Kickers

Vacuum

UPS

Cooling Towers

Beam Instrumentation

Quench detection

Generators

Quench protection

Maintenance

Power converters

Pumping Stations

Power distribution

Lifts

Cranes

Inspection

Access systems

Electronics

Pumping systems

Ventilation

Cavities

Fire Detection


ODH

Klystrons

Radmon



Consolidation & upgrades



Safety

Improve safety for personnel & machine




Performance

Nominal performance of LHC ► 7TeV




Reliability



Safety Consolidation / Upgrades (1)

- Safety for personnel

Based on run1 experience and forecast activities, consolidation activities were performed in order to ease and protect our personnel



HRL sectorization


- Installation of DFB deflectors, platforms to access service modules, Helium ring line (HRL) sectorization...
- Permanent bake-out reconfigured in order to reduce the dose received by personnel in IR3 and IR7




DFB passerelle

Safety Consolidation / Upgrades (2)

- Safety for personnel
 - Helium spill tests ► better understand the phenomena and adapt accordingly safety procedures
 - Access sectorization reviewed, w.r.t ALARA
 - Change of the Interlocking of Powering and Access Systems
 - ...



Helium Spill tests



P7 enclosure doors

Safety Consolidation / Upgrades (3)

Safety for machine (& personnel)

- Following s34 incident, installation of **Pressure relief valves**, flap valves and half shells, **Additional rupture disc** in order to protect beam vac. against overpressure....
- New **interlocks** on TCDI, TDI, MSI...
- New TCDQ: Prevent damage to absorber and improve protection of Q4 in the event of unsynchronized dumps



Protective half shells



Flap Valves

Safety Consolidation / Upgrades (4)

Safety for machine

- **Quench Protection :**
 - Replacement of all arc chambers on the same quadrupole switches – new 1 kV version in order to admit higher discharge resistances at higher currents
 - Reconstruction of the 1232 LPU (dipoles) in order to improve the QHS supervision and diagnostics capabilities and to have a redundant powering scheme
 - ...




Arc chambers: new and previous



DIPB - dipole, with n2PS crate

Performance Consolidation / Upgrades (1)

- Mitigation of electron cloud
 - non-NEG coated components ▶ Optimization of the cold/warm transition
 - «Coating» of warm equipment
 - 6 NEG pilot sectors ▶ estimation of the NEG parameters in presence of beam
- Beam Position Monitor consolidation: TAS region, BGI, collimators (alignment of jaws without touching the beam)
- BLM consolidation
 - Reduce noise on detectors
 - Improve reset and test function of electronic cards
 - Connect to WorldFIP....




Performance Consolidation / Upgrades (2)

- Repair and consolidation of «sick» equipment: BTVs, BWS, BGI, BSRT, BQS, TDI, ACS...
- TCL collimators in P1 & P5 ▶ To reduce losses
- MKI
 - Beam screens ▶ To reduce induced heating
 - Cleaning procedure ▶ To reduce dust ▶ UFOs effect
- Dilution kickers: 1 tank (2 magnets) per beam of vertical dilution kickers MKBV was outstanding from cost spreading ➡ installed during LS1
- Pumps replacement in UWs



ACS module transport



MKI improvement



Dilution Kickers tank

Reliability Consolidation / Upgrades (1)

- Vacuum
 - Leak tests
 - PIMs exchange
 - Replacement of non-conforming RF inserts in bellow modules of the LSS
 - Additional turbo at the QRL extremities
- ADT transverse dampers upgrade: Installations of additional pick-ups (▶ to reduce noise)
- High Power RF
 - Silicon oil reconditioning
 - Thyratrons replacement
 - Tetrodes replacement
 - Klystrons collectors redesigned



Buckled PMM



Leak tests




Tetrode replacement

Reliability Consolidation / Upgrades (2)

- Quench Protection System: Improve the immunity to ionizing radiation & to EMI and simplify the configurations
- 13 kA EE – snubber capacitors installed to eliminate the perturbations and transients from the electrical arcs during the commutation process
- 600A EE - Fixation of the ‘holding coil’ – 95% of failures for this system
- Warm bus bars measurements
- CSCM
- DFBs consolidation: Splice, DFBX CL, flexible hoses, NC...
- QRL leaks




13kA EE – Snubber capacitor



2RL damaged compensator

Reliability Consolidation / Upgrades (3)

- RQD, RQF consolidation
- FWT Displacement in order to avoid voltage oscillations
- 60A - Upgrade the Aux PSU with new capacitors
- RQX, RTQX converter type consolidation:
Improve the stability of the Inner Triplets to perturbation Improve the ramp down speed
- Replacement of water cooled cable hoses in 3 LHC sectors
- Replacement of non radiation-resistant fibres
- UPS replacement
- PM32 Raising system



60A - Aux PSU upgrade



PM32 raising pumps

EL cabling *(entire accelerator complex)*

- **Extraordinary increase of cabling projects**
 - ~4 times the workload of 2011
 - ~1300 km of copper and optical cables
- **Increased manpower and contracts**
 - ~100 contractor staff at the activity peak
 - 35 CERN staff (x 2.5 section size before LS1)
- **Organisation of the work**
 - ~2000 “jobs” (affaires) to organize for execution through external contractors
 - ~370 worksites
 - In overloaded cabling areas
 - In ALARA areas
 - In coactivity with other teams




Cabling campaign @P1



Optical fibers

And many other activities



RF ball test



Lift - speed limiting device

- Transport
- Survey
- Radio Protection
- Tests
- Operationnal activities: cool-down, ELQA, lift, cooling....
- Cleaning
- New maintenance doors for Surface Access Points
-



UPS transport




22R5 survey



Arc56 - cleaning

Implementation phase



LS1 Implementation phase - Organization

- **Coordination**

- Weekly Coordination meetings
- Dedicated project meetings (SMACC, R2E)
- Long Shutdown Committee



- Progress of works
- Additional activities & impact on resources
- Issues: delay, safety, logistics.....

- **Strong field coordination**

LS1 Implementation phase -IMPACT

- *Intervention Management Planning And Coordination Tool*
- *Integrated with existing systems: access system, location database, Radio Protection database, InforEAM...*

★ 63853 - Waiting for Approval

Cancel Reject Approve Save Refresh Clone Sp...

New Approval New Meeting Approval Forward For Information

Title*: LHC1 pit - update of UPS IP-addresses Facility*: LHC Machine

Responsible*: CARL PAUL CROMMELINCK 62078 , 166129 Activity Type*: Maintenance



Priority*: Next Technical Stop

WHAT WHO WHEN WHERE HOW SAFETY **IMPACT & TESTS** COMMENTS APPROVAL HISTORY EXTERNAL REFERENCES

> 10'000 requests during LS1 in LHC machine

LS1 Implementation phase - Access

- ... sinew of war
 - 100m underground machine
 - Peak of entries & exits per day in LHC (incl. experiments) : 4'434
- 10 surface access points, 2 critical systems
 - Material Access Devices
 - Lifts




LS1 Implementation phase


Additional activities

- Inherent to such a Shutdown ... there were
 - Those unexpected :
 - LHC QRL leaks, 15% ► 30% of splices...
 - Those who «somebody» knew but forgot to inform the community !!
 - ➔ induced additional workload to the usual support groups
- Schedule was reviewed accordingly and resources reallocated
 - A 2nd baseline was edited in September 2014, and few weeks were added

Baseline schedule - V2.7 (March 13')



As done schedule - V4.1 (Dec 14')



Lessons learnt on organization

- Scoping phase - Plan tool

- 😊 Unique repository, useful for communication between groups
- 😞 To be reviewed regularly

- Preparation & Implementation phase

- 😊 Work Package Analysis is crucial..... 😞 *documentation and procedures have to be ready in due time*
- 😊 ALARA *As Low As Reasonably Achievable* ➡
 - 😞 Activities scheduled as Late as possible....no margin = stress
- 😊 Central coordination point is essential (communication)
- 😞 Additional activities and resources reshuffling
... effects on other facilities



In summary

LS1 was a **major shutdown** for each area of the accelerator complex

- More than 800 persons joined CERN to achieve the objective
- SMACC was the time driver, but many other activities were performed to ensure a safe and reliable run of LHC at nominal Energy: R2E, full maintenance, consolidation, upgrade...

Despite all the points of improvements mentioned,
the LS1 was a success

And this is thank to you !!

